TRUST PROJECT TIMELINE FOR WORK AT THE FORMER EXIDE FACILITY 2020 2021 2022 Pre-Oct Nov Feb Mar Oct Dec Mav Sep Oct Nov Mar Apr May - Dec* Aua **Smelter Building DECONTAMINATION** Segment 1 & DECONSTRUCTION Completed by Exide **Smelter Building Segment 2**** Started by Exide Resumed by the Trust **Smelter Building Segment 3** Areas that processed** hazardous waste Work was paused due to processing of an AQMD Permit **Two Hazardous Finished Lead Building** Modification and to proactively address increased lead including five buildings will **Waste Storage** Removal of interior concentrations in ambient air at one of the five monitors.*** be cleaned and removed. **Structures and Tanks** equipment **BOARDING UP Ancillary Buildings** Boarding Deconstruction Up Planning The ancillary (support) Unanticipated actions required by AQMD for deconstruction and decontamination of ancillary buildings, that did not buildings has resulted in exceedance of available funds. Buildings were boarded up. process hazardous waste, will be boarded up on site.

^{*}Beginning May 1, 2022, the Trust's role is limited to activities related to being the property owner of the former Exide facility which includes paying property taxes, permit fees, and other tasks related to owning the property.

^{**}This includes the dismantle of the Full Enclosure Unit.

^{***}The EPA's health-based standard for lead in the ambient air was not exceeded. Click here for more information on the temporary shutdown and the mitigation action taken.