



GE
159 Plastics Avenue
Pittsfield, MA 01201
USA

Transmitted Via Overnight Courier

September 13, 2005

Mr. William P. Lovely, Jr. (MC HBO)
USEPA – New England
One Congress Street, Suite 1100
Boston, Massachusetts 02114-2023

**Re: GE-Pittsfield/Housatonic River Site
Former Oxbow Areas J and K (GECD420)
Final Removal Design/Removal Action Work Plan**

Dear Mr. Lovely:

Enclosed for your review is GE's *Final Removal Design/Removal Action Work Plan for Former Oxbow Areas J and K*.

Please call Dick Gates if you have any questions or comments regarding this letter.

Sincerely,

Andrew T. Silber, D.A.J.

Andrew T. Silber, P.E.
GE Project Coordinator

Enclosure

V:\GE_Pittsfield_CD_Former_Oxbow_Areas_J_and_K\Reports and Presentations\Final RD RA\56152196CvrLtr.doc

cc: Dean Tagliaferro, EPA
Tim Conway, EPA
Holly Inglis, EPA
Rose Howell, EPA*
Linda Palmieri, Weston (2 copies, compact disk)
K.C. Mitkevicius, USACE (compact disk)
Susan Steenstrup, MDEP (2 copies)
Anna Symington, MDEP*
Robert Bell, MDEP*
Thomas Angus, MDEP*
Nancy E. Harper, MA AG*
Dale Young, MA EOE*
Mayor James Ruberto, City of Pittsfield
Pittsfield Department of Health
Michael Carroll, GE*
Rod McLaren, GE*
Richard Gates, GE

James Nuss, BBL
James Bieke, Goodwin Procter LLP
Property Owner - Parcel K10-10-3
Property Owner - Parcel K10-10-4
Property Owner - Parcel K10-10-5/6
Property Owner - Parcel K10-10-33
Property Owner - Parcel K10-11-1
Property Owner - Parcel K10-11-2
Anthony Doyle, Esq.
Property Owner - Parcel K10-11-3
Property Owner - Parcel K10-11-5
Richard Drennan, Esq.
Property Owner - Parcel K10-12-1
Property Owner - Parcel K10-13-1
Public Information Repositories
GE Internal Repository

* without attachments

REPORT

***Final Removal Design/
Removal Action Work Plan for
Former Oxbow Areas J and K***

**General Electric Company
Pittsfield, Massachusetts**

September 2005

BBL[®]
BLASLAND, BOUCK & LEE, INC.
engineers, scientists, economists

Table of Contents

Section 1. Introduction	1-1
1.1 General	1-1
1.2 Description of Former Oxbow Areas J and K	1-2
1.3 Contents of Final Work Plan	1-5
1.4 Scope and Format of Final Work Plan	1-6
Section 2. Summary of Pre-Design Investigation Activities.....	2-1
2.1 General	2-1
2.2 Summary of Pre-Design Soil Investigations	2-1
Section 3. Summary of PCB and Appendix IX+3 Evaluation Procedures	3-1
3.1 General	3-1
3.2 Summary of PCB Evaluation Procedures	3-1
3.2.1 PCB-Related Performance Standards	3-1
3.2.2 Status of EREs	3-3
3.2.3 Area-Specific PCB Evaluation Procedures	3-4
3.2.4 Utility Corridor Evaluations	3-4
3.3 Summary of Appendix IX+3 Constituent Evaluation Procedures	3-5
3.3.1 Applicable Performance Standards	3-5
3.3.2 Overview of Evaluation Process	3-6
Section 4. Summary of PCB and Appendix IX+3 Evaluation Results.....	4-1
4.1 General	4-1
4.2 Overall Summary	4-2
4.2.1 PCB Evaluation Summary	4-2
4.2.2 Utility-Related PCB Information	4-5
4.2.3 Appendix IX+3 Evaluation Summary	4-5
Section 5. Design Information.....	5-1
5.1 General	5-1
5.2 Technical Specifications	5-1
5.3 Soil Removal Activities	5-2
5.4 Excavation Stabilization	5-2
5.5 Backfilling Excavations	5-3
5.6 Applicable or Relevant and Appropriate Requirements	5-3
Section 6. Contractor Selection	6-1
Section 7. Implementation Plan	7-1
7.1 General	7-1
7.2 Project Participants	7-1
7.3 Contractor Submittals	7-2

7.4	Site Preparation	7-5
7.4.1	Utility Clearances	7-5
7.4.2	Work Area Security	7-6
7.4.3	“Clean” Access Area	7-7
7.4.4	Survey Control	7-7
7.4.5	Erosion and Sedimentation Control Measures	7-7
7.4.6	Surface Preparation	7-8
7.5	Construction Activities	7-8
7.5.1	Monitoring Well Decommissioning	7-8
7.5.2	Soil Removal, Material Handling, and Transportation and Disposal	7-8
7.5.3	Groundwater Management	7-10
7.5.4	Transport and Disposition of Excavated Materials and Remediation-Derived Waste	7-10
7.5.5	Backfilling of Excavations	7-12
7.5.6	Installation of Excavation Controls	7-13
7.5.7	Equipment Cleaning	7-13
7.5.8	Restoration of Disturbed Vegetation	7-13
7.6	Perimeter Air Monitoring	7-14

Section 8. Post-Construction Activities 8-1

8.1	General	8-1
8.2	Project Closeout – Pre-Certification Inspection and Completion Report	8-1
8.3	Post-Removal Site Control Activities	8-2
8.4	Additional Activities Relating to Properties with Conditional Solutions	8-2

Section 9. Schedule 9-1

Figures

- 1-1 Removal Action Area
- 1-2 Site Plan
- 7-1 Proposed Primary and Secondary Travel Routes for Excavated Materials to the OPCAs

Attachments

- A Technical Drawings
- B Technical Specifications
- C Contractor Submittal Tracking Form
- D Ambient Air Monitoring Program
- E Post-Removal Site Control Plan

1. Introduction

1.1 General

On October 27, 2000, a Consent Decree (CD) executed by the General Electric Company (GE), the United States Environmental Protection Agency (EPA), the Massachusetts Department of Environmental Protection (MDEP), and several other government agencies was entered by the United States District Court for the District of Massachusetts. The CD requires (among other things) the performance of Removal Actions to address polychlorinated biphenyls (PCBs) and other hazardous constituents present in soils, sediment, and groundwater in several Removal Action Areas (RAAs) located in or near Pittsfield, Massachusetts. These RAAs are part of the GE-Pittsfield/Housatonic River Site. For each Removal Action, the CD and accompanying *Statement of Work for Removal Actions Outside the River* (SOW) (Appendix E to the CD) establish Performance Standards that must be achieved, as well as specific work plans and other documents that must be prepared to support the Removal Actions for each RAA. For most of the Removal Actions, these work plans/documents include the following: Pre-Design Investigation Work Plan, Pre-Design Investigation Report, Conceptual Removal Design/Removal Action (RD/RA) Work Plan, and Final RD/RA Work Plan.

For the Former Oxbow Areas J and K RAA, which is one of the Former Oxbow Areas under the CD and SOW, GE has previously submitted the following documents to satisfy those requirements of the CD and SOW:

- *Pre-Design Investigation Work Plan for the Former Oxbow Areas J and K Removal Action* (PDI Work Plan) (June 2002);
- A letter from GE to EPA titled *Addendum to Pre-Design Investigation Work Plan* (January 2003) (PDI Work Plan Addendum);
- *Pre-Design Investigation Report for Former Oxbow Areas J and K Removal Action* (PDI Report) (July 2003);
- A letter from GE to EPA titled *Preliminary Remedial Evaluations and Proposal for Supplemental Pre-Design Investigations* (January 2004);

-
- A letter from GE to EPA titled Supplemental Pre-Design Investigation Report and Additional Sampling Proposal (June 2004) (Supplemental PDI Report);
 - A letter from GE to EPA titled Additional Supplemental PDI Report (November 2004); and
 - *Conceptual Removal Design/Removal Action Work Plan for Former Oxbow Areas J and K* (Conceptual Work Plan) (March 2005).

The Conceptual Work Plan submitted to EPA in March 2005 presented: (1) evaluations of the PCB and non-PCB constituents listed in Appendix IX of 40 CFR 264 (excluding pesticides and herbicides), plus benzidine, 2-chloroethyl vinyl ether, and 1,2-diphenylhydrazine (Appendix IX+3) data under existing conditions to assess the need for soil-related removal actions; (2) a conceptual proposal for soil-related removal actions, where necessary; and (3) evaluations of PCBs and other Appendix IX+3 constituents in soil under post-remediation conditions (where relevant) to demonstrate that the proposed removal actions will achieve the applicable Performance Standards under the CD and SOW. On June 14, 2005, EPA issued a letter to GE approving the Conceptual Work Plan and requiring submittal of the Final RD/RA Work Plan by September 14, 2005.

This *Final RD/RA Work Plan for Former Oxbow Areas J and K* (Final Work Plan) presents a summary of the pre-design investigation activities performed at the Former Oxbow Areas J and K RAA, a summary of PCB and Appendix IX+3 evaluation procedures and results, design information, an implementation plan, a discussion regarding Contractor selection, details regarding post-construction activities, and information regarding the anticipated time frame for construction activities. Additional details regarding the specific components of this Final Work Plan are provided in Section 1.3.

1.2 Description of Former Oxbow Areas J and K

The Former Oxbow Areas J and K RAA occupy an area of approximately 8.5 acres located approximately 2,500 feet upstream of the Newell Street Bridge (Figure 1-1). Certain portions of this area originally consisted of land associated with certain oxbows and low-lying areas of the Housatonic River. Rechannelization and straightening of the Housatonic River in the early 1940s by the City of Pittsfield and the United States Army Corps of Engineers separated several of these oxbows and low-lying areas from the active course of the river. These former oxbows and low-lying areas were subsequently filled with various materials from a variety of

sources, resulting in the current surface elevations and topography. As shown on Figures 1-1 and 1-2, Former Oxbow Area J encompasses an area of approximately 6 acres generally located north of the Housatonic River, south of East Street, and between Fasce and Commercial Street. This area is somewhat larger than the area originally designated as Former Oxbow Area J in the SOW, due to a modification to the CD and SOW in February 2002 which expanded the RAA to include an adjacent property (Parcel K10-11-5) to the east. The Former Oxbow Area K encompasses an area of approximately 2.5 acres south of the Housatonic River across from Former Oxbow Area J and generally to the northeast of Ventura Avenue.

The RAA is composed of the following eleven properties:

Former Oxbow Area J

- Parcel K10-11-1;
- Parcel K10-11-2;
- Parcel K10-11-3;
- Parcel K10-11-5;
- Parcel K10-12-1;
- Parcel K10-13-1;
- Parcel I9-8-1; and
- Parcel I9-8-2.

Former Oxbow Area K

- Parcel K10-10-3;
- Parcel K10-10-4;
- Parcel K10-10-5;
- Parcel K10-10-6; and
- Parcel K10-10-33.

As discussed in the Conceptual Work Plan, based on the detailed survey that GE conducted at former Oxbow Areas J and K, certain property boundaries reflected in the legal title to certain of the properties within the RAA, particularly the properties in Former Oxbow Area K that abut the Housatonic River, do not match the current property configurations and uses by the owners. As proposed by GE in the January 2004 Preliminary Remedial

Evaluations and Proposal for Supplemental Pre-Design investigations, and approved by EPA, GE performed RD/RA evaluations pursuant to the CD and SOW for this RAA based on the current property configurations shown on Figure 1-2. Although these configurations and parcel numbers may not match the title information in some respects, they do reflect current usage by the owners (i.e., the configurations considered by the owners to constitute their properties) and thus are more appropriate for evaluating the need for, and implementing, Removal Actions.

Each of these properties is non-GE-owned. Six of these properties abut the Housatonic River (i.e., K10-12-1, K10-11-2, K10-11-5, K10-10-3, K10-10-4, and K10-10-33). In addition, the undeveloped Longview Terrace and the Parkside Avenue right-of-way (ROW) abut the river (Figure 1-2). Pursuant to the CD and SOW, both the riverbank and non-riverbank portions of these properties are part of this RAA.

While the properties associated with Former Oxbow J are primarily commercial in nature, certain small and discontinuous areas within Former Oxbow J are designated in the CD and SOW as recreational areas. As approved by EPA, these smaller recreational areas have been combined into four larger recreational areas (R1, R2, R3A, and R3B) (Figure 1-2). The recreational areas are subject to different Performance Standards than are the commercial properties with which they are associated as summarized in Section 3 below.

As shown on Figure 1-2, the recreational areas located at the City-owned, undeveloped Longview Terrace, the southern end of the west branch of the Zeno Street ROW, and the southwestern part of Parcel K10-12-1 are combined into a single recreational area designated as “R1.” Similarly, the recreational areas located at the east side of Parcel K10-11-1, the southeastern part of Parcel K10-12-1, the southern end of the east branch of the Zeno Street ROW, and the western side of Parcel K10-11-2 are combined into a single recreational area designated as “R2” (Figure 1-2). Finally, the small recreational area at the southeastern part of Parcel K10-11-2 has been identified as recreational area “R3A,” and the small recreational area in the southern part of Parcel K10-11-3 and the southwestern part of Parcel K10-11-5 has been designated as recreational area “R3B” (Figure 1-2).

As also shown on Figure 1-2, an undeveloped section of Longview Terrace and the Zeno Street ROW are located in the western portion of the Former Oxbow Area J. As required by EPA, the undeveloped section of Longview Terrace was previously evaluated as part of recreational area R1 during the RD/RA evaluations. As also required by EPA, the Zeno Street ROW was divided (along its centerline) and combined with adjacent Parcels K10-11-1, K10-12-1, and K10-13-1 for the previous RD/RA evaluations.

In accordance with the CD and SOW, Parcels K10-10-3, K10-10-4, and K10-10-33 at Former Oxbow Area K are considered recreational. Parcels K10-10-5 and K10-10-6 are considered residential. These adjacent parcels are under common ownership and are treated by the owner as one property. Therefore, as approved by EPA, Parcels K10-10-5 and K10-10-6 are evaluated as a single averaging area.

As required by EPA, the ROW for Parkside Avenue located north of Parcels K10-10-5 and K10-10-33 and south of Parcels K10-10-3 and K10-10-4 was divided (along its centerline) and combined with the adjacent recreational parcels for the previous RD/RA evaluations (Figure 1-2). As further required by EPA, the half of the Parkside Avenue ROW adjacent to Parcel K10-10-5 was combined with that residential parcel for the previous RD/RA evaluations.

1.3 Contents of Final Work Plan

Section 3.4 of the SOW contains specific requirements regarding the information required in Final Work Plans, including:

- Results of pre-design studies/investigations;
- An evaluation of the areas and depths subject to removal actions to meet the PCB-related Performance Standards set forth in the SOW;
- An evaluation of the need for additional removal actions to address non-PCB constituents and (if needed) the type of such removal actions;
- An evaluation of other issues that may affect the type and extent of removal actions (e.g., groundwater);
- Design assumptions and parameters;
- Identification of Applicable or Relevant and Appropriate Requirements (ARARs) in accordance with Attachment B of the SOW;
- Detailed design of the removal actions;

-
- Description of other implementation details concerning performance of the removal actions;
 - Summary of anticipated Post-Removal Site Control activities following completion of the Removal Action;
 - Identification of the Removal Action team, including key personnel, roles and responsibilities, and lines of authority;
 - Process for selection of Removal Action Contractor;
 - Schedule for implementation of Removal Action;
 - Construction Quality Assurance Plan (CQAP); and
 - Project closeout requirements.

1.4 Scope and Format of Final Work Plan

To satisfy the requirements identified above, the remainder of this Final Work Plan is presented in eight sections. The title and a brief overview of each section are presented below:

Section 2 – Summary of Pre-Design Investigation Activities, describes the pre-design soil investigation activities conducted by GE at Former Oxbow Areas J and K, the results of which were used to determine the need for and extent of removal actions to address PCBs and Appendix IX+3 constituents in soil at the eleven properties located within this RAA.

Section 3 – Summary of PCB and Appendix IX+3 Evaluation Procedures, provides an overview of the applicable PCB and Appendix IX+3 Performance Standards for commercial, recreational, and residential properties, and describes the procedures used to evaluate these constituents in soil at these properties under existing and, where necessary, post-remediation conditions.

Section 4 – Summary of PCB and Appendix IX+3 Evaluation Results, presents an overall summary of the PCB and Appendix IX+3 evaluations for the properties located within Former Oxbow Areas J and K, as presented in the Conceptual Work Plan and Work Plan Addendum, as well as the removal actions proposed to achieve the Performance Standards (i.e., soil removal/replacement and/or the installation of engineered barriers, as necessary) for each property.

Section 5 – Design Information, describes additional design-related information associated with the removal actions identified in Section 4. Such information includes technical plans and specifications, technical drawings, information regarding performance of soil removal activities, identification of site-specific ARARs, and a description of the procedures to be implemented to ensure attainment of those ARARs.

Section 6 – Contractor Selection, discusses the anticipated process for selecting the Remediation Contractor.

Section 7 – Implementation Plan, discusses certain site-specific implementation components, including identification of the project participants, Contractor submittal requirements, project-specific site preparation and construction-related components, and the perimeter air monitoring approach. As also discussed in this section, there remain certain implementation-related logistics that are currently unknown and will be provided to EPA in a supplemental information package once a Remediation Contractor has been selected.

Section 8 – Post-Construction Activities, identifies the various activities to be performed following implementation of removal actions, including project closeout activities (i.e., pre-certification inspection and preparation of a Final Completion Report) and Post-Removal Site Control activities.

Section 9 – Schedule, identifies the schedule for submittal of a supplemental information package to support this Final Work Plan, as well as the anticipated schedule for construction and reporting activities.

The discussions in the above-referenced sections are supported by tables, figures, and other evaluations presented in several attachments, as described in subsequent sections of this Final Work Plan.

Finally, it should be noted that this Final Work Plan evaluates the need for and scope of removal actions to achieve the soil-related Performance Standards set forth in the CD and SOW. Groundwater at Former Oxbow Areas J and K is being addressed as part of GE's groundwater-related activities for Groundwater Management Area (GMA) 2 pursuant to the CD and SOW. At the present time, these activities consist of the performance of

an interim groundwater monitoring program. As further discussed in section 7.5.1, GE proposes to decommission one monitoring well, J-1, that is not currently sampled or considered to be necessary in the future for GMA 2.

2. Summary of Pre-Design Investigation Activities

2.1 General

The removal actions presented in this Final Work Plan are based on the results of pre-design investigation activities performed by GE and EPA at Former Oxbow Areas J and K. Since Section 2 of the Conceptual Work Plan provided a detailed description of the pre-design investigation activities, as well as the corresponding data tables presenting the results of those investigations, only a summary of those investigations is provided herein.

2.2 Summary of Pre-Design Soil Investigations

The pre-design investigation activities for Former Oxbow Areas J and K consisted of the following:

- Historical soil investigations prior to February 2003 and not associated with the pre-design investigation activities proposed in GE's PDI Work Plan (June 2002) and PDI Work Plan Addendum (January 2003).
- Pre-design activities conducted by GE during February and March 2003, generally including the collection and analysis of soil samples for analysis of PCBs, and for certain of those samples, other Appendix IX+3 constituents.
- Supplemental pre-design sampling conducted in May 2004 to address certain data needs from the initial pre-design investigation, including the analysis of 4 samples for PCBs and 84 samples for various Appendix IX+3 constituents.
- Additional supplemental sampling for various Appendix IX+3 constituents conducted in September 2004 at recreational area R2 at Former Oxbow Area J.
- Deeper samples for various Appendix IX+3 analyses collected during January 2005 at the 10- to 15-foot depth at Parcels K10-11-1 and K10-11-2, the results of which were reported in the Conceptual Work Plan.

-
- Investigation activities conducted by EPA at Former Oxbow Areas J and K during GE's pre-design investigations as well as on prior occasions. The validated results of these EPA analyses were provided to GE as part of a data exchange agreement between GE and EPA. These data have also been considered in the removal action evaluations for this RAA (excluding the sample results rejected in EPA's data validation process).
 - Performance of a detailed site survey, including paved and unpaved areas, surface elevations and topography, property boundaries and easements, certain utilities (e.g., manholes, catch basins, etc.), soil sample locations, and other site features. The results of the detailed site survey were incorporated into the figures presented in the Conceptual Work Plan.

Results of the pre-design activities listed above were the basis for the PCB and Appendix IX+3 evaluations presented in the Conceptual Work Plan. Those pre-design results were provided in Appendix C of the Conceptual Work Plan.

3. Summary of PCB and Appendix IX+3 Evaluation Procedures

3.1 General

This section of the Final Work Plan summarizes the procedures used by GE to determine the need for soil-related removal actions to achieve the PCB and other Appendix IX+3 Performance Standards specified in the SOW. This section provides an overview of the evaluation procedures for PCBs (Section 3.2) and other Appendix IX+3 constituents (Section 3.3).

3.2 Summary of PCB Evaluation Procedures

This section provides an overview of the PCB evaluation procedures for Former Oxbow Areas J and K, including: (1) a description of the applicable PCB-related Performance Standards for this RAA; (2) the current status regarding the obtaining of Grants of Environmental Restrictions and Easements (EREs) for the properties located in Former Oxbow Areas J and K; (3) an overview of PCB evaluation procedures for each averaging area; and (4) an overview of the utility corridor PCB evaluation procedures.

3.2.1 PCB-Related Performance Standards

For the Former Oxbow Areas, which include Former Oxbow Areas J and K, the Performance Standards related to the presence of PCBs in soil are set forth in Paragraph 26 of the CD and Section 2.3.2 of the SOW. The pertinent Performance Standards related to the presence of PCBs in soil at Former Oxbow Areas J and K are summarized as follows:

- GE must make “best efforts” (as defined in the CD) to obtain EREs at properties not owned by GE within the RAA. If an ERE cannot be obtained at non-GE-owned property, GE must implement a Conditional Solution. The Performance Standards for each of the properties in Former Oxbow Areas J and K are dependent on whether an ERE is obtained or a Conditional Solution will be implemented, as discussed below.

-
- For the commercial averaging areas (which include portions of Parcels K10-11-1, K10-11-2, K10-11-3, K10-11-5, K10-12-1, and K10-13-1), GE must achieve the following standards:
 - For areas where an ERE is obtained, if the spatial average PCB concentration in the top foot of soil in the unpaved portion of the area exceeds 25 ppm, GE must remove and replace soils as necessary to achieve that average concentration in such portion. For the paved portion of the area, if the spatial average PCB concentration exceeds 25 ppm in the top foot of soil, GE must either remove and replace soils as necessary to achieve that spatial average concentration or enhance the pavement in such portion in accordance with the specifications for pavement enhancement in the SOW. In addition, considering both paved and unpaved portions together, GE must remove/replace soils as necessary to achieve a spatial average PCB concentration of 200 ppm in the 1- to 6-foot depth increment and must install an engineered barrier if the remaining spatial average PCB concentration in the 0- to 15-foot depth increment exceeds 100 ppm.
 - For areas where an ERE cannot be obtained, GE must implement a Conditional Solution, which includes soil removal/replacement as necessary to achieve spatial average PCB concentrations of 25 ppm in both the top foot of soil (considering paved and unpaved portions together) and the top 3 feet of soil and 200 ppm in the 1- to 6-foot depth increment, and installation of an engineered barrier if the remaining spatial average PCB concentration in the 0- to 15-foot depth increment exceeds 100 ppm.
 - For recreational areas (which consist of Parcels K10-10-3, K10-10-4, K10-10-33, and recreational areas R1, R2, and R3), GE must achieve the following standards:
 - For areas where an ERE is obtained, GE must remove/replace soils as necessary to achieve spatial average PCB concentrations of 10 ppm in the top foot and 15 ppm in the 1- to 3-foot depth increment, and must install an engineered barrier if the remaining spatial average PCB concentration in the 0- to 15-foot depth increment exceeds 100 ppm.
 - For areas where an ERE cannot be obtained, GE must implement a Conditional Solution, which includes soil removal/replacement to achieve a spatial average PCB concentration of 10 ppm in both the top foot and top 3 feet of soil, and installation of an engineered barrier if the remaining spatial average PCB concentration in the 0- to 15-foot depth increment exceeds 100 ppm.

-
- Further, at each of the above areas that exceeds 0.5 acre in size, if GE elects to consider the entire area as an averaging area, GE must ensure the removal of all soil in the top foot in unpaved portions of those areas that contain PCB concentrations greater than 125 ppm at commercial areas and 50 ppm at recreational areas – the “not-to-exceed” (NTE) levels. Alternatively, GE may establish averaging areas that do not exceed 0.5 acre in size or may propose other specific averaging areas to EPA for approval, in which case the above NTE levels will not apply.
 - For residential averaging areas (which consist Parcels K10-10-5 and K10-10-6), GE is required to calculate spatial average PCB concentrations for the 0- to 1-foot and 1- to X-foot depth increments, where X equals the depth at which PCBs have been detected (down to a maximum of 15 feet). If the spatial average PCB concentration in the 0- to 1-foot or 1- to X-foot depth increment exceeds 2 ppm, GE must remove and replace soils as necessary to achieve a spatial average PCB concentration at or below 2 ppm in each of those depth increments. In addition, for any residential parcel that exceeds 0.25 acre in size, GE must remove all soils containing PCB concentrations greater than 10 ppm from the top foot in unpaved portions of such parcel.
 - In addition, at all areas where subgrade utilities potentially subject to emergency repair requirements are present, if the spatial average PCB concentration in the utility corridor exceeds 200 ppm, GE must evaluate whether any additional response actions are necessary. Further, if subgrade utilities are installed, repaired, or replaced, GE must ensure that the spatial average PCB concentration in the backfill material is less than 25 ppm in commercial areas and less than 10 ppm in the top 3 feet and 25 ppm at greater depths for recreational areas.

3.2.2 Status of EREs

As discussed above, Former Oxbow Areas J and K include eleven parcels. None of these parcels is owned by GE. The owner of Parcel K10-11-5 has advised GE that he is interested in executing an ERE for this parcel. GE is continuing discussions with this property owner concerning the form and terms of the ERE, and is also investigating the encumbrance holders from which subordination agreements will be needed. Therefore, GE prepared the Conceptual Work Plan and has prepared this Final Work Plan to ensure that Parcel K10-11-5 would meet the applicable Performance Standards either for properties with an ERE or for properties with a Conditional Solution. Recreational area R3B is located in part on Parcel K10-11-5 and in part on Parcel K10-

11-3. The owner of Parcel K10-11-3 has advised that he does not intend to execute an ERE for that parcel. Therefore, depending on whether an ERE is recorded for Parcel K10-11-5, recreational area R3B might be subject either to a Conditional Solution or subject in part to a Conditional Solution and in part to an ERE. Accordingly, GE prepared the Conceptual Work Plan and has prepared this Final Work Plan to ensure that recreational area R3B would meet the applicable Performance Standards either for properties with an ERE or for properties with a Conditional Solution. The owners of each of the other commercial and recreational parcels within this RAA have advised GE that they have decided not to execute EREs for their parcels. Therefore, GE will implement Conditional Solutions at each of these parcels.

3.2.3 Area-Specific PCB Evaluation Procedures

Section 3.2.3 of the Conceptual Work Plan detailed the general procedures used to evaluate PCB concentrations in soil on an area-specific basis for the properties located within Former Oxbow Areas J and K. These procedures were established in Attachment E to the SOW (Protocols for PCB Spatial Averaging), and generally involve the following steps: (1) for areas where NTE levels apply, comparing the discrete PCB concentrations in the top foot of soil in unpaved areas to the applicable NTE levels; (2) comparing the existing spatial average PCB concentrations for the relevant depth increments at each area to the applicable PCB Performance Standards; (3) at areas where there were exceedances of the applicable NTE levels or other Performance Standards, developing a remediation proposal (soil removal or placement of an engineered barrier, as applicable) to address those exceedances; and (4) evaluating those areas in their post-remediation condition to ensure that the proposed remediation would achieve the Performance Standards. The evaluation results were presented in Section 4 of the Conceptual Work Plan on an area-by-area basis, with supporting documentation (i.e., Theissen polygon maps and averaging tables) provided in Appendix D of that document.

3.2.4 Utility Corridor Evaluations

As discussed in Section 3.2.4 of the Conceptual Work Plan, subsurface utilities potentially subject to emergency repairs were also subject to additional evaluation activities. Specifically, the corridor associated with each such utility was evaluated for each such corridor using the procedures described in Section 3.2.4 of the Conceptual Work Plan. As specified in Section 3.2.1 above, if the spatial average PCB concentration in a utility corridor exceeds 200 ppm, GE must evaluate whether any additional response actions are necessary. However, as discussed in Section 4.16 of the Conceptual Work Plan, there are no PCB concentrations greater than 200 ppm

in any of the individual samples collected within or near the utility corridors, with one exception. The one exception is the RAA15-B20 sample where the PCB concentration is 280 ppm in the 0- to 1-foot depth increment. However, PCB removal is proposed at RAA15-B20 at the 0- to 1-foot depth increment as part of the remediation at Parcel K10-11-5 and recreational area R3B, as described in Sections 4.7 and 4.14 of the Conceptual Work Plan and as shown on Technical Drawing 3 attached hereto. Therefore, with this removal at RAA15-B20, there are no individual samples within the utility corridors with PCB concentrations greater than 200 ppm. Hence, the associated spatial averages (if calculated) for each of these corridors would necessarily be below 200 ppm. As a result, further evaluations (i.e., performance of spatial averaging) were not necessary, and it could be concluded that existing conditions already achieve the applicable Performance Standards.

3.3 Summary of Appendix IX+3 Constituent Evaluation Procedures

This section provides an overview of the applicable Performance Standards for non-PCB Appendix IX+3 constituents in soil and the procedures used to assess achievement of those standards. As with PCBs, the other Appendix IX+3 constituents were evaluated first for each evaluation area in its existing condition. For each evaluation area where the applicable Performance Standards are not met, removal actions were proposed and the post-remediation conditions were evaluated to ensure achievement of the Performance Standards.

3.3.1 Applicable Performance Standards

The applicable Performance Standards for non-PCB Appendix IX+3 constituents in soil at Former Oxbow Areas J and K are included in Section 2.3.2 of the SOW. These standards include the following:

- For dioxins/furans, total Toxicity Equivalency Quotient (TEQ) concentrations must be calculated using the Toxicity Equivalency Factors (TEFs) developed by the World Health Organization (WHO) (van den Berg J. et al., Environ. Health Perspectives, Vol. 106, No. 12, Dec. 1998). Either the maximum TEQ concentration or the 95% Upper Confidence Limit on the mean (95% UCL) of the TEQ data must be below certain Preliminary Remedial Goals (PRGs) developed or approved by EPA for dioxin/furan TEQs. These PRGs are: for commercial areas, 5 parts per billion (ppb) in the top foot and 20 ppb in subsurface soil; for recreational areas, 1 ppb in the top foot and 1.5 ppb in the 1- to 3-foot depth interval, and for residential areas, 1 ppb. In addition, EPA previously requested, in a May 24, 2002 comment letter on the Conceptual Work Plan for Newell Street Area I, that GE also compare the maximum or

95% UCL TEQ concentrations to the following TEQ criteria, although these are not Performance Standards specified in the CD or SOW: 5 ppb for the 0- to 3-foot depth increment at commercial areas that will not have EREs; 1 ppb for the 0- to 3-foot depth increment at recreational areas that will not have EREs, and 20 ppb for soils below 3 feet at all recreational areas.

- For other non-PCB Appendix IX+3 constituents, any combination of the following must be achieved: (1) maximum concentrations of individual constituents that do not exceed the Screening PRGs established or approved by EPA (discussed below); or (2) for the remaining constituents, average concentrations that either: (a) do not exceed the applicable MCP Method 1 soil standards (or Method 2 standards, if developed); or (b) are shown through an area-specific risk evaluation to have cumulative risk levels that do not exceed (after rounding) an Excess Lifetime Cancer Risk (ELCR) of 1×10^{-5} and a non-cancer Hazard Index (HI) of 1.

3.3.2 Overview of Evaluation Process

The initial task performed in the evaluation of non-PCB Appendix IX+3 constituents in soil at Former Oxbow Areas J and K was to assess such constituents in soil at each averaging area under existing conditions, based on all available Appendix IX+3 data collected from that area, without considering PCB-related remediation. This assessment consisted of several steps:

- First, a screening step was conducted, which generally involved comparison of the maximum concentrations of all detected constituents (other than dioxin/furan TEQs) to the applicable PRGs developed by EPA Region 9 (as set forth in Exhibit F-1 to Attachment F of the SOW) or certain surrogate PRGs approved by EPA. Additional details regarding this screening step were provided in Section 3.3.3 of the Conceptual Work Plan.
- Second, for dioxin/furan TEQs, the maximum concentration or the 95% UCL (whichever is lower) at each area and relevant depth increment was compared to the applicable dioxin/furan PRG described above (as well as those additional criteria requested by EPA, where appropriate). Additional details regarding this evaluation step were provided in Section 3.3.4 of the Conceptual Work Plan.

-
- Third, for those constituents (other than dioxin/furan TEQs) that were not screened out in Step 1, the existing average concentrations of each such constituent were calculated for the same depth increments used for the PCB evaluations. These average concentrations were then compared to the MCP Method 1 soil standards for such constituents. Additional details regarding this evaluation step were provided in Section 3.3.5 of the Conceptual Work Plan.
 - Fourth, for averaging areas where there were exceedances of the Method 1 soil standards in any depth increment but such exceedances were not significantly above the Method 1 soil standards, an area-specific risk evaluation was conducted for the same constituents evaluated in Step 3 and in accordance with the procedures specified in the SOW for such evaluations. Additional details regarding this evaluation step were provided in Section 3.3.6 and Appendix F of the Conceptual Work Plan.

At averaging areas where the evaluations indicated the need for additional remediation to address non-PCB Appendix IX+3 constituents in soil, a soil removal/replacement proposal was developed. Such areas generally consisted of those areas with exceedances of dioxin/furan TEQ PRGs or with significant exceedances of Method 1 soil standards such that an area-specific risk evaluation under existing conditions was not deemed warranted. For such areas, an evaluation was then conducted of post-remediation conditions. This evaluation consisted of repeating Steps 2 through 4 of the above-described process, as necessary, to demonstrate that the proposed removal actions will achieve the applicable Performance Standards for non-PCB Appendix IX+3 constituents.

GE notes that in the Conceptual Work Plan it compared average non-PCB Appendix IX+3 concentrations (other than dioxin/furan TEQs) to the currently-effective MCP Method 1 standards. In certain reports for other RAAs filed since the Conceptual Work Plan, pursuant to agreement with EPA, GE has compared the average soil concentrations for non-PCB constituents to the MDEP's draft "Wave 2" Method 1 standards. Those standards were proposed in September 2004 and partially revised in May 2005. Therefore, GE has checked to determine whether application of the Wave 2 standards would change the outcome of any of the prior evaluations of non-PCB constituents at the evaluation areas within Former Oxbow Areas J and K. For ten of the evaluation areas at Former Oxbow Areas J and K, certain constituents exceeded the current Method 1 standards (either pre- or post-removal) and a risk evaluation was required. As the Method 1 standards do not play a role in the risk evaluations, the outcome of the risk evaluations would not have been affected for these ten evaluation areas. For the remaining four evaluation areas (Parcels K10-10-3, K10-10-4, K10-10-33, and K10-10-5/K10-10-6), GE has determined that application of the Wave 2 standards would not change the outcome of any of the non-PCB evaluations performed in the Conceptual Work Plan.

4. Summary of PCB and Appendix IX+3 Evaluation Results

4.1 General

Section 4 of the Conceptual Work Plan and Work Plan Addendum presented the results of the area-specific PCB and Appendix IX+3 evaluations which were performed in accordance with the evaluation procedures summarized in Section 3 of the Conceptual Work Plan. The Conceptual Work Plan presented the following information for each averaging area located within Former Oxbow Areas J and K:

- Description of area and identification of applicable Performance Standards;
- Evaluation of existing conditions with respect to PCBs and discussion of the need for removal actions to address PCBs;
- Evaluation of existing conditions with respect to other Appendix IX+3 constituents and discussion of the need for removal actions to address these constituents;
- Description of proposed removal actions (as shown on Figure 4-1 of the Conceptual Work Plan);
- Evaluation of post-remediation conditions with respect to PCBs; and
- Evaluation of post-remediation conditions with respect to other Appendix IX+3 constituents, where required.

The Conceptual Work Plan also presented a utility corridor data summary for PCBs. Finally, the Conceptual Work Plan presented an overall summary of the removal actions for Former Oxbows J and K, including approximate soil removal volumes.

In support of the PCB and Appendix IX+3 evaluations, the Conceptual Work Plan and Work Plan Addendum included backup documentation for the evaluations. Specifically, the spatial averaging tables and Thiessen polygon maps developed in support of the area-specific PCB evaluations were presented in Appendix D of those documents. Appendix E of those documents contained the evaluation tables developed in support of the Appendix IX+3 evaluations and Appendix F of those documents presented the area-specific risk evaluations.

4.2 Overall Summary

Based on the evaluations presented in Section 4 of the Conceptual Work Plan, removal actions consisting of soil removal/replacement at Parcels K10-13-1, K10-11-1, K10-11-2, K10-11-3, K10-11-5, and K10-10-6 and recreational areas R2 and R3B was proposed by GE and approved by EPA. As further described below, the removals at Parcels K10-11-5 and K10-10-6 and recreational area R3B will be related to PCBs only while the removals at Parcels K10-13-1, K10-11-1 and K10-11-3 and recreational area R2 will be related to other Appendix IX+3 constituents only. The removals at Parcel K10-11-2 will be related to both PCBs and other Appendix IX+3 constituents, as discussed below.

4.2.1 PCB Evaluation Summary

Table 4-1 below lists the post-remediation average PCB concentration for each depth increment subject to evaluation at each averaging area, as presented in the Conceptual Work Plan, as well as the applicable PCB Performance Standard for that depth increment. Table 4-1 also lists the currently estimated volume of soil removal. The quantities of removal shown include soils being removed to address PCBs and/or other Appendix IX+3 constituents as described above.

TABLE 4-1

FINAL AVERAGE PCB CONCENTRATIONS AND ESTIMATED SOIL REMOVAL VOLUMES

Parcel	Final Average PCB Concentration (ppm)	PCB Performance Standard (ppm)	Estimated Soil Removal Volume (cubic yards)
<i>K10-13-1</i>			67
0 – 1'	0.48	25	
0 – 3'	1.65	25	
1 – 6'	1.35	200	
0 – 15'	0.62	100	
<i>K10-12-1</i>			0
0 – 1'	1.25	25	
1 – 3'	2.78	25	
1 – 6'	1.99	200	
0 – 15'	0.84	100	

Parcel	Final Average PCB Concentration (ppm)	PCB Performance Standard (ppm)	Estimated Soil Removal Volume (cubic yards)
<i>K10-11-1</i>			24
0 – 1'	0.55	25	
0 – 3'	3.74	25	
1 – 6'	3.24	200	
0 – 15'	1.21	100	
<i>K10-11-2</i>			271
0 – 1'	13.12	25	
0 – 3'	15.69	25	
1 – 6'	7.75	200	
0 – 15'	7.47	100	
<i>K10-11-3</i>			122
0 – 1'	14.28	25	
0 – 3'	5.40	25	
1 – 6'	0.40	200	
0 – 15'	1.10	100	
<i>K10-11-5 (ERE Alternative)</i>			27
0 – 1' (unpaved)	0.83	25	
0 – 1' (paved)	0.42	25	
1 – 6'	0.27	200	
0 – 15'	0.53	100	
<i>K10-11-5 (Conditional Solution Alternative)</i>			27
0 – 1'	0.74	25	
0 – 3'	0.56	25	
1 – 6'	0.27	200	
0 – 15'	0.53	100	
<i>K10-10-3</i>			0
0 – 1'	0.17	10	
0 – 3'	0.18	10	
0 – 15'	0.09	100	
<i>K10-10-4</i>			0
0 – 1'	0.14	10	
0 – 3'	0.06	10	
0 – 15'	0.03	100	

Parcel	Final Average PCB Concentration (ppm)	PCB Performance Standard (ppm)	Estimated Soil Removal Volume (cubic yards)
<i>K10-10-33</i>			0
0 – 1'	0.23	10	
0 – 3'	0.13	10	
0 – 15'	0.10	100	
<i>Recreational Area R1</i>			0
0 – 1'	1.09	10	
0 – 3'	1.48	10	
0 – 15'	0.83	100	
<i>Recreational Area R2</i>			375
0 – 1'	3.23	10	
0 – 3'	8.31	10	
0 – 15'	2.97	100	
<i>Recreational Area R3A</i>			0
0 – 1'	3.27	10	
0 – 3'	4.58	10	
0 – 15'	4.06	100	
<i>Recreational Area R3B (ERE Alternative)</i>			175
0 – 1'	3.37	10	
1 – 3'	1.96	10	
0 – 15'	0.62	100	
<i>Recreational Area R3B (Conditional Solution Alternative)</i>			175
0 – 1'	3.37	10	
0 – 3'	2.43	10	
0 – 15'	0.62	100	
<i>K10-10-5/K10-10-6</i>			815
0 – 1'	0.41	2	
1 – 15'	1.63	2	
Total			1,876

As indicated in the above table, the removal actions for Former Oxbow Areas J and K are expected to involve excavation of approximately 1,900 cubic yards of soil.

4.2.2 Utility-Related PCB Information

The soil-related PCB Performance Standards set forth in Paragraph 26 of the CD and Section 2.3.2 of the SOW provide that where subgrade utilities potentially subject to emergency repair requirements are present, if the spatial average PCB concentration in the utility corridor exceeds 200 ppm, GE must evaluate whether any additional response actions are necessary. As discussed in the Conceptual Work Plan and in Section 3.2.4 above, there are no PCB concentrations greater than 200 ppm in any of the individual samples collected within or near the utility corridors. As a result, further evaluations to address utility corridors were not necessary.

4.2.3 Appendix IX+3 Evaluation Summary

As previously indicated, information regarding the post-remediation concentrations of non-PCB Appendix IX+3 constituents and corresponding area-specific risk evaluations (where necessary) is provided in Appendix D and Appendix F, respectively, of the Conceptual Work Plan. The soil removal required to address non-PCB Appendix IX+3 constituents is included in the approximate removal volumes set forth in Section 4.2.1 above.

5. Design Information

5.1 General

This section discusses the removal action that has been identified to meet the applicable Performance Standards established in the CD and SOW for Former Oxbow Areas J and K. These activities generally involve of the removal of soils, disposal of this material at the On-Plant Consolidation Areas (OPCAs) located at Building 71 and Hill 78 within the GE Pittsfield facility, backfilling of excavations with clean material, and general site restoration. These and other pertinent components of the construction activities are discussed in the remainder of this section. As discussed in Section 6, GE will select a Remediation Contractor to perform the removal actions proposed herein. Section 6 provides further details regarding that selection process, while Section 7 provides additional site-specific implementation details associated with construction of the various design components.

5.2 Technical Specifications

Technical design information regarding soil removal within Former Oxbow Areas J and K is provided in this Final Work Plan. In addition, certain of the plans comprising GE's Project Operations Plan (POP) provide additional design, construction, and implementation-related information relevant to the construction activities. With the exception of the FSP/QAPP and the Health and Safety Plan (HASP) (which was provided to EPA for informational purposes only), the latest revisions to the POP were conditionally approved by EPA in a letter dated April 24, 2003, and the revised POP was submitted to EPA on July 14, 2003.

The POP contains a series of plans that address several common aspects of the Removal Actions Outside the River and apply to various activities to be conducted as part of those Removal Actions, ranging from initial pre-design activities to the performance and completion of remediation activities. Collectively, these plans describe the minimum requirements, general activities, protocols, and methodologies applicable to these Removal Actions. These plans include a Waste Characterization Plan, Soil Cover/Backfill Characterization Plan, Site Management Plan, Ambient Air Monitoring Plan, and a Contingency and Emergency Procedures Plan. The POP also includes a CQAP, which provides technical requirements related to items such as backfill, topsoil, seeding, mulch, etc. In addition, the CQAP specifies activities that are relevant to certain of the construction

activities, such as soil placement and grading/compaction, survey control, etc. The general provisions of the POP are applicable to Former Oxbow Areas and K are incorporated herein by reference.

The various design details are summarized in this Final Work Plan, but are not specifically described in the Technical Drawings and Specifications developed by GE for use in Selecting a Remediation Contractor. Copies of the Technical Drawings and Specifications are provided in Appendices A and B and include those related to soil removal as well as other construction elements.

5.3 Soil Removal Activities

As described in Section 4.2, GE will remove approximately 1,900 cubic yards of soil from the properties comprising Former Oxbow Areas J and K. The removal limits are shown in Technical Drawing 3 in Attachment A. Based on a review of the analytical data located within the limits of removal actions, soils subject to removal will be transported to and properly disposed of at the appropriate OPCA, as further described in Section 7.5.4. Prior to initiating removal activities for the areas subject to soil removal, the horizontal limits of removal will be surveyed and staked in the field. During removal activities, field measurements will be made to verify that the target removal depths/elevations have been achieved for each excavation area. Following removal, common backfill will be obtained from an off-site source (Sections 5.5 and 7.5.5) and will be placed and compacted to re-establish the original grade. The provisions specified in the Technical Drawings (Attachment A), Technical Specifications (Attachment B), and the POP (including the Soil Cover/Backfill Characterization Plan and the CQAP) will be utilized during the removal and backfill activities.

5.4 Excavation Stabilization

For removal areas at Parcels K10-11-3 and K10-10-6 where excavations will exceed 4 feet in depth and where Contractor personnel will enter the excavations to perform work, the Remediation Contractor will be required to evaluate sidewall stability in accordance with Occupational Health and Safety Administration (OSHA) requirements, and implement protective measures, as appropriate. These methods will be identified by the Contractor and may include benching the excavation or installation of a temporary earth-retaining structure (e.g., soldier beam and lagging, trench boxes, etc). For any temporary earth-retaining structure that is planned to be used by the Contractor, a Professional Engineer licensed in the Commonwealth of Massachusetts will design and stamp the system.

5.5 Backfilling Excavations

Soil fill and topsoil components will be used to backfill the excavations at Former Oxbows J and K. Information regarding the measurement, composition, and deposition of acceptable backfill materials is provided in the Technical Drawings and Specifications provided in Attachments A and B, respectively.

The specific fill sources to be used for this project will be identified by the selected Remediation Contractor. The backfill materials to be used at these properties will originate either from existing or new sources of backfill material. Existing sources of backfill material consist of those sources that have been previously used for other GE remediation projects in Pittsfield and have been previously qualified for such use in submittals to EPA and/or MDEP. The sample data presented in those documents include analyses for PCBs and Appendix IX+3 volatile organic compounds (VOCs), semivolatile organic compounds (SVOCs), and metals. If such existing, approved sources have been used by GE within the past 18 months, these prior analytical data will not be resubmitted to EPA. For any backfill materials from a source that has not already been identified and characterized, representative samples of proposed fill materials will be collected and analyzed for PCBs and Appendix IX+3 VOCs, SVOCs, and metals, as required by GE's approved Soil Cover/Backfill Characterization Plan provided in the POP. The name of the proposed backfill source location and the results of the analyses for PCBs and Appendix IX+3 VOCs, SVOCs, and metals (if necessary) will be submitted to EPA in a supplemental information package prior to the use of such material.

5.6 Applicable or Relevant and Appropriate Requirements

The removal actions to be conducted at Former Oxbow Areas J and K will be subject to several ARARs. Attachment B to the SOW identifies the chemical-specific, action-specific, and location-specific ARARs for Removal Actions Outside the River. As noted above, the Removal Action for Former Oxbow Areas J and K includes soil removal and replacement. These activities will be performed within the 100-year floodplain of the Housatonic River. In these circumstances, this Removal Action is subject to the following ARARs identified in Attachment B to the SOW: action-specific ARARs identified in Table 2, subsection B ("Soil Removal"), subsections I and J (regarding consolidation of excavated soils at the OPCAs), and potentially subsection K ("Other"); and the location-specific ARARs identified in Table 3, subsection B ("Floodplains, Wetlands, and Banks"). If any free product, intact drums or other equipment that contain liquid PCBs, and/or other materials that cannot be consolidated at the Building 71 OPCA are encountered during excavation activities, these

materials will be removed for on-site storage at the GE Plant Area and subsequently disposed of off-site. Storage of any such materials on-site at the GE Plant Area prior to off-site disposal will be performed in accordance with the ARARs identified in Table 2, subsection H (“Temporary On-Site Storage of Free Product, Drums, and Equipment That Will Be Disposed of Off-Site”) of Attachment B to the SOW will apply to such storage. In addition, the disposition of excavated materials at GE’s OPCAs will be subject to the ARARs for consolidation at the OPCAs (set forth in Table 1 of the Detailed Work Plan for OPCAs).

A summary of the key ARARs that were considered with respect to the removal actions proposed herein, along with the associated project component(s) and means by which the ARAR is addressed by the design and implementation activities, is as follows:

ARAR	Associated Project Components	Means by Which ARAR Will Be Addressed
Toxic Substances Control Act (TSCA) Regulations (PCB Remediation Waste) (40 CFR 761.61)	<ul style="list-style-type: none"> • Soil removal 	<ul style="list-style-type: none"> • EPA has determined that Removal Actions conducted in accordance with the CD and SOW will not pose an unreasonable risk of injury to health or the environment.
TSCA Regulations (Decontamination) (40 CFR 761.79)	<ul style="list-style-type: none"> • Soil removal (equipment cleaning) 	<ul style="list-style-type: none"> • Will be attained by cleaning equipment as necessary in accordance with TSCA regulations (see Section 7.5.8).
Resource Conservation and Recovery Act (RCRA) Hazardous Waste Regulations (40 CFR 261.24)	<ul style="list-style-type: none"> • Soil removal 	<ul style="list-style-type: none"> • GE will review the relevant Appendix IX+3 data from the soils to be excavated, using a conservative screening tool (i.e., dividing the total sample results by 20) and comparing the results to allowable concentration limits associated with the Toxicity Characteristic Leaching Procedure (TCLP) under these regulations. If exceedances result from this comparison, soils will be placed in the Building 71 OPCA. Other soils will be subject to placement in either OPCA..
Clean Water Act NPDES Regulations (Stormwater Discharges) [40 CFR 122.44(k); 40 CFR 122.26(c)(ii)(C); 40 CFR 125.100-.104]	<ul style="list-style-type: none"> • Soil removal 	<ul style="list-style-type: none"> • Implementation of erosion and sedimentation controls (Section 7.4.5).
Massachusetts Air Pollution Control Requirements (310 CMR 7.09)	<ul style="list-style-type: none"> • Soil removal 	<ul style="list-style-type: none"> • Implementation of dust control measures (as necessary) and air monitoring (Sections 7.5.2 and 7.6, respectively).

ARAR	Associated Project Components	Means by Which ARAR Will Be Addressed
TSCA Regulations (Storage for Disposal) (40 CFR 761.61; 40 CFR 761.65)	<ul style="list-style-type: none"> Temporary storage of removed materials 	<ul style="list-style-type: none"> Temporary storage of free product and liquids in tanks or containers at GE's existing on-plant tank system or hazardous waste storage facility, both of which meet the long-term PCB storage requirements of TSCA. Temporary storage of drums and other equipment in containers at GE's existing on-plant hazardous waste storage facility, which meets the long-term PCB storage requirements of TSCA.
TSCA Regulations (PCB Marking Requirements) (40 CFR 761.40)	<ul style="list-style-type: none"> Temporary storage of removed materials 	<ul style="list-style-type: none"> Will be attained by marking PCB items in accordance with these requirements.
RCRA Hazardous Waste Regulations (Storage of Hazardous Waste) (40 CFR 264, Subparts I and J 40 CFR 262.34)	<ul style="list-style-type: none"> Temporary storage of removed materials 	<ul style="list-style-type: none"> Temporary storage of free product and liquids in tanks or containers at GE's existing on-plant tank system or hazardous waste storage facility. Temporary storage of drums and other equipment in containers at GE's existing on-plant hazardous waste storage facility. Storage of materials in tanks will be limited to 90 days or less and will meet the substantive requirements for up to 90-day accumulation in tanks. Materials in containers will be stored at GE's hazardous waste storage facility, which meets the requirements for long-term storage of hazardous waste in containers.
RCRA Hazardous Waste Management/Disposal Facilities Regulations (Preparedness and Prevention) (40 CFR 264, Subparts C)	<ul style="list-style-type: none"> Temporary storage of removed materials 	<ul style="list-style-type: none"> GE's existing on-plant hazardous waste storage facility meets these requirements.
RCRA Hazardous Waste Management/Disposal Facilities Regulations (General) (40 CFR 264.13 - .19)	<ul style="list-style-type: none"> Temporary storage of removed materials 	<ul style="list-style-type: none"> Operation of GE's existing on-plant hazardous waste storage facility meets these requirements.
RCRA Hazardous Waste Management/Disposal Facilities Regulations (Closure) (40 CFR 264.111 - .115)	<ul style="list-style-type: none"> Temporary storage of removed materials 	<ul style="list-style-type: none"> Upon termination of operations, GE's existing on-plant hazardous waste storage facility will be closed in accordance with the substantive requirements of these regulations.
Massachusetts Hazardous Waste Regulations (Storage of Hazardous Waste) (310 CMR 30.680, 30.690 310 CMR 30.340)	<ul style="list-style-type: none"> Temporary storage of removed materials 	<ul style="list-style-type: none"> See discussion of Federal RCRA Hazardous Waste Regulations (Storage of Hazardous Waste) above.
Massachusetts Hazardous Waste Regulations (Closure) (310 CMR 30.580)	<ul style="list-style-type: none"> Temporary storage of removed materials 	<ul style="list-style-type: none"> See discussion of Federal RCRA Hazardous Waste Regulations (Closure) above.

ARAR	Associated Project Components	Means by Which ARAR Will Be Addressed
ARARs Relating to Disposition of Excavated Materials in OPCAs	<ul style="list-style-type: none"> • Permanent consolidation of removed materials at OPCAs 	<ul style="list-style-type: none"> • Refer to August 25, 1999 letter from GE to EPA re: <i>Supplemental Addendum to June 1999 Detailed Work Plan</i>, for relevant ARARs relating to disposition of excavated material at the OPCAs and means of addressing such ARARs.
TSCA Spill Cleanup Policy (40 CFR 761, subpart G)	<ul style="list-style-type: none"> • New PCB spills (if any) during on-site activities 	<ul style="list-style-type: none"> • GE will consider and address cleanup policy for any new PCB spills that occur during the work.
Executive Order for Floodplain Management [Exec. Order 11988 (1977); 40 CFR Part 6, App. A; 40 CFR 6.302(b)]	<ul style="list-style-type: none"> • Soil removal and surface cover activities in floodplain 	<ul style="list-style-type: none"> • No practical alternative with less adverse impact on floodplain. • Implementation of erosion and sedimentation controls (Section 7.4.5). • Excavation and backfill/restoration will be conducted in a manner to avoid a loss in flood storage capacity (Section 7.5.5). • Restoration of habitat (Section 7.5.8).
Massachusetts Wetlands Protection Act and Regulations [MGL c. 131 §40; 310 CMR 10.53(3)(q); 310 CMR 10.54-.58]	<ul style="list-style-type: none"> • Soil removal • Placement of fill materials within 100-year floodplain 	<ul style="list-style-type: none"> • No practical alternative with less adverse impact on resource areas. • All practical measures will be taken to minimize adverse impact on river. • Implementation of erosion and sedimentation controls (Section 7.4.5). • Excavation and backfill/restoration will be conducted in a manner to avoid a loss in flood storage capacity (Section 7.5.5). • Restoration of disturbed vegetation (Section 7.5.8).

6. Contractor Selection

Following EPA's approval of this Final Work Plan and in accordance with the schedule to be agreed to by GE and EPA, GE will select a Remediation Contractor that is qualified to complete the on-site soil remediation/construction activities. To accomplish this, GE will develop a Request for Proposal (RFP) that describes the project, provides the Technical Drawings contained herein, provides Technical Specifications for completing the work, and solicits bids from prospective contractors. GE and its Supervising Contractor (Blasland, Bouck & Lee, Inc.) will then review the potential Contractor bids for completeness, relevant experience, the proposed work schedule, and the Contractors' financial status. After the review is complete, GE will select the Remediation Contractor and initiate a contractual agreement.

Upon selection, the Remediation Contractor will be responsible for providing several submittals to GE, including those identified in Section 7.3 of this Final Work Plan. GE will subsequently provide the Contractor information and submittals to EPA in a supplemental information package, as described in Section 9 of this Final Work Plan.

7. Implementation Plan

7.1 General

As indicated in Section 5.2, the POP contains a series of plans that address several common aspects for Removal Actions Outside the River. As relevant, those plans will be followed during implementation of the Removal Action associated with Former Oxbow Areas J and K.

As a supplement to the implementation-related procedures specified in the POP plans, this section provides additional details regarding certain construction activities. Specifically, this section identifies the requirements for project-specific plans to be submitted by the selected Remediation Contractor, describes site-specific elements of the site preparation and construction activities, and summarizes the project-specific perimeter air monitoring approach.

7.2 Project Participants

To the extent possible, the following table identifies the key project participants involved in the design and implementation of remediation/construction activities associated with Former Oxbow Areas J and K, along with their project roles and contact information:

Organization/Contact	Role	Address and Phone Number
United States Environmental Protection Agency William P. Lovely, Jr.	<ul style="list-style-type: none"> - Lead regulatory agency. - Review and approval of Final Work Plan. - Oversight of removal actions. 	USEPA Region 1 One Congress Street, Suite 1100 Boston, MA 02114-2023 (617) 918-1240
General Electric Company Richard W. Gates	<ul style="list-style-type: none"> - Supervise pre-design, construction, and documentation activities related to the Former Oxbow Areas J and K Removal Action. - Supervise implementation of the Removal Action and related activities to ensure that they are conducted in accordance with the CD. - Direct/coordinate activities of the Remediation Contractor and other GE-contracted organizations. - Responsible for preparation of a Final Completion Report. 	General Electric Company 159 Plastics Avenue Building 59 Pittsfield, MA 01201 (413) 448-5909

Organization/Contact	Role	Address and Phone Number
Blasland, Bouck & Lee, Inc. James M. Nuss, P.E., LSP	<ul style="list-style-type: none"> - Supervising Contractor for GE. - Review Remediation Contractor submittals. - Project coordination and documentation. - Provide technical assistance related to the implementation of the Removal Action. - Assist in verifying that the Removal Action is complete and performed in accordance with the Work Plan. - Prepare Final Completion Report. 	Blasland, Bouck & Lee, Inc. 6723 Towpath Road Syracuse, NY 13214 (315) 446-9120
Berkshire Environmental Consultants Maura Hawkins	<ul style="list-style-type: none"> - Design and implement perimeter air monitoring in conjunction with construction activities. 	Berkshire Environmental Consultants, Inc. 152 North Street, Suite 250 Pittsfield, MA 01201 (413) 443-0130
Remediation Contractor (To be determined)	<ul style="list-style-type: none"> - Implement all construction-related activities. 	(To be determined)

7.3 Contractor Submittals

Once selected, the Remediation Contractor will be required to provide certain pre-mobilization submittals to demonstrate that the Contractor: (a) has an adequate understanding of the scope of the Removal Action; (b) has developed a project-specific sequence that can efficiently perform all on-site activities within the allowable schedule; (c) will utilize acceptable materials, products, and procedures; and (d) will perform all activities in a manner that is protective of on-site workers and the surrounding community. Certain of those submittals relate to the manner in which the work activities will be implemented and, as such, will supplement the information and procedures presented in this plan. Those submittals include an Operations Plan, HASP, and Contingency Plan. Each of these submittals is further described below.

Operations Plan

The purpose of the Operations Plan is to summarize the materials, procedures, timelines, and controls that the Contractor intends to utilize during project activities. This plan will be prepared in consultation with GE and its Supervising Contractor and will include the following:

- List of equipment to be used on-site;
- Residential property protection procedures;
- Work Schedule;

-
- The Contractor's proposed plan for controlling vehicular and pedestrian traffic during the performance of construction activities including the placement of barricades or other security/control measures at excavations adjacent to roadways;
 - Proposed excavation stabilization measures;
 - The Contractor's qualifications package (if requested by GE);
 - Stormwater (including run-on and run-off), erosion, noise, and dust control measures;
 - The Contractor's proposed excavation approach;
 - Materials handling and staging approach; and
 - Equipment cleaning procedures.

HASP

The HASP will identify the Remediation Contractor's project-specific health and safety procedures, and will be developed to address the minimum requirements established in the POP and 29 CFR 1910 and 1926. The plan will address those activities to be undertaken by the Contractor and present required information including, but not limited to, the following (as applicable):

- Training;
- Identification of key personnel (including the Contractor's Health and Safety Officer);
- Medical surveillance;
- Site hazards;
- Work zones;
- Personal safety equipment and protective clothing;
- Personal air monitoring;
- Personnel/equipment cleaning;
- Confined space entry;
- Construction safety procedures;
- Standard operating procedures and safety programs; and
- Material safety data sheets.

Contingency Plan

The Contingency Plan will set forth procedures for responding to emergency conditions or events that may occur during the performance of the Removal Action, and will include the following information:

- A spill prevention control and countermeasures plan for all materials brought on the work site;
- Emergency vehicular access/egress;
- Evacuation procedures of personnel from the work site;
- For work sites that include or are adjacent to a surface water drainage way, a flood control contingency plan identifying measures to protect the work site(s) and the waterway from impacts in the event of high water and/or flood conditions;
- A list of all contact personnel with phone numbers and procedures for notifying each;
- Routes to local hospitals; and
- Identification of responsible personnel who will be in a position at all times to receive incoming phone calls and to dispatch Contractor personnel and equipment in the event of an emergency situation.

In addition to the required pre-mobilization document submittals specified above, the Remediation Contractor will be required to prepare a submittal(s) specifying the sources and, if necessary, the corresponding analytical data for proposed backfill sources to be used during the performance of this project.

Once developed by the selected Remediation Contractor and approved by GE, each of the above-listed Contractor submittals will be submitted to EPA in a supplemental information package. In addition to these submittals, the Contractor is required to provide GE with various other submittals over the course of this project. The overall purpose of such submittals is to verify that the materials and procedures used in the construction activities are consistent with the design of the Removal Action. In accordance with the POP, all Contractor submittals will be tracked to confirm their receipt and approval. A copy of the Technical Submittal Register provided to the prospective Contractors as part of the RFP for this project is provided in Attachment C. (Please note that submittals required by GE but not subject to submittal to EPA as part of the supplemental information package have been shaded.)

7.4 Site Preparation

Immediately prior to or following mobilization to the work area, the selected Remediation Contractor will perform several site preparation activities to establish the necessary site controls, features, and procedures for subsequent implementation of the construction activities. These activities include the following:

- Obtaining utility clearances;
- Establishing site controls and access;
- Site survey and layout;
- Installing erosion and sedimentation control measures; and
- Surface preparation.

General information regarding various site preparation activities (e.g., coordinating with local utilities, permitting, verifying existing conditions, establishing work areas, etc.) is provided in the general CQAP (part of the POP); the information provided below supplements that CQAP by providing additional site-specific details associated with certain of these activities.

7.4.1 Utility Clearances

Above ground and underground utilities that could potentially be affected by the construction activities will be identified prior to initiating any intrusive subsurface activities (e.g., soil excavation, etc.). As indicated on Technical Drawings 1 through 4 (Attachment A), certain subsurface and above ground utilities are known to be present within and adjacent to Former Oxbow Areas J and K. Subsurface utilities include electric and gas lines and above ground utilities include high tension overhead power lines at Parcel K10-11-5. The selected Contractor will be responsible for coordinating with DIGSAFE to determine the locations of all utilities at the start of the work and coordinating with the owners of the utilities regarding relocation/termination of any utilities, as required.

GE will work with the selected Contractor in coordinating with WMECo (and any other related utility companies) to identify the presence of underground wiring associated with the high tension electrical towers. Providing this information can be obtained prior to submitting the supplemental information package, it will also be included.

7.4.2 Work Area Security

The level of work area security will depend on the activities being performed and the location of those activities. Security measures will be selected in consultation with the Remediation Contractor and may consist of temporary fencing or barriers, maintenance of sign-in/sign-out sheets, and implementation of safe work practices, as described below.

Temporary Fencing - Temporary construction fencing will be installed, as needed, to delineate and secure areas during ongoing construction activities. While other fencing configurations of equivalent performance may be considered, such temporary fencing is expected to be at least 4 feet in height, constructed of high-density polyethylene, and orange in color.

Sign-In/Sign-Out Sheet - For the duration of construction activities, a sign-in/sign-out sheet will be maintained for the work site. All on-site personnel and visitors will be required to sign in upon entering the work area and sign out upon leaving.

In addition, safe work practices will also be employed at this work site. These activities may include any of the following:

Daily Safety Meetings - Such meetings, commonly referred to as tailgate meetings, are typically held with the Contractor to discuss hazards potentially encountered during the planned daily activities.

Posting of Warning Tape - To restrict access during construction activities, warning tape may be installed at certain locations to delineate certain areas, such as the exclusion zone, contaminant reduction zone, and/or support zone.

Use of Flagmen or Other Signaling Devices - Certain excavation activities in high traffic areas may necessitate the use of flagmen or other signaling devices (i.e., flashing beacons mounted on sawhorses).

7.4.3 “Clean” Access Area

Since a number of activities will require periodic access/egress between the work site and adjacent areas, a “clean” transition area will be established. Such an area will be used for equipment/material delivery and for the positioning of trucks for subsequent loading and off-site transport of excavated materials. It is expected that each transport area will be constructed of gravel or a layer of geotextile fabric and will be properly delineated from the remainder of the property. The specific location and construction of the access area will be developed by the Remediation Contractor in accordance with the anticipated progression of the construction actions, as well as other factors such as the layout of the site, traffic patterns, and material handling procedures.

7.4.4 Survey Control

In accordance with the CQAP, survey controls will be established at the start of the work and maintained throughout the construction activities. GE will provide survey benchmarks so that the Remediation Contractor can establish appropriate horizontal and vertical control consistent with the existing survey data. As stated in the CQAP, the Remediation Contractor will establish a minimum 50-foot control grid within the areas subject to removal. This survey will be performed to verify that the horizontal and vertical limits of removals have been obtained and the final surface grade has been achieved to the existing elevations.

7.4.5 Erosion and Sedimentation Control Measures

Erosion and sedimentation control measures will be implemented to minimize the potential for erosion of exposed soils and subsequent accumulation of materials in site drainage pathways. In addition, these measures will be used to divert rainfall runoff from contacting any soil stockpile areas and/or entering work areas and open excavations.

Specific to this RAA, erosion control measures to be implemented will include placement of hay bales and/or staked silt fencing around the perimeter of the downhill side of the unpaved work areas, plus additional area-specific measures, as required. The approximate location and layout of the hay bales/siltation fencing are indicated on Technical Drawing 2. This fencing will be placed at the start of the site work activities and will be maintained until a good stand of vegetation is established.

In addition to the hay bale/silt fence, other erosion and sedimentation control measures will be implemented as needed. At a minimum, this will include placement of erosion control measures around any temporary soil stockpiles.

7.4.6 Surface Preparation

Various surface preparation activities will be performed prior to or in conjunction with the initial site preparation activities. These surface preparation activities are specified on Technical Drawing 2.

7.5 Construction Activities

7.5.1 Monitoring Well Decommissioning

As shown on Technical Drawing 1, eleven wells, GMA2-1 through GMA2-9, J-1R, and OJ-MW-2 located within Former Oxbow Areas J and K were installed and/or have been sampled as part of the groundwater-related activities at GMA 2. At the present time, these activities consist of the performance of an interim groundwater monitoring program at GMA 2. Therefore, GE proposes to protect these wells during the performance of the remediation activities described herein. However, two wells installed at Former Oxbow Areas J and K prior to the GMA 2 program, J-1 and OJ-MW-1 are not sampled or considered to be necessary for that program or subsequent activities. One of these wells, OJ-MW-1, was not installed by GE and, therefore, this well will also be protected during the remediation activities. However, as depicted on Technical Drawing 2 in Attachment A, GE proposes to decommission well J-1 prior to the commencement of soil removal activities.

7.5.2 Soil Removal, Material Handling, and Transportation and Disposal

The proposed removal actions will require excavation and handling of certain existing soils within Former Oxbow Areas J and K. Specifically, existing soils within the excavation limits and depths, as depicted on Technical Drawing 3, will be removed using conventional construction equipment (e.g., excavator, backhoe, loader). The maximum depth of excavation will be approximately 7 feet below ground surface (bgs), at residential Parcel K10-10-6. Based on data from the ongoing groundwater monitoring program at GMA 2 (indicating that the minimum depth to groundwater is approximately 10 feet near the areas where removal is anticipated to occur). Therefore, saturated materials may be encountered in the deeper excavations. If saturated

materials are encountered, they will be mixed with drier soil such that the resulting material will pass the Paint Filter Test.

As soils are excavated, and prior to their transport to the appropriate OPCA, a number of intermediate on-site handling activities may be necessary. To ensure that such activities are performed in a manner that minimizes the potential for inadvertent releases to the environment, unsafe conditions for on-site and off-site personnel, and delays or complications in project completion, several on-site material handling procedures will be implemented. The specific method(s) of handling the removed soils will be based on, but not limited to, the following considerations:

- The characteristics of the excavated soils and corresponding disposition requirements;
- The locations from which the materials are removed and their proximity to the loading area(s); and
- The overall sequence and schedule of the removal actions.

To reduce the potential for the release of PCBs or other Appendix IX+3 constituents to the environment during removal and handling activities, the number of times that the excavated material is handled will be kept to a minimum. To accomplish this, the Remediation Contractor will conduct direct loading to trucks to the extent practical. Additional information regarding material handling is discussed below.

- To reduce the potential for migration of PCBs or other Appendix IX+3 constituents due to wind- and rainfall-related factors, temporary stockpiles (such as GE may construct at the GE plant site), staging areas, and work areas where excavation activities are yet to be completed will be protected with a cover (e.g., polyethylene sheeting), which will be anchored when the area is not under active excavation/use. In addition, if concerns regarding airborne dust are identified or suspected, water will be sprayed to keep the open excavation (or excavated soils) moist. Finally, to the extent possible, all temporary stockpiles and staging areas will be located in areas subject to future excavation activities to prevent possible contamination of clean soils. If such stockpiles or staging areas are required in areas not subject to future excavation, polyethylene sheeting will be placed under such stockpiles or staging areas and these areas will be bermed to prevent excavated soils or precipitation runoff from such stockpiles from contacting underlying soils.
- To the extent feasible and practicable, material handling and loading areas will not be established in locations that may interfere with construction operations or necessary traffic flow. In addition, material

handling areas will be located so as to take into account site topography and avoid (to the extent possible) low-lying drainage areas where surface runoff is likely to accumulate.

- Additional erosion and sedimentation control measures (e.g., hay bales and geotextile fencing) will be utilized as necessary.

Based on the specified soil removal limits identified on Technical Drawing 3, the estimated total volume of existing materials to be removed from the work area is approximately 1,900 in-situ cubic yards. Based on a review of the analytical results collected from within these removal limits during previous investigations, GE has determined that approximately 1,475 cy soils removed as part of the activities described herein will be subject to placement in GE's Building 71 OPCA while approximately 425 cy of other soils will be placed at the Hill 78 OPCA. The corresponding OPCA which will be used for the placement of soils from each of the removal areas is identified on Technical Drawing 3. Additional information regarding the transport and disposition of excavated materials is provided below in Section 7.5.4.

7.5.3 Groundwater Management

As noted above, the minimum depth to groundwater at the locations where removals are anticipated to occur is approximately 10 feet. The deepest depth of removal at this RAA is one seven-foot removal at Parcel K10-10-6 at this RAA. Therefore it is not likely that groundwater will enter any of the excavations at this RAA. However, if groundwater enters at these deeper removal areas, it is anticipated that sumps equipped with pumps should be able to keep the excavation dry. If such an arrangement is necessary to keep the excavation dry, a tanker truck, and possibly temporary water storage tanks, will be brought on site to collect the pumped groundwater prior to transporting it to GE's Building 64G water treatment plant for treatment and discharge.

7.5.4 Transport and Disposition of Excavated Materials and Remediation-Derived Waste

As indicated above, all excavated materials will be consolidated in GE's OPCAs, excluding items (if any) that are prohibited for disposition at the OPCAs under the CD and SOW. Previous sampling and analysis conducted for soils at Former Oxbows J and K indicate that soils at most sampling locations that represent the areas where soil will be excavated during the Removal Action either have PCB concentrations over 50 ppm, and thus are regulated for disposal under TSCA, or appear to have concentrations of other constituents that would cause them

to constitute characteristic hazardous waste under RCRA. As such, these soils (approximately 1,475 cy) will be transported to the Building 71 OPCA. The other soils (approximately 425 cy) not regulated under TSCA and RCRA will be transported to and consolidated at the Hill 78 OPCA. Technical Drawing 3 provides the limits of soils to be transported to and consolidated at the Building 71 and Hill 78 OPCAs.

For the transportation of excavated materials from Former Oxbow Areas J and K to the OPCAs, GE proposes to utilize the primary route shown on Figure 7-1 (or, if that route cannot be used, the secondary route shown on Figure 7-1 or on an alternate route proposed by GE for EPA approval). The disposition of excavated materials from Former Oxbow Areas J and K to the Building 71 OPCA will occur “on-site” within the meaning of Paragraph 9 of the CD, and thus will be subject to the Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) on-site permitting exemption referenced in Paragraph 9.a of the CD. In these circumstances, site-specific transportation procedures have been developed for this Removal Action, as listed below. Finally, as discussed above in Section 5.9, if any free product, intact drums or other equipment that contain liquid PCBs, and/or other materials that cannot be consolidated at the Building 71 OPCA are encountered during excavation activities, these materials will be removed for on-site storage at the GE Plant Area and subsequently disposed of off-site.

The Remediation Contractor will be required to implement the following procedures for the transport of excavated materials from Former Oxbow Areas J and K to the appropriate OPCA:

- Employ qualified personnel trained per U.S. Department of Transportation (DOT) requirements for handling and shipping hazardous materials, with such training to include general safety, emergency response, exposure protection, accident prevention, preparation of shipping papers, and securing loads;
- Employ drivers that have a Commercial Driver’s License (CDL) with a Hazardous Materials Endorsement;
- Utilize trucks that are DOT-inspected;
- Include in its HASP, Operations Plan, and Contingency Plan detailed provisions for responding to transportation emergencies such as spills, releases, or other incidents;

-
- Maintain records of the number of loads of materials sent to the Building 71 and Hill 78 OPCAs on a daily basis; and
 - Utilize the EPA Paint Filter Test as necessary to confirm that the materials are suitable for transport (i.e., no free liquids).

The transport of excavated materials from Former Oxbow Areas J and K to the appropriate OPCA will be conducted in accordance with the following guidelines:

- After a safety check of the truck, the truck bed will be lined with polyethylene. Excavated soil will be placed in the truck and the load will be covered.
- An appropriate Materials Bill of Lading (BOL) will be prepared and signed by the truck driver. The DOT shipping description to be used on the BOL will be:

"RQ, Polychlorinated biphenyls, mixture, 9, UN 2315, PG 111, RQ"

- After another safety check of the vehicle and placarding, the truck will leave the site and proceed to the appropriate OPCA utilizing the primary route shown on Figure 7-1. If, for some reason, the primary route is not used, the secondary route shown on Figure 7-1 (or an alternate route to be proposed by GE to EPA) will be used.
- Upon arrival of the truck at the appropriate OPCA, the OPCA Contractor will document receipt of the load and the material will be off-loaded and placed by the OPCA Contractor.

7.5.5 Backfilling of Excavations

Backfilling operations will be initiated as soon as practicable after completion and proper documentation of excavation activities (i.e., survey control). It is anticipated that the excavations will be backfilled and compacted using conventional construction equipment. Clean backfill materials will be placed in 12-inch thick lifts in a loose state and compacted in accordance with the Technical Specifications (Attachment B) prior to

additional fill being placed within the excavation. The excavation will be brought up to the predetermined subgrade elevation prior to installing the final surface layer (e.g., topsoil and seed).

Backfill material will be clean, natural material, no greater than gravel in size to ensure proper settlement, permeability, and compactability. The specific fill sources to be used for this project will be identified by the Remediation Contractor. A description of the process for identifying such sources and, if necessary, submitting the analytical data for them was presented in Section 5.5.

7.5.6 Installation of Excavation Controls

For excavations extending to depths greater than 4 feet and which Contractor personnel will enter to perform work, excavation sidewall stabilization will be required, as discussed in Section 5.4. If additional procedures/controls beyond those included herein are identified prior to submission of the forthcoming supplemental information package, such procedures/controls will be included in that package.

7.5.7 Equipment Cleaning

Equipment and materials that have come into contact with existing soils at Former Oxbow Areas J and K during the construction activities will be cleaned prior to relocation to an area outside the work zone (i.e., the excavation and loading areas), prior to handling backfill materials, and prior to its departure from this RAA. Equipment cleaning will be conducted as specified in Section 3.5 of the Site Management Plan within the POP.

7.5.8 Restoration of Disturbed Vegetation

Prior to the initiation of remediation actions at Former Oxbow Areas J and K, an inventory will be performed of all existing trees and shrubs (i.e., type, quantity, size, etc.) located within the limits of the removal actions. As indicated on Technical Drawing 4, vegetated surfaces will require the placement of 3 inches of topsoil followed by the placement of a seed mix and mulch to restore pre-excavation grades. A plan to address any other replanting will be developed based on consultation with EPA and discussions with the property owners. The tree restoration plan will show the anticipated tree planting locations and list the sizes of trees to be used during

restoration. The tree inventory and tree restoration plan will be provided in the supplemental information package.

7.6 Perimeter Air Monitoring

Ambient air monitoring for PCBs and particulate matter will be performed during the removal actions. The scope of the ambient air monitoring program is presented in Attachment D to this Final Work Plan. In overview, ambient air monitoring for PCBs will include collection of ambient air samples using “high volume” samplers equipped with glass fiber filters and polyurethane foam (PUF) cartridges. The samples will be collected, analyzed, and evaluated using the procedures specified in EPA Compendium Method TO-4A. To obtain representative data on ambient levels of PCBs around the construction site before and during construction activities, two PCB air sampling events will be performed prior to the start of construction activities, and additional events will be performed at least once every 4 weeks during the course of construction. Ambient air monitoring for particulates will be performed on a continuous basis during all active construction activities using real-time particulate air monitors.

For both PCB and particulate monitoring, baseline monitor locations will be established at six locations within Former Oxbow Areas J and K. Although subject to change based on the location of construction activities and weather conditions, the ambient air monitoring scope of work (Attachment D) identifies preliminary locations for air monitoring. In addition, a background monitoring location will be established during removal actions.

8. Post-Construction Activities

8.1 General

This section addresses the activities to be performed by GE following the completion of removal actions at Former Oxbow Areas J and K. These activities include project closeout activities (including preparation and submittal of a Final Completion Report), Post-Removal Site Control activities, and additional activities relating to properties at which a Conditional Solution is implemented. Each of these topics is further discussed below.

8.2 Project Closeout – Pre-Certification Inspection and Completion Report

Once GE has determined that the removal actions for Former Oxbow Areas J and K are complete (excluding Post-Removal Site Control activities) and the applicable Performance Standards have been attained, GE will schedule and conduct a pre-certification inspection with EPA and MDEP. This inspection will be conducted within 90 days after GE concludes that the Removal Actions are complete.

After the pre-certification inspection, GE will proceed with remaining closeout activities, which will consist of development and submittal of a Final Completion Report to summarize and document the scope of the completed Removal Action activities. At a minimum, the Final Completion Report will include the following:

- A description of the Removal Actions performed;
- Identification of any deviations from the design submittals approved by EPA;
- A listing of Removal Action quantities, including approximate soil volumes removed;
- Results of quality assurance/quality control (QA/QC) testing performed during the Removal Actions;
- Survey data to document the current grade and final surface contours;
- Copies of Record Drawings to document the as-built conditions;

-
- Representative project photographs;
 - Documentation regarding the disposition of materials excavated in conjunction with the construction activities; and
 - A summary of Post-Removal Site Control activities and a schedule for such activities.

As indicated in Section 9, the Final Completion Report will be submitted to EPA within 30 days after the pre-certification inspection (or at such other time as may be proposed by GE and approved by EPA at the time of that inspection).

8.3 Post-Removal Site Control Activities

Post-construction inspection and maintenance (I/M) activities will be performed at Former Oxbow Areas J and K, as required by Technical Attachment J to the SOW. A Post-Removal Site Control Plan (PRSCP) which describes and identifies the frequencies and duration of these I/M activities is included as Attachment E.

8.4 Additional Activities Relating to Properties with Conditional Solutions

In addition to the Post-Removal Site Control activities mentioned above and further described in Attachment E, GE will undertake activities to comply with the requirements of Paragraphs 34 through 38 of the CD with respect to each property at which a Conditional Solution is implemented. These activities will include the following:

- (1) After completion of all on-site removal activities at this RAA, GE will provide a notification to the owner of each property at which a Conditional Solution has been implemented, describing the terms of the Conditional Solution under the CD (including the requirements applicable to GE and the owner regarding future remediation activities at the property) and describing the residual contamination at the property. In addition, GE will provide such a notification to the holders of any easements or other encumbrances on the property.

-
- (2) In accordance with Paragraph 36 of the CD, on an annual basis, GE will review the most recent property records to determine whether there has been a change in ownership of the property; and, if there has been a change in ownership, GE will provide notice to the new owner regarding the same items described in # 1 above.
- (3) In accordance with Paragraph 38 and Section III of Appendix Q to the CD, GE will perform an annual inspection of the property to determine whether there is evidence, based on visual observation, that any of the following have occurred since implementation of the Removal Action or since the last inspection: (a) any change in activities and uses of the property that would be potentially inconsistent with the land use for which the Conditional Solution was implemented; (b) installation of a new utility or replacement of an existing utility that involved disturbance of soil; (c) any excavations or other activities that might involve exposure to soil deeper than 3 feet from the original grade; and (d) any reduction in surface grade due to activities listed in (b) and (c) above. Following such inspection, GE will prepare and submit a report on the inspection to EPA and MDEP. More details regarding the annual inspections and reports, including an annual inspection checklist to be used for the inspections and reporting, will be provided in the Final Completion Report on this Removal Action.

9. Schedule

As described in Section 6, GE will develop and submit an RFP to potential Remediation Contractors following EPA's approval of this Final Work Plan, at a time to be agreed upon between EPA and GE. Further, GE proposes that within approximately 30 days of selection of a Remediation Contractor, GE will submit a supplemental information package to EPA as a follow-up to this Work Plan. This supplemental information package is anticipated to include the following:


- Identification of and contact information for the selected Remediation Contractor;
- Copies of the Remediation Contractor's pre-mobilization submittals (i.e., Operations Plan, HASP, and Contingency Plan);
- Identification of backfill sources and locations;
- Analytical data for samples collected from the backfill sources (unless the backfill sources have already been approved based on previously submitted analytical data); and
- A tree inventory and tree planting plan for soil removal areas.

Following EPA approval of this Final Work Plan and the supplemental information package, site preparation activities will be initiated. The specific schedule for the implementation and completion of the removal actions at this RAA will depend on several factors, including the timing of EPA approval of these documents, receipt of the necessary access permission from non-GE property owners to conduct the proposed removal actions at their properties, and timing of the onset of winter weather conditions. As such, GE will discuss with EPA the possible timing of remediation activities for Former Oxbow Areas J and K.

Additional details regarding overall project duration, including an estimate of the duration of the entire project in working weeks will be provided in the Remediation Contractor's Work Schedule – which is a required component of the Contingency Plan submittal (Section 7.3) – that will be provided to EPA as part of the forthcoming supplemental information package. With respect to access, if GE is unable to obtain access permission from particular property owners after using “best efforts” (as defined in the CD) to do so, it will so advise EPA and MDEP and seek their assistance in obtaining such access pursuant to Paragraph 60.f(i) of the CD. In addition, if issues relating to access may cause a delay in the completion of this Removal Action, GE will so advise EPA.

Within 90 days of completing the field construction activities, GE will schedule and conduct a pre-certification inspection with EPA and MDEP, as described in Section 8.2. Within 30 days thereafter, or at such other time as proposed by GE and approved by EPA at the time of the inspection, GE will submit a Final Completion Report on this Removal Action. That report will represent the completion of the CD-required construction activities. Periodic inspection reports will be provided thereafter to EPA in accordance with the schedules outlined in Attachment E.

Figures




FORMER OXBOW AREA J

FORMER OXBOW AREA K

LEGEND:

- - - - - APPROXIMATE REMOVAL ACTION AREA BOUNDARY
- FORMER OXBOW AREAS J AND K REMOVAL ACTION AREAS

- NOTES:
1. MAPPING IS BASED ON AERIAL PHOTOGRAPHS AND PHOTOGRAMMETRIC MAPPING BY LOCKWOOD MAPPING, INC. - FLOWN IN APRIL 1990; DATA PROVIDED BY GENERAL ELECTRIC COMPANY; AND BLASLAND & BOUCK ENGINEERS, P.C. CONSTRUCTION PLANS.
 2. NOT ALL PHYSICAL FEATURES SHOWN.
 3. SITE BOUNDARIES/LIMITS ARE APPROXIMATE.





GENERAL ELECTRIC COMPANY
 PITTSFIELD, MASSACHUSETTS
 FINAL RD/RA WORK PLAN FOR FORMER
 OXBOW AREAS J AND K

REMOVAL ACTION AREA



L: ON=*, OFF=REF
 P: PAGSET/PLT-DL2B
 9/12/05 SYR-85-NES GJD DMW
 N/20639003/RDRA/20639008.DWG





FORMER OXBOW AREA J

HILL 78 OPCA

BUILDING 71 OPCA


FORMER OXBOW AREA K

LEGEND:

- APPROXIMATE REMOVAL ACTION AREA BOUNDARY
- FORMER OXBOW AREAS J AND K REMOVAL ACTION AREAS
- PRIMARY TRAVEL ROUTE TO ON-PLANT CONSOLIDATION AREAS
- - - - - SECONDARY TRAVEL ROUTE TO ON-PLANT CONSOLIDATION AREAS

NOTES:

1. MAPPING IS BASED ON AERIAL PHOTOGRAPHS AND PHOTOGRAMMETRIC MAPPING BY LOCKWOOD MAPPING, INC. - FLOWN IN APRIL 1990; DATA PROVIDED BY GENERAL ELECTRIC COMPANY; AND BLASLAND & BOUCK ENGINEERS, P.C. CONSTRUCTION PLANS.
2. NOT ALL PHYSICAL FEATURES SHOWN.
3. SITE BOUNDARIES/LIMITS ARE APPROXIMATE.



GENERAL ELECTRIC COMPANY
PITTSFIELD, MASSACHUSETTS
FINAL RD/RA WORK PLAN FOR FORMER
OXBOW AREAS J AND K
**PROPOSED PRIMARY AND SECONDARY
TRAVEL ROUTES FOR EXCAVATED
MATERIALS TO THE OPCAS**



Attachments

Attachment A


Technical Drawings

TECHNICAL DRAWINGS

REMOVAL ACTION

OXBOW AREAS J AND K

REMOVAL ACTION AREA (RAA)



REFERENCE: Base Map Source: USGS 7.5 Min. Topo. Quads., Pittsfield West, Mass-New York and Pittsfield East, Mass., 1973.

2000' 0 2000'
APPROX. SCALE: 1 = 2000 FEET

LOCATION MAP



SEPTEMBER 2005

PREPARED FOR:




General Electric Company
Pittsfield, Massachusetts

PREPARED BY:

BBL[®]
BLASLAND, BOUCK & LEE, INC.
engineers, scientists, economists

INDEX TO DRAWINGS

- COVER SHEET
1. EXISTING SITE PLAN
 2. SITE PREPARATION PLAN
 3. EXCAVATION LIMITS
 4. SITE RESTORATION PLAN
 5. GENERAL NOTES AND DETAILS



- LEGEND**
- APPROXIMATE REMOVAL ACTION AREA BOUNDARY
 - PROPERTY LINE
 - K10-10-6** PROPERTY ID
 - WESTERN MASS. ELECTRIC CO. EASEMENT
 - SEWER EASEMENT
 - STREAMS WITH INTERMITTENT FLOW
 - INDEX ELEVATION CONTOUR
 - INTERMEDIATE ELEVATION CONTOUR
 - APPROXIMATE FORMER OXBOW/LOW-LYING AREA
 - APPROXIMATE SEWER LOCATION
 - APPROXIMATE STORM DRAIN LOCATION
 - APPROXIMATE WATER MAIN LOCATION
 - APPROXIMATE GAS LINE LOCATION
 - EXISTING MONITORING WELL



GENERAL NOTES:

1. BASE MAP MODIFIED FROM SURVEY DRAWINGS NOs. GE-1080-1 (6/25/04) AND GE-1080-3 (11/18/04) BY HILL ENGINEERS, ARCHITECTS AND PLANNERS, INC. AND FROM PHOTOGRAMMETRIC MAPPING BY LOCKWOOD MAPPING, INC. - FLOWN IN APRIL 1990.
2. EASEMENTS AND PROPERTY LINES DIGITIZED FROM COPIES OF CITY OF PITTSFIELD TAX ASSESSORS MAPS AND ARE APPROXIMATE.
3. FORMER RIVER CHANNEL AND OXBOW/LOW-LYING AREAS DELINEATED USING THE CITY OF PITTSFIELD'S RECHANNELIZATION MAPPING, 1940.
4. UTILITY LOCATIONS ARE APPROXIMATE, AND ALL UTILITIES MAY NOT BE SHOWN.
5. CONTRACTOR TO COORDINATE WITH "DIGSAFE" FOR LOCATIONS/IDENTIFYING UTILITIES. NO SITE WORK WILL BE PERFORMED BY THE CONTRACTOR UNTIL UTILITY INVESTIGATION BY "DIGSAFE" HAS BEEN COMPLETED.
6. EXISTING CONTOUR INTERVAL IS 1 FOOT.

X: 20639X00, X01.DWG
 L: ON=*, OFF=REF
 P: PAGESET/PLT-CDL2B
 9/12/05 SYR-85-DMW
 N/20639003/CONTRACT/20639001.DWG



THIS DRAWING WAS PREPARED AT THE SCALE INDICATED IN THE TITLE BLOCK. INACCURACIES IN THE STATED SCALE MAY BE INTRODUCED WHEN DRAWINGS ARE REPRODUCED.
 USE THE GRAPHIC SCALE BAR IN THE TITLE BLOCK TO DETERMINE THE ACTUAL SCALE OF THIS DRAWING.

No.	Date	Revisions	Init

Professional Engineer's Name	
Professional Engineer's No.	
State	Date Signed
Project Mgr.	Designed by
DAJ	DMW

GENERAL ELECTRIC COMPANY • PITTSFIELD, MASSACHUSETTS
 RD/RA WORK PLAN FOR FORMER OXBOW AREAS J AND K

EXISTING SITE PLAN

TECHNICAL DRAWINGS

BBL Project No. 206.39
Date SEPTEMBER 2005
Blasland, Bouck & Lee, Inc. Corporate Headquarters 6723 Towpath Road Syracuse, NY 13214 315-446-9120


CONTRACTOR SHALL REMOVE PORTIONS OF THE EXISTING PARKING LOT (AS NECESSARY) TO ACCOMMODATE SOIL REMOVAL AND REPLACE FOLLOWING RESPONSE ACTIONS. CANOPY SUPPORT STRUCTURE AND PLANTERS WILL NOT BE REMOVED.

CONTRACTOR SHALL USE BARRICADES OR OTHER SECURITY/CONTROL MEASURES ADJACENT TO THE ROAD.

CONTRACTOR SHALL REMOVE GRAVEL (AS NECESSARY) TO ACCOMMODATE SOIL REMOVAL AND RESTORE TO PRE-CONSTRUCTION CONDITIONS

FORMER OXBOW AREA J

FORMER OXBOW AREA K



LEGEND

- APPROXIMATE REMOVAL ACTION AREA BOUNDARY
- PROPERTY LINE
- K10-10-6** PROPERTY ID
- WESTERN MASS. ELECTRIC CO. EASEMENT
- SEWER EASEMENT
- STREAMS WITH INTERMITTENT FLOW
- INDEX ELEVATION CONTOUR
- INTERMEDIATE ELEVATION CONTOUR
- APPROXIMATE FORMER OXBOW/LOW-LYING AREA
- APPROXIMATE SEWER LOCATION
- APPROXIMATE STORM DRAIN LOCATION
- APPROXIMATE WATER MAIN LOCATION
- APPROXIMATE GAS LINE LOCATION
- HAY BALE/SILT FENCE 1
5
- LIMITS OF SOIL REMOVAL
- SILT FENCE
- EXISTING MONITORING WELL (SEE NOTE 5)

NOTES:

1. REFER TO DRAWING 1 FOR ADDITIONAL BASEMAP INFORMATION AND CONTRACTOR REQUIREMENTS.
2. EXISTING FEATURES WITHIN LIMITS OF SOIL REMOVAL THAT ARE REMOVED SHALL BE DISPOSED OF AT THE APPROPRIATE GE-OWNED OPCA BY CONTRACTOR. CERTAIN EXISTING FEATURES SHALL BE RECONSTRUCTED BY CONTRACTOR IN ACCORDANCE WITH DRAWINGS 3 AND 4.
3. AS NEEDED, CONTRACTOR SHALL PERFORM CLEARING AND GRUBBING ACTIVITIES IN AREAS SUBJECT TO RESPONSE ACTIONS (i.e., EXCAVATION AREAS).
4. CONTRACTOR SHALL INSTALL SILT FENCE TO THE LIMITS SHOWN. DISTANCE OF SILT FENCE FROM SOIL REMOVAL LIMITS IS EXAGGERATED FOR CLARITY PURPOSES. CONTRACTOR SHALL INSTALL SILT FENCE WITHIN 3 TO 5 FEET OF SOIL REMOVAL AREAS.
5. MONITORING WELL J-1 WILL BE DECOMMISSIONED AS PART OF SITE PREPARATION ACTIVITIES.

NOTE:

CONTRACTOR SHALL INSTALL A CONTINUOUS HAY BALE/SILT FENCE ROW ADJACENT TO AND ALONG THE ENTIRE EDGE OF EXCAVATIONS ADJACENT TO THE RIVERBANK. THE SPECIFIC LOCATION OF HAY BALE/SILT FENCE SHALL BE FIELD DETERMINED AND APPROVED BY GE.

X: 20639X00, X01.DWG
L: ON=*, OFF=REF
P: PAGESET/PLT-CDL2B
9/12/05 SYR-85-DMW
N/20639003/CONTRACT/2063902.DWG



THIS DRAWING WAS PREPARED AT THE SCALE INDICATED IN THE TITLE BLOCK. INACCURACIES IN THE STATED SCALE MAY BE INTRODUCED WHEN DRAWINGS ARE REPRODUCED. USE THE GRAPHIC SCALE BAR IN THE TITLE BLOCK TO DETERMINE THE ACTUAL SCALE OF THIS DRAWING.

No.	Date	Revisions	Init


Professional Engineer's Name	
Professional Engineer's No.	
State	Date Signed
Project Mgr.	Designed by
DAJ	DMW

GENERAL ELECTRIC COMPANY • PITTSFIELD, MASSACHUSETTS
RD/RA WORK PLAN FOR FORMER OXBOW AREAS J AND K

SITE PREPARATION PLAN

TECHNICAL DRAWINGS

BBL Project No. 206.39
Date SEPTEMBER 2005
Blasland, Bouck & Lee, Inc. Corporate Headquarters 6723 Towpath Road Syracuse, NY 13214 315-446-9120



- LEGEND**
- APPROXIMATE REMOVAL ACTION AREA BOUNDARY
 - PROPERTY LINE
 - K10-10-6** PROPERTY ID
 - WESTERN MASS. ELECTRIC CO. EASEMENT
 - SEWER EASEMENT
 - STREAMS WITH INTERMITTENT FLOW
 - INDEX ELEVATION CONTOUR
 - INTERMEDIATE ELEVATION CONTOUR
 - APPROXIMATE FORMER OXBOW/LOW-LYING AREA
 - APPROXIMATE SEWER LOCATION
 - APPROXIMATE STORM DRAIN LOCATION
 - APPROXIMATE WATER MAIN LOCATION
 - APPROXIMATE GAS LINE LOCATION
 - TSCA OR RCRA REMOVAL (SEE NOTE 3)
 - NON-TSCA/NON-RCRA REMOVAL (SEE NOTE 3)



NOTES:

1. REFER TO DRAWING 1 FOR ADDITIONAL BASEMAP INFORMATION AND CONTRACTOR REQUIREMENTS.
2. AREAS DESIGNATED AS 1' WILL BE SUBJECT TO SOIL REMOVAL ACTIVITIES TO A DEPTH OF 1 FOOT BELOW GROUND SURFACE. ALL OTHER EXCAVATIONS SHALL EXTEND TO THE SPECIFIED ELEVATION. (DEPTHS SHOWN IN PARENTHESES ARE PROVIDED FOR INFORMATIONAL PURPOSES ONLY).
3. EXCAVATED MATERIALS SPECIFIED HEREIN AS TSCA TO BE DISPOSED OF AT THE BUILDING 71 OPCA. ALL OTHER EXCAVATION MATERIALS SPECIFIED HEREIN TO BE DISPOSED OF AT THE HILL 78 OPCA.
4. TREES AND RIPRAP WITHIN THE LIMITS OF EPA'S HOUSATONIC RIVER EXCAVATION SHALL BE PROTECTED OR RESTORED TO EXISTING CONDITION.
5. CONTRACTOR SHALL TAKE PRECAUTIONARY MEASURES IN THE VICINITY OF UTILITY POLES THROUGHOUT THE IMPLEMENTATION OF REMOVAL ACTIONS.

X: 20639X00, X01.DWG
 L: ON=*, OFF=REF
 P: PAGESET/PLT-CDL2B
 9/12/05 SYR-85-DMW
 N/20639003/CONTRACT/20639G03.DWG



THIS DRAWING WAS PREPARED AT THE SCALE INDICATED IN THE TITLE BLOCK. INACCURACIES IN THE STATED SCALE MAY BE INTRODUCED WHEN DRAWINGS ARE REPRODUCED. USE THE GRAPHIC SCALE BAR IN THE TITLE BLOCK TO DETERMINE THE ACTUAL SCALE OF THIS DRAWING.

No.	Date	Revisions	Init


Professional Engineer's Name
 Professional Engineer's No.
 State Date Signed
 Project Mgr. Designed by Drawn by
 DAJ DMW

NO ALTERATIONS PERMITTED HEREON EXCEPT AS PROVIDED UNDER SECTION 7209 SUBDIVISION 2 OF THE NEW YORK STATE EDUCATION LAW



GENERAL ELECTRIC COMPANY • PITTSFIELD, MASSACHUSETTS
 RD/RA WORK PLAN FOR FORMER OXBOW AREAS J AND K
EXCAVATION LIMITS
 TECHNICAL DRAWINGS

BBL Project No. 206.39
 Date SEPTEMBER 2005
 Blasland, Bouck & Lee, Inc.
 Corporate Headquarters
 6723 Towpath Road
 Syracuse, NY 13214
 315-446-9120



LEGEND

- APPROXIMATE REMOVAL ACTION AREA BOUNDARY
- PROPERTY LINE
- K10-10-6** PROPERTY ID
- WESTERN MASS. ELECTRIC CO. EASEMENT
- SEWER EASEMENT
- STREAMS WITH INTERMITTENT FLOW
- INDEX ELEVATION CONTOUR
- INTERMEDIATE ELEVATION CONTOUR
- APPROXIMATE FORMER OXBOW/LOW-LYING AREA
- APPROXIMATE SEWER LOCATION
- APPROXIMATE STORM DRAIN LOCATION
- APPROXIMATE WATER MAIN LOCATION
- APPROXIMATE GAS LINE LOCATION
- VEGETATIVE RESTORATION (SEE NOTE 3)



CONTRACTOR SHALL RESTORE GRAVEL PARKING TO PRE-CONSTRUCTION CONDITIONS

CONTRACTOR SHALL RESTORE PARKING LOT TO PRE-CONSTRUCTION CONDITIONS

FORMER OXBOW AREA J

FORMER OXBOW AREA K

NOTES:

1. REFER TO DRAWING 1 FOR ADDITIONAL BASEMAP INFORMATION AND CONTRACTOR REQUIREMENTS.
2. FOLLOWING COMPLETION OF EXCAVATION ACTIVITIES (DEPICTED ON FIGURE 3), AREAS SHALL BE RESTORED TO PRE-EXCAVATION GRADES (UNLESS OTHERWISE SPECIFIED) AND SEEDED IN ACCORDANCE WITH TECHNICAL SPECIFICATIONS. TREE RESTORATION WILL BE PERFORMED IN ACCORDANCE WITH THE TREE RESTORATION PLAN TO BE SUBMITTED TO EPA AS PART OF THE SUPPLEMENTAL INFORMATION PACKAGE.
3. VEGETATIVE RESTORATION TO CONSIST OF A MINIMUM OF 3 INCHES OF TOPSOIL TO BE SEEDED IN ACCORDANCE WITH TECHNICAL SPECIFICATIONS.
4. HAY BALES/SILT FENCE WILL BE REMOVED BY THE CONTRACTOR WHEN REQUESTED BY GE OR GE'S REPRESENTATIVE.
5. CONTRACTOR SHALL COORDINATE SURFACE RESTORATIONS WITH OTHER TREE PLANTING/LANDSCAPING ACTIVITIES (ONCE DETERMINED). UNLESS OTHERWISE DIRECTED BY GE, SURFACE RESTORATION SHALL NOT BE CONDUCTED UNTIL ALL OTHER LANDSCAPING ACTIVITIES HAVE BEEN COMPLETED.

X: 20639X00, X01.DWG
 L: ON=*, OFF=REF
 P: PAGESET/PLT-CDL2B
 9/12/05 SYR-85-DMW
 N/20639003/CONTRACT/20639G04.DWG

Graphic Scale
 1"=50'
 50' 0 50' 100'
 THIS DRAWING WAS PREPARED AT THE SCALE INDICATED IN THE TITLE BLOCK. INACCURACIES IN THE STATED SCALE MAY BE INTRODUCED WHEN DRAWINGS ARE REPRODUCED.
 USE THE GRAPHIC SCALE BAR IN THE TITLE BLOCK TO DETERMINE THE ACTUAL SCALE OF THIS DRAWING.

No.	Date	Revisions	Init

Professional Engineer's Name
 Professional Engineer's No.
 State Date Signed
 Project Mgr. Designed by Drawn by
 DAJ DMW



GENERAL ELECTRIC COMPANY • PITTSFIELD, MASSACHUSETTS
 RD/RA WORK PLAN FOR FORMER OXBOW AREAS J AND K

SITE RESTORATION PLAN

TECHNICAL DRAWINGS

BBL Project No.
 206.39
 Date
 SEPTEMBER 2005
 Blasland, Bouck & Lee, Inc.
 Corporate Headquarters
 6723 Towpath Road
 Syracuse, NY 13214
 315-446-9120

Attachment B

Technical Specifications

ATTACHMENT B

MATERIALS & PERFORMANCE SPECIFICATIONS

Section 02200 – Earthwork

Section 02207 – Restoration of Surfaces

Section 02212 – Topsoil, Seeding, and Mulch

Section 02222 – Fill Materials

Section 02600 – Bituminous Concrete Pavements

MATERIALS AND PERFORMANCE - SECTION 02200

EARTHWORK

PART 1 - GENERAL

1.01 DESCRIPTION

- A. All labor, materials, services, and equipment necessary to complete the earthwork activities as depicted on the Technical Drawings and/or as directed by GE or GE's Representative.
- B. Earthwork is defined to include, but is not limited to, clearing, rough grading, excavation, trenching, handling and disposal of surplus materials, maintenance of excavations, removal of water, backfilling operations, embankments and fills, and compaction.

1.02 RELATED WORK SPECIFIED ELSEWHERE

- A. Section MP-02207 – Restoration of Surfaces
- B. Section MP-02222 – Fill Materials
- C. RD/RA Work Plan, **Section 6.3** – Soil Removal Activities
- D. RD/RA Work Plan, **Section 8.4.5** – Erosion and Sedimentation Control Measures
- E. RD/RA Work Plan, **Section 8.5.1** – Soil Removal and Material Handling
- F. RD/RA Work Plan, **Section 8.6** – Perimeter Air Monitoring

1.03 APPLICABLE CODES, STANDARDS AND SPECIFICATIONS

- A. American Society for Testing and Materials (ASTM).

1.04 SUBMITTALS

None.

PART 2 - PRODUCTS

See following sections.

PART 3 - EXECUTION

3.01 UNAUTHORIZED EXCAVATION

- A. The Contractor shall not be entitled to any compensation for excavations carried beyond or below the lines and subgrades prescribed on the Technical Drawings. The Contractor shall refill such unauthorized excavations at its own expense and in conformance with the provisions of this section.
- B. Should the Contractor, through negligence or for reasons of its own, carry its excavation below the designated subgrade, appropriate materials specified in Section MP-02222 - Fill Materials shall be furnished and placed as backfill in sufficient quantities to reestablish existing grades. Fill material used for backfilling shall be spread and compacted in conformance with the requirements of later subsections of this section.
- C. All material that slides, falls, or caves into the established limits of excavations due to any cause whatsoever, shall be removed and disposed of at the Contractor's expense and no extra compensation will be paid to the Contractor for any materials ordered for refilling the void areas left by the slide, fall, or cave-in.

3.02 BACKFILL MATERIALS

- A. Fill material shall be used as specified for backfill. Requirements for off-site fill material are specified in Section MP-02222 - Fill Materials.
- B. Existing on-site material, designated as "native fill" or "existing soil" material shall not be used as backfill.

3.03 GENERAL BACKFILLING REQUIREMENTS

- A. Backfill shall be started at the lowest section of the area to be backfilled.
- B. Drainage of the areas being backfilled shall be maintained at all times.
- C. Areas to be backfilled shall be inspected and approved by GE or GE's Representative prior to backfilling operations. All unsuitable materials and debris shall be removed.
- D. Backfill material shall not be placed when moisture content is too high to allow proper compaction.
- E. When material is too dry for adequate compaction, water shall be added to the extent necessary.
- F. Backfill material shall not be placed on frozen ground nor shall the material itself be frozen or contain frozen soil fragments when placed.
- G. No calcium chloride or other chemicals shall be added to prevent freezing.
- H. Material incorporated in the backfilling operation that is not in satisfactory condition shall be subject to rejection and removal at the Contractor's expense.
- I. The maximum lift thickness is 8 inches (measured prior to compaction).

3.04 COMPACTION AND DENSITY CONTROL

A. Compaction and Density Control

1. For shallow fills (less than 2 feet deep), compaction shall be performed by the equipment used to backfill the excavation.
2. For fills greater than two feet, a portable compactor shall be used. A minimum of two passes shall be made over all backfilled areas.
3. If, due to rain or other causes, the material exceeds the optimum moisture content, it shall be allowed to dry, assisted if necessary, before resuming compaction or filling efforts.
4. The Contractor shall be responsible for all damage or injury done to pipes, structures, property or persons due to improper placing or compacting of backfill.

3.05 GRADING

- A. After the completion of all backfill operations, the Contractor shall grade the site to match the pre-excavation lines, grades, and elevations shown on the Technical Drawings, unless otherwise directed by GE, taking into account any subsequent site restoration requirements.

3.06 EXISTING FACILITIES

A. General

1. Existing subsurface facilities may be encountered during construction of the work, or located in close proximity to the work.
2. These facilities may include, but are not necessarily limited to, sewers, drains, water mains, conduits and their appurtenances. These facilities may or may not be shown on the Technical Drawings. However, the sizes, locations, and heights or depths, if indicated, are only approximate and the Contractor shall conduct its operations with caution and satisfy itself as to the accuracy of the information given. The Contractor shall not claim nor shall it be entitled to receive compensation for damages sustained by reason of the inaccuracy of the information given or by reason of its failure to properly maintain and support such structures.
3. There may be other subsurface facilities, the existence and/or location of which are not known, such as individual water and gas services, electrical conduits, sanitary and storm sewer drains, etc. The Contractor shall consult with GE or GE's Representatives of such facilities and, if possible, shall determine, prior to construction, the location and depth of any such facilities that may exist in the area to be excavated.
4. If underground facilities are known to exist in an area but their location is uncertain, the Contractor shall exercise reasonable care in its excavation technique to avoid damage to them.
5. The Contractor shall notify Massachusetts DIGSAFE at least 72 hours prior to any site work.

B. Notification and Protection Procedures

1. Except where superseded by state or local regulations, or in the absence of any applicable regulations, the Contractor shall, at a minimum, include the following procedures in its operations:
 - a. Prior to Excavating:
 - 1) Determine correct field location of all nearby underground facilities or arrange for Representatives of the utilities to locate them.
 - 2) Notify owners of nearby underground facilities when excavation is to take place, allowing them reasonable time to institute precautionary procedures or preventive measures which they deem necessary for protection of their facilities.
 - 3) In cooperation with owners of nearby facilities, provide temporary support and protection of those underground facilities that may be especially vulnerable to damage by virtue of their physical condition or location, or those that could create hazardous conditions if damaged.
 - b. Immediately notify any utility owner of any damage to its underground facilities resulting from the Contractor's operations, and arrange for repairs to be made as soon as possible.
 - c. In case of any emergency the Contractor shall follow the Contingency and Emergency Procedures Plan outlined in GE's Project Operations Plan. This document will be provided upon request of the Contractor.

3.07 OTHER REQUIREMENTS

A. Unfinished work

1. When, for any reason, the work is to be left unfinished, all excavations shall be filled and all roadways and watercourses left unobstructed with their surfaces in a safe and satisfactory condition.

B. Hauling Material on Street

1. When hauling material over the streets or pavement, the Contractor shall provide suitably tight-sealing vehicles so as to prevent deposits on the streets or pavements. In all cases where any materials are dropped from the vehicles, the Contractor shall clean up the same as often as required to keep the crosswalks, streets, and pavements clean and free from dirt, mud, stone, and other hauled material.
2. When hauling materials that contain PCBs or other hazardous constituents, the Contractor shall abide by all applicable federal, state, and local codes.

C. Dust Control

1. It shall be the sole responsibility of the Contractor to control the dust created by any and all of its operations to such a degree that it will not endanger the safety and welfare of the general public.

- END OF SECTION -

MATERIALS AND PERFORMANCE - SECTION 02207

RESTORATION OF SURFACES

PART 1 - GENERAL

1.01 DESCRIPTION

- A. All types of surfaces, structures and appurtenances disturbed, damaged, or destroyed during the performance of the work under or as a result of the operations of the Contract, shall be restored and maintained, as specified herein or as directed by GE or GE's Representative.
- B. The quality of materials and the performance of work used in the restoration shall produce a surface or feature equal to or better than the condition of each before the work began, as approved by GE or GE's Representative.

1.02 RELATED WORK SPECIFIED ELSEWHERE

- A. Section MP-02200 – Earthwork
- B. Section MP-02212 – Topsoil, Seeding, and Mulch
- C. Section MP-02222 – Fill Materials
- D. Section MP-02600 – Bituminous Concrete Pavements

1.03 SUBMITTALS

- A. A schedule of restoration operations shall be submitted by the Contractor for review.

1.04 SCHEDULE OF RESTORATION

- A. After an accepted schedule has been agreed upon, it shall be adhered to unless otherwise revised with the approval of GE or GE's Representative.
- B. The replacement of surfaces at any time, as scheduled or as directed, shall not relieve the Contractor of responsibility to repair damages by settlement or other failures.

PART 2 - PRODUCTS

2.01 DESCRIPTION

- A. Any offsite topsoil shall be unfrozen, friable, natural loam and shall be free of clay lumps, brush needs, litter, stumps, stones, and other extraneous matter. The topsoil shall have an organic content between 5% and 20%, and a pH between 5.5 and 7.5.
- B. Backfill and topsoil shall be certified clean by the materials supplier.
- C. Topsoil shall have demonstrated by the occurrence of healthy crops, grass, or other vegetative growth, that it is reasonably well-drained and capable of supporting plant growth. Topsoil shall have less than 10 percent gravel by volume and be free of stones over ½-inch in diameter.

PART 3 - EXECUTION

3.01 LAWNS AND IMPROVED AREAS

- A. The area to receive topsoil shall be graded to a depth of not less than 6 inches or as specified, below the proposed finish surface.
- B. The furnishing and placing of topsoil, seed, and mulch shall be performed by the Contractor.
- C. Any washout or damage which occurs prior to or after restoring surface with topsoil, seed, and mulch shall be regraded and/or repaired as necessary by the Contractor.

3.02 OTHER TYPES OF RESTORATION

- A. Water courses shall be reshaped to the original grade and cross-section and all debris removed. Where required to prevent erosion, the bottom and sides of the water course shall be protected.
- B. Culverts destroyed or removed as a result of the construction operations shall be replaced in like size and material and shall be replaced at the original location and grade. When there is minor damage to a culvert and with the consent of the GE, a repair may be undertaken, if satisfactory results can be obtained.
- C. Fences destroyed or removed as a result of the construction operations shall be replaced in like size and material and shall be replaced at the original location.
- D. All small structures (e.g., storage sheds, swing sets, etc.) that were relocated for the excavation activities will be returned to their original location or new locations chosen by the property owner.

- END OF SECTION -

MATERIALS AND PERFORMANCE - SECTION 02212

TOPSOIL, SEEDING, AND MULCH

PART 1 - GENERAL

1.01 DESCRIPTION

- A. Work under this section consists of furnishing and placing of topsoil, fertilizer, seed, mulch, erosion control matting, and maintenance of seeded areas until final acceptance.

1.02 RELATED WORK SPECIFIED ELSEWHERE

- A. Section MP-02200 – Earthwork
- B. Section MP-02207 – Restoration of Surfaces
- C. RD/RA Work Plan, **Section 6.5** – Backfilling Excavations
- D. RD/RA Work Plan, **Section 8.5.6** – Restoration of Disturbed Vegetation

1.03 SUBMITTALS

- A. Analysis of the seed (to demonstrate compliance with the seed mix identified in Section 2.01D of this specification) and fertilizer (to identify chemical composition), and proposed application rates (to demonstrate compliance with the fertilizer application rate identified in Section 3.01B of this specification).
- B. Should hydroseed be used, the Contractor shall submit all data including material and application rates and methods.
- C. Sample of topsoil to be tested by GE for chemical contaminants as discussed in this Work Plan, **Section 6.5** – Backfilling Excavations.

PART 2 - PRODUCTS

2.01 MATERIALS

- A. Any offsite topsoil shall be unfrozen, friable, natural loam and shall be free of clay lumps, brush needs, litter, stumps, stones, and other extraneous matter. The topsoil shall have an organic content between 5% and 20%, and a pH between 5.5 and 7.5.
- B. Fertilizer shall be a standard quality commercial carrier of available plant food elements (i.e., a complete prepared and packaged material containing a minimum of 5% nitrogen, 10% phosphoric acid, and 10% potash).
 - 1. Each bag of fertilizer shall bear the manufacturer's guaranteed statement of analysis.
- C. Seed mixtures shall be of commercial stock of the current season's crop and shall be delivered in unopened containers bearing the guaranteed analysis of the mix. All seed shall meet the State standards of germination and purity.

- D. Seed mix to be used in vegetated areas shall consist of the following mixture: 65% Kentucky Blue Grass, 20% Perennial Rye Grass, and 15% Fescue. The seed mixture will be seeded at a rate of 150 pounds per acre.
- E. Mulch shall be stalks of oats, wheat, rye, or other approved crops free from noxious weeds and coarse materials.
- F. Temporary erosion control matting shall be S75 as manufactured by North American Green, or equivalent.
- G. Permanent erosion control matting shall be P300P as manufactured by North American Green, or equivalent.

PART 3 - EXECUTION

3.01 INSTALLATION

- A. The topsoil shall be applied in a single loose lift and shall have a final minimum thickness of 6 inches. No compaction is required or allowed. Following placement of topsoil and prior to fertilizer application, all stones greater than 1-inch in diameter, sticks, and other deleterious material shall be removed.
- B. The fertilizer shall be applied to the surface uniformly at the rate of 20 pounds per 1,000 square feet.
 - 1. Following the application of the fertilizer and prior to application of the seed, the topsoil shall be scarified to a depth of at least 2 inches with a disk or other suitable method traveling across the slope if possible.
 - a. After the soil surface has been fine-graded, the seed mixture shall be uniformly applied upon the prepared surface with a mechanical spreader at a rate specified by the seed manufacturer.
 - b. The seed shall be raked lightly into the surface.
 - c. Seeding and mulching shall not be done during windy weather.
 - d. Mulch (where used) shall be hand or machine spread to form a continuous blanket over the seed bed, approximately 2 inches in uniform thickness at loose measurement with a minimum of 90% surface coverage. Excessive amounts or bunching of mulch shall not be permitted.
 - e. Unless otherwise specified, mulch shall be left in place and allowed to decompose.

2. Any mulch that has not disintegrated at time of first mowing shall be removed.
 - a. Seeded areas shall be watered as often as required to obtain germination and to obtain and maintain a satisfactory sod growth. Watering shall be performed in such a manner as to prevent washing out of seed and mulch.
 - b. Hydroseeding may be accepted as an alternative method of applying fertilizer, seed, and mulch. The Contractor must submit all data regarding materials and application rates to GE or GE's Representative for review.
 - c. Temporary and permanent erosion control matting shall be installed in accordance with manufacturer's specifications.

3.02 MAINTENANCE

- A. All erosion rills or gullies within the topsoil layer shall be filled with additional approved topsoil, graded smooth, and re-seeded and mulched.
- B. The Contractor shall also be responsible for repairs to all erosion of the seeded areas until all new grass is firmly established and reaches a height of not less than 4 inches. All bare or poorly vegetated areas must be re-seeded and mulched.

- END OF SECTION -

MATERIALS AND PERFORMANCE - SECTION 02222

FILL MATERIALS

PART 1 - GENERAL

1.01 DESCRIPTION

- A. Work under this section shall include, but not necessarily be limited to, supplying all labor and materials, excavating, transporting, dumping, spreading, and compacting fill material in the locations and to the depth shown on the Technical Drawings and/or as directed by GE or GE's Representative.

1.02 RELATED WORK SPECIFIED ELSEWHERE

- A. Section MP-02200 – Earthwork
- B. RD/RA Work Plan, **Section 6.5** – Backfilling Excavations
- C. RD/RA Work Plan, **Section 8.5.3** – Backfilling of Excavations

1.03 APPLICABLE CODES, STANDARDS, AND SPECIFICATIONS

- A. American Society for Testing Materials (ASTM).
- B. American Association of State Highway and Transportation Officials (AASHTO).
- C. Massachusetts Highway Department Standard Specifications for Highways and Bridges (MHD).

1.04 SUBMITTALS

- A. Sieve analysis of all granular materials.
- B. Sample of soil to be tested for chemical contaminants as discussed in this Work Plan, **Section 6.5** – Backfilling Excavations.

PART 2 - PRODUCTS

2.01 MATERIALS

- A. Soil fill material shall be free from excessive moisture, frost, stumps, trees, roots, sod, muck, marl, vegetable matter, or other unsuitable materials, and demonstrated to be clean based on chemical analysis. Soil fill shall consist of clean common earth fill, free from organic material, coatings, sharp angular stones, and other deleterious materials, and shall have a maximum particle size of 3 inches. Soil fill shall have the following gradation by weight:

<u>Sieve</u>	<u>Percent Passing</u>
3 inch	100
No. 200	10-30

- B. Backfill material shall be inspected prior to placement and all roots, vegetation, organic matter, or other foreign debris shall be removed.
- C. Stones shall not be allowed to form clusters with voids.

PART 3 - EXECUTION

3.01 FILL PLACEMENT

- A. In general, fill material shall be placed and compacted in horizontal layers not exceeding those thicknesses indicated in Section MP-02200 - Earthwork. Subgrade that will receive fill material shall be first approved by GE or GE's Representative. Fill material shall not be placed in areas that will not support the weight of construction equipment.

3.02 CRITERIA AND TOLERANCES

- A. Fill material shall be constructed to such heights as to make allowance for post-construction settlement. Any settlement that occurs before final acceptance of the Contract shall be corrected to make the backfill conform to the required lines and grades.

- END OF SECTION

MATERIALS AND PERFORMANCE - SECTION 02600

BITUMINOUS CONCRETE PAVEMENTS

PART 1 - GENERAL

1.01 DESCRIPTION

- A. The Contractor shall be responsible for providing all labor, equipment, and materials required for replacement of bituminous concrete paving over removed driveways or other paved areas as shown on the drawings and as specified herein.

1.02 RELATED WORK SPECIFIED ELSEWHERE

- A. Section MP-02222 – Fill Materials

1.03 APPLICABLE CODES, STANDARDS, AND SPECIFICATIONS

- A. American Society of State Highway and Transportation Officials (AASHTO).
- B. Massachusetts Highway Department Standard Specification for Highways and Bridges (Mass Highway Specifications).

1.04 TIME OF CONSTRUCTION

- A. The Contractor shall:
 - 1. Apply prime and tack coats when ambient temperature is above 50°F, and when temperature has not been below 35°F for 12 hours immediately prior to application. The Contractor may not install paving when the base is wet or contains excess moisture.
 - 2. Construct bituminous concrete wearing surface when surface temperature is above 42°F and when the binder is dry.
 - 3. Base course may be placed when air temperature is above 32°F and rising.
 - 4. Establish and maintain required lines and elevations.

PART 2 - PRODUCTS

2.01 SUBBASE COURSE

- A. Subbase course material must be capable of achieving the gradation and compaction requirements as presented in Section MP-02222.

2.02 BASE COURSE AGGREGATE

- A. The crushed aggregate for the bituminous concrete base course shall conform to the requirements of the Mass Highway Specifications.

2.03 BITUMINOUS BINDER

- A. The binder shall be asphalt cement conforming to the requirements of AASHTO 20.

2.04 WEARING SURFACE

- A. The wearing surface shall be Type 1-2. The material shall conform to quality requirements as stated in the Mass Highway Specifications.

PART 3 - EXECUTION

3.01 SURFACE PREPARATION

- A. Remove loose matter from the compacted subbase surface immediately before applying prime coat.
- B. Proof-roll prepared subbase to check for unstable areas and areas requiring additional compaction.
- C. Notify appropriate personnel of unsatisfactory subbase conditions. Paving work may not proceed until deficient subbase areas have been corrected and are ready to receive paving.
- D. Apply tack coat to contact surfaces of previously constructed asphalt or Portland cement concrete and surfaces abutting or projecting into asphalt concrete pavement. The Contractor shall distribute tack coat at rate of 0.05 to 0.15 gallons per square yard of surface.
- E. Allow drying of all surfaces until they are of the proper condition to receive paving.

3.02 PAVING

A. General

1. Place concrete mixture on prepared surface, spread, and strike-off. Spread mixture at minimum temperature of 225°F (107°C). Place inaccessible and small areas by hand. Place each course to required grade, cross-section, and compacted thickness.

B. Pavement Placing

1. Place in strips not less than 10 inches wide, unless otherwise acceptable to GE or GE's Representative. After strip has been placed and rolled, place succeeding strips and extend rolling to overlap previous strips. Complete base course for a section before placing surface course.

C. Joints

1. Make joints between old and new pavements or between successive days' work, to ensure a continuous bond between adjoining work. Construct joints to have same texture and smoothness as other sections of bituminous concrete. Clean concrete surfaces and apply tack coat.

3.03 ROLLING

A. General

1. Begin rolling when mixture will bear roller weight without excessive displacement.
2. Compact mixture with hot tampers or vibrating plate compactors in areas inaccessible to rollers.

B. Breakdown Rolling - Accomplish breakdown rolling immediately following rolling of joints and outside edge. Check surface after breakdown rolling and repair displaced areas by loosening and filling, if required, with hot material.

C. Second Rolling - Follow breakdown rolling as soon as possible while mixture is hot. Continue rolling until mixture has been thoroughly compacted.

D. Finish Rolling - Perform finish rolling while mixture is still warm enough for removal of roller marks. Continue rolling until marks are eliminated and course has attained maximum density.

E. Patching - Remove and replace paving areas mixed with foreign materials and defective areas. Cut out such areas and fill with fresh, hot bituminous concrete. Compact by rolling mixture to maximum surface density and smoothness.

F. Protection - After final rolling, do not permit vehicular traffic on pavement until it has cooled and hardened.

G. Erect barricades to protect paving from traffic until mixture has cooled enough not to become marked.

- END OF SECTION -

Attachment C

Contractor Submittal Form

**ATTACHMENT C
CONTRACTOR SUBMITTAL TRACKING FORM**

**FINAL RD/RA WORK PLAN FOR FORMER OXBOW AREAS J AND K
GENERAL ELECTRIC COMPANY - PITTSFIELD, MASSACHUSETTS**

Item No.	Submittal Description	Specification Reference (see Note 2)	Date Received	Review Conducted by:		Interim Status/Date (see Note 1)	Final Status/Date (see Note 1)	Notes
				GE Project Manager	Design Engineer			
1	Operations Plan - The Plan shall address, but not be limited to the following items:	Section 7.3						
	List of Equipment to be used on-site.	Section 7.3						
	Residential property protection procedures.	Section 7.3						
	Work Schedule	Section 7.3						
	The Contractor's proposed plan for controlling vehicular and pedestrian traffic while performing construction and operational activities..	Section 7.3						
	Proposed excavation stabilization measures.	Section 7.3						
	The Contractor's qualifications package (if requested by GE).	Section 7.3						
	Stormwater (including run-on and run-off), erosion, noise, and dust control	Section 7.3						
	The Contractor's proposed excavation approach	Section 7.3						
	Materials handling and staging approach.	Section 7.3						
Equipment cleaning procedures.	Section 7.3							
2	Health and Safety Plan - The Plan shall address, but not be limited to the following items (Refer to Note 3):	Section 7.3						
	Identification of Key Personnel	Section 7.3						
	Training	Section 7.3						
	Medical Surveillance	Section 7.3						
	Site Hazards	Section 7.3						
	Work Zones	Section 7.3						
	Personal Safety Equipment and Protective Clothing	Section 7.3						
	Personal Air Monitoring	Section 7.3						
	Personnel/Equipment Cleaning	Section 7.3						
	Confined Space Entry	Section 7.3						
	Material Safety Data Sheets	Section 7.3						
	Construction Safety Procedures	Section 7.3						
	Standard Operating Procedures	Section 7.3						
3	Contingency Plan - The Plan shall address, but not be limited to the following items:	Section 7.3						
	Spill prevention control and countermeasures plan for all materials brought on site.	Section 7.3						
	Emergency vehicular access/egress.	Section 7.3						
	Evacuation procedures of personnel from the work sites.	Section 7.3						
	For work sites that include or are adjacent to a surface water drainage way, a flood control contingency plan to identify measures to protect the work site(s) and the waterway from impacts in the event of a high water and/or flood conditions.	Section 7.3						
	List of all contact personnel with phone numbers and procedures for notifying	Section 7.3						
	Routes to local hospitals	Section 7.3						
	Identification of responsible personnel who will be in a position at all times to receive incoming phone calls and to dispatch Contractor personnel and equipment in the event of an emergency situation.	Section 7.3						
4	Identification of backfill sources and locations and analytical data for samples collected from each source (unless the source(s) have already been approved based on previously submitted analytical data).	Section 5.5/7.3						
5	Record Drawings to document any deviations from the work specified in the RFP. Deviations shall be noted on the Record Drawings as soon as possible following their identification by the Contractor, GE, or GE's Representative.	Section 8.2						

**ATTACHMENT C
CONTRACTOR SUBMITTAL TRACKING FORM**

**FINAL RD/RA WORK PLAN FOR FORMER OXBOW AREAS J AND K
GENERAL ELECTRIC COMPANY - PITTSFIELD, MASSACHUSETTS**

Item No.	Submittal Description	Specification Reference (see Note 2)	Date Received	Review Conducted by:		Interim Status/Date (see Note 1)	Final Status/Date (see Note 1)	Notes
				GE Project Manager	Design Engineer			
6	Daily Construction Reports prepared by GE's Representative will include documentation of problems and/or deficiencies noted during construction (e.g., when construction material or activity is observed or tested that does not meet the specified requirements), and corrective action employed to address the problems or deficiencies. The documentation reports will be cross-referenced to the reports, data sheets, forms, and check lists that contain data or observations leading to the determination of a problem or deficiency. Problem and deficiency identification and	--						
7	Restoration of Surfaces - A schedule of restoration operations.	Materials and Performance Section 02207 (1.03)(A)						
8	Fill Materials - Sieve analysis of all granular materials.	Materials and Performance Section 02222 (1.04)(A)						
9	Fill Materials - Sample of backfill materials to be tested for chemical contaminants as discussed in this Work Plan.	Materials and Performance Section 02222 (1.04)(B)						
10	Topsoil, Seeding, and Mulch - Analysis of the seed and fertilizer, and proposed application rates.	Materials and Performance Section 02212 (1.03)(A)						
11	Topsoil, Seeding, and Mulch - Should hydroseed be used, the Contractor shall submit all data including material and application rates.	Materials and Performance Section 02212 (1.03)(B)						
12	Topsoil, Seeding, and Mulch - Sample of topsoil to be tested by GE for chemical contaminants.	Materials and Performance Section 02212 (1.03)(C)						

Notes:

- Submittal status nomenclature is as follows:
R - Reviewed
N - Reviewed and noted
S - Resubmit
J - Rejected
- All Section, Specification, and Drawing references are to the *Final Work Plan* (BBL, April 2005).
- The Health and Safety Plan is required for GE record-keeping purposes only and therefore GE and BBL will conduct a review of the plan for completeness only. Determination of the appropriate level of worker safety, equipment, and procedures based on site conditions must be made by the Contractor based on site visits, review of available information, and anticipated site activities.
- Shaded item numbers indicate submittals required by GE but not subject to submittal to EPA as part of the supplemental information package.

Attachment D

Ambient Air Monitoring Program

SCOPE OF WORK

for

**Ambient Air PCB & Particulate Monitoring
at the Former Oxbow Areas J and K**

**General Electric Company
Pittsfield, Massachusetts**

Prepared by

Berkshire Environmental Consultants, Inc.
152 North Street, Suite 250
Pittsfield, MA 01201

September 2005

TABLE OF CONTENTS

- 1.0 Introduction
- 2.0 Sampling Objective
- 3.0 Site Activity
- 4.0 PCB Monitoring Program
 - 4.1 High Volume PCB Sampling
 - 4.2 Analytical Procedures
- 5.0 Particulate Monitoring
- 6.0 Quality Assurance and Quality Control Procedures
- 7.0 PCB Sample Documentation, Handling and Shipment
- 8.0 Meteorological Monitoring
- 9.0 Documentation and Reporting
- 10.0 Action Levels
 - 10.1 PCBs
 - 10.2 Particulate Matter

1.0 INTRODUCTION

This Scope of Work (SOW) describes the ambient air monitoring for polychlorinated biphenyls (PCBs) and particulate matter which will be conducted during soil remediation actions at the Former Oxbow Areas J and K in Pittsfield, Massachusetts. Soil removal will be taking place at Parcels K10-13-1, K10-11-1, K10-11-2, and K10-11-3 on the north side of the Housatonic River and Parcel K10-10-5 on the south side of the Housatonic River in Pittsfield, Massachusetts.

2.0 SAMPLING OBJECTIVE

The objectives of this sampling program are two-fold:

1. To obtain valid and representative data on ambient levels of PCBs around the remedial site before and during remedial activities to insure that the activities are not causing an unacceptable increase in ambient air concentrations of PCB.
2. To obtain valid and representative data on ambient levels of particulate around the remedial site before and during soil remediation activities to insure that the remedial activities are not causing an unacceptable increase in ambient air concentrations of particulate.

3.0 SITE ACTIVITY

As described in the Final Work Plan, the on-site activities to be performed at the Former Oxbow Areas J and K properties include the performance of soil removal/replacement at the commercial and residential properties identified above. It is anticipated that the remediation activities described in the Final Work Plan will be performed as one continuous phase of work. Performance of the remediation work presented in the Final Work Plan is subject to review and approval by the United States Environmental Protection Agency (US EPA) and the Massachusetts Department of Environmental Protection (MA DEP) (together, the Agencies), as well as execution of owner access agreements.

This ambient air monitoring program includes particulate and PCB monitoring during soil remediation activities.

4.0 PCB MONITORING PROGRAM

4.1 High Volume PCB Sampling

The high volume PCB sampling program will include the following elements:

High-Volume Monitoring Locations	3
Background Sites	1
Co-Located Sites (Field Duplicates)	1
Sampling Time	24 hours per sampling event
Sampling Period	Duration of soil remediation activity
Frequency of Sampling	Twice prior to the onset of soil remediation activity and once every four weeks during remediation activity*
No. of Blanks Per Sampling Event	1
Sampling Method	EPA Compendium Method TO-4A
Analytical Method	GC/ECD or GC/MS as described in EPA Method TO-4A

* Sampling frequency may be increased if either PCB or particulate monitoring levels exceed threshold values.

Ambient air monitoring for PCBs will be conducted during soil remediation activities. Sampling will be conducted for two 24-hour periods prior to the initiation of remediation and will proceed once every 4 weeks during soil remediation. At least one 24-hour PCB sampling event will be performed during remediation activity. The ambient air monitoring frequency for PCBs may be increased to bi-weekly in the event that ambient particulate concentrations at any one location consistently exceed the proposed particulate notification level (i.e. $>120 \mu\text{g}/\text{m}^3$). "Consistently exceeding" will be defined as concentrations greater than $120 \mu\text{g}/\text{m}^3$ on three consecutive 10-hour days or 5 days in any two-week period. Once PCB concentrations are below PCB action levels (see Section 10 of this Scope of Work) for two consecutive bi-weekly events, then PCB sampling frequency will revert to once every four weeks.

PCB background monitoring will be conducted prior to any on-site soil remediation activity at three locations in the removal action area for the Former Oxbow Areas J and K. During soil remediation activity, PCB monitoring will be conducted at three locations in Former Oxbow Areas J and K and at one background location on 15 Longfellow Avenue in Pittsfield. Preliminary monitoring sites have been identified for the soil remediation activity (as shown on Figure 3). Monitoring locations J3, J5 and K1 will be utilized for PCB monitoring during the background event and during soil removal activities. The preliminary locations of the monitors were selected based firstly on both wind direction and the location of potential receptors, and secondly on the presence of obstructions and other influences (such as buildings and road traffic) that may adversely

affect the representativeness of the data. The predominant wind direction is west-northwest based on five- and ten-year wind rose data from the Albany, NY NWS station. Data from the GE owned station at the GE site in Pittsfield, MA also demonstrate a predominant WNW wind direction, however the data from the local station also show that the local wind direction and speed vary considerably. Therefore, air monitors have generally been placed in locations that will facilitate good downwind coverage, i.e. E or ESE of the construction activity, but also provide adequate coverage between the areas of construction and potential receptors regardless of wind direction.

The specific sampling locations for monitors may be modified based on the location and nature of the soil remediation activity, predominant wind direction, the location of potential receptors, physical obstructions (i.e. trees, buildings, traffic), the availability of power, site security, site accessibility, etc. Any significant modifications to the locations of monitors will be reviewed with the GE Project Manager.

The detection limit (DL) for PCB analysis of the high volume samples will be $0.0003 \mu\text{g}/\text{m}^3$, in consideration of the following:

Avg. Sampling Rate	0.225 m^3/min .
Avg. Sample Volume	324 m^3/PUF
Analytical DL	0.1 $\mu\text{g}/\text{PUF}$
Project DL	0.0003 $\mu\text{g}/\text{m}^3$

The sampling method to be used for PCBs in the high volume samples is US EPA Compendium Method TO-4A, Determination of Pesticides and Polychlorinated Biphenyls in Ambient Air Using High Volume Polyurethane Foam (PUF) Sampling Followed by Gas Chromatographic/Multi-Detector Detection (GC/MD). This method employs a modified high volume sampler consisting of a glass fiber filter with a polyurethane foam (PUF) backup adsorbent cartridge to sample ambient air at a rate of $0.225 \text{m}^3/\text{min}$. A General Metal Works Model GPS-1 Sampler or equivalent will be used. The filter and cartridge will be placed in clean, sealed containers and returned to the laboratory for analysis.

Procedures for sample media preparation and calibration of the sampling system are specified in Method TO-4A. TO-4A further specifies procedures for calculation and data reporting, and the assessment of data for accuracy and precision.

The samplers will be monitored at six-hour intervals over each 24-hour sampling period. During these six-hour checks, barometric pressure, temperature, and magnehelic pressure readings will be taken and the air flow adjusted to the target flow rate, as necessary. At the end of the sampling period, the sampling modules containing the fiber filters and PUF adsorbents will be removed from the samplers. Each glass fiber filter will be folded and placed on the PUF adsorbent for that sample and each sample consisting of a fiber filter and PUF adsorbent (inside a glass cartridge) will be wrapped in

hexane rinsed aluminum foil. Each fiber filter and PUF adsorbent set will be labeled as one sample. The samples will be wrapped, packaged in blue ice and sent under chain-of-custody to the laboratory for analysis.

The PCB sampling probe height for all high volume monitors will be approximately 2.0 meters above the ground. This height is adequate to represent the breathing zone and to be above the influence of ground activity around the monitor. The location of the samplers will be in conformance, to the extent practical, with the siting requirements for ambient monitors in Ambient Monitoring Guidelines for Prevention of Significant Deterioration (PSD), U.S. EPA. May, 1987.

4.2 *Analytical Procedures*

In the high volume samples, the PCBs will be recovered by Soxhlet extraction with 10% diethyl ether in hexane. The extracts will be reduced in volume using Kuderna-Danish (K-D) concentration techniques and subjected to column chromatographic cleanup. The extracts will be analyzed for PCBs using gas chromatography with either electron capture detection (GC/ECD) or mass spectrometry detection (GC/MS) as described TO-4A.

The samples will be analyzed for the following PCB Aroclors:

PCB-1016	PCB-1221
PCB-1232	PCB-1242
PCB-1248	PCB-1254
PCB-1260	

5.0 PARTICULATE MONITORING

Ambient air monitoring for particulate matter will be conducted during all soil remediation activities. Specifically, real-time ambient particulate monitoring will be performed during all active on-site soil remediation activities at two of the five identified on-site locations on Former Oxbow Area J (J1, J2, J3, J4, and J5) when work is being performed on Oxbow J and at one identified on-site location (K1) on Former Oxbow Area K when work is being performed on Oxbow K. The two sites used for Oxbow J will be selected based on where removal action is taking place and will change as work progresses on the site. For example, when work is occurring on the east end of the property, sites J4 and J5 will be used. As work progresses to the west, sites J4 and J3 will be used, then J3 and J2, and so on. Background monitoring at the GE owned property at 15 Longfellow Avenue in Pittsfield will be conducted concurrent with all on-site particulate monitoring. Preliminary monitoring sites have been identified in Figure 3. The specific locations for stations have been preliminarily selected based on the location and nature of the soil remediation activities, predominant wind direction, location of potential receptors,

availability of power, site accessibility, and site security. Any significant modifications to the locations of monitors will be reviewed with the GE Project Manager.

At the background and at one on-site location, real-time particulate monitoring will be performed using a MIE dataRAM Model DR-2000/4000 real time particulate monitor or equivalent. Each Model DR-2000/4000 monitor or equivalent is equipped with a temperature conditioning heater and in-line impactor head to monitor and record particulate concentrations with a mean diameter less than 10 micrometers (PM₁₀). At the remaining on-site location, real-time particulate monitoring will be performed using a MIE dataRAM Model pDR-1000 or equivalent. Particulate monitoring will typically be conducted at all sites for approximately 10 hours daily, from 7 a.m. to 5 p.m., during soil remediation activities. Additional site activities may warrant a longer monitoring period. Particulate data will be recorded and averaged by the instruments' dataloggers every 15 minutes.

Calibrations and maintenance will be conducted at the frequency and in accordance with the procedures recommended by the manufacturer. All calibrations will be recorded.

6.0 QUALITY ASSURANCE AND QUALITY CONTROL PROCEDURES

Quality assurance and quality control (QA/QC) procedures for the PCB air sampling program follow those described in the Ambient Air Monitoring Plan contained in the GE Project Operations Plan (AAMP/POP) and Method TO-4A. Quality assurance and quality control for the particulate sampling will be based on manufacturer's recommendations.

7.0 PCB SAMPLE DOCUMENTATION, HANDLING AND SHIPMENT

Each filter holder and PUF cartridge holder will be pre-marked with a permanent identification number. As each sample is collected, it will be recorded on a field data form along with the date, time and location of collection.

All samples will be securely wrapped for shipment. PCB samples will be preserved at 4°C and shipped on blue ice. Samples will be shipped under chain-of-custody by commercial overnight carrier or courier to the analytical laboratory. Complete details on the PCB sample shipment procedures are contained in the AAMP/POP.

8.0 METEOROLOGICAL MONITORING

Hourly meteorological data from the Automated Surface Observation System (ASOS) Monitor operated at the Pittsfield Municipal Airport in Pittsfield, Massachusetts will be included with the sampling results. This ASOS Monitor is operated by the National Weather Service, Federal Aviation Administration, and the Department of Defense. The ASOS Monitor measures and records wind speed, wind direction, precipitation, temperature, sky conditions, barometric pressure, and relative humidity.

9.0 DOCUMENTATION AND REPORTING

Particulate data will be summarized and reported to the GE Project Manager and the Blasland, Bouck & Lee (BBL) Project Manager. If there is an exceedance of a reporting threshold, GE will be notified as soon as possible. All field and laboratory data recorded during ambient monitoring will be documented according to the procedures in the AAMP/POP. A written report summarizing the results will be provided to GE and BBL after the conclusion of sampling and will include the following:

- Date and Time of Sampling
- Sampling Locations
- Calibration and Maintenance Activities
- Pollutants Monitored
- Number of Samples Collected
- Analytical Results
- Quality Assurance Assessment
- Meteorological Data Summary
- Discussion of Problems or Disruptions


10.0 ACTION LEVELS

10.1 PCBs

The notification and action levels for PCB concentrations in ambient air are 0.05 $\mu\text{g}/\text{m}^3$ (24-hour average) and 0.1 $\mu\text{g}/\text{m}^3$ (24-hour average), respectively. These are the same levels established by EPA for the other remediation activities in Pittsfield. Any exceedance of the notification level will be immediately reported to the GE Project Manager.

10.2 *Particulate Matter*

For each day of monitoring, the particulate data from the on-site monitors will initially be compared with the data from the background monitor. If the average 10-hour PM_{10} concentration at any on-site monitor exceeds the average concentration at the background monitor, the on-site concentrations will then be compared with the notification level of $120 \mu\text{g}/\text{m}^3$ (micrograms per cubic meter) -- which represents 80 percent of the current 24-hour National Ambient Air Quality Standard (NAAQS) for PM_{10} ($150 \mu\text{g}/\text{m}^3$). This level has been selected to allow notice to GE before concentrations reach the level of the 24-hour NAAQS. Any exceedances of the notification level or the NAAQS will be immediately reported to the GE Project Manager.



LEGEND

- APPROXIMATE REMOVAL ACTION AREA BOUNDARY
- PROPERTY LINE
- K10-10-6** PROPERTY ID
- WESTERN MASS. ELECTRIC CO. EASEMENT
- SEWER EASEMENT
- STREAMS WITH INTERMITTENT FLOW
- 980 --- INDEX ELEVATION CONTOUR
- INTERMEDIATE ELEVATION CONTOUR
- APPROXIMATE FORMER OXBOW/LOW-LYING AREA
- APPROXIMATE SEWER LOCATION
- APPROXIMATE STORM DRAIN LOCATION
- APPROXIMATE WATER MAIN LOCATION
- APPROXIMATE GAS LINE LOCATION
- TSCA OR RCRA REMOVAL (SEE NOTE 3)
- NON-TSCA/NON-RCRA REMOVAL (SEE NOTE 3)
- X APPROXIMATE PROPOSED AMBIENT AIR PCB AND PARTICULATE MONITORING LOCATION

NOTES:

1. REFER TO DRAWING 1 FOR ADDITIONAL BASEMAP INFORMATION AND CONTRACTOR REQUIREMENTS.
2. AREAS DESIGNATED AS 1' WILL BE SUBJECT TO SOIL REMOVAL ACTIVITIES TO A DEPTH OF 1 FOOT BELOW GROUND SURFACE. ALL OTHER EXCAVATIONS SHALL EXTEND TO THE SPECIFIED ELEVATION. (DEPTHS SHOWN IN PARENTHESES ARE PROVIDED FOR INFORMATIONAL PURPOSES ONLY).
3. EXCAVATED MATERIALS SPECIFIED HEREIN AS TSCA TO BE DISPOSED OF AT THE BUILDING 71 OPCA. ALL OTHER EXCAVATION MATERIALS SPECIFIED HEREIN TO BE DISPOSED OF AT THE HILL 78 OPCA.
4. TREES AND RIPRAP WITHIN THE LIMITS OF EPA'S HOUSATONIC RIVER EXCAVATION SHALL BE PROTECTED OR RESTORED TO EXISTING CONDITION.
5. CONTRACTOR SHALL TAKE PRECAUTIONARY MEASURES IN THE VICINITY OF UTILITY POLES THROUGHOUT THE IMPLEMENTATION OF REMOVAL ACTIONS.

X: 20639X00, X01.DWG
 L: ON=*, OFF=REF
 P: PAGESET/PLT-CDL2B
 9/12/05 SYR-85-DMW
 N/20639003/CONTRACT/2063907.DWG

Graphic Scale
 1"=50'
 50' 0 50' 100'
 THIS DRAWING WAS PREPARED AT THE SCALE INDICATED IN THE TITLE BLOCK. INACCURACIES IN THE STATED SCALE MAY BE INTRODUCED WHEN DRAWINGS ARE REPRODUCED.
 USE THE GRAPHIC SCALE BAR IN THE TITLE BLOCK TO DETERMINE THE ACTUAL SCALE OF THIS DRAWING.

No.	Date	Revisions	Init

Professional Engineer's Name
 Professional Engineer's No.
 State Date Signed
 Project Mgr. Designed by Drawn by
 DAJ DMW

BBL
 BLASLAND, BOUCK & LEE, INC.
 engineers, scientists, economists

GENERAL ELECTRIC COMPANY • PITTSFIELD, MASSACHUSETTS
 RD/RA WORK PLAN FOR FORMER OXBOW AREAS J AND K
PROPOSED AMBIENT AIR PCB AND PARTICULATE MONITORING LOCATIONS
 TECHNICAL DRAWINGS

BBL Project No. 206.39
 Date SEPTEMBER 2005
 Blasland, Bouck & Lee, Inc.
 Corporate Headquarters
 6723 Towpath Road
 Syracuse, NY 13214
 315-446-9120

Attachment E

Post-Removal Site Control Plan

Attachment E – Post-Removal Site Control Plan

In accordance with Section 3.7 of the *Statement of Work for Removal Actions Outside the River* (SOW), which is Appendix E of the CD, and as required in Technical Attachment J of the SOW, this Post-Removal Site Control Plan (PRSCP) describes the future inspection, maintenance, and repair activities (I/M activities) to be conducted at Former Oxbow Areas J and K. These activities will be focused on soil removal and replacement activities that will be performed at Parcels K10-13-1, K10-11-1, K10-11-2, K10-11-3, K10-11-5, and K10-10-6 and recreational areas R2 and R3B. These I/M activities will be conducted on a semi-annual basis and will consist of the activities specified in Section 2.3 (related to backfilled/restored areas) of Technical Attachment J of the SOW. Section 2.3 provides that I/M activities to be conducted for vegetated covers in areas of soil removal are to be the same as those discussed for soil covers within non-inundated areas (as specified in Section 2.2 of that same document). These I/M activities for Former Oxbow Areas J and K are further described below.

Semi-Annual Inspection, Maintenance, and Repair Activities

GE will initiate post-construction inspections of areas that were backfilled/restored at Former Oxbow Areas J and K following completion of the construction activities. The first inspection of the restored surfaces will be performed approximately one month after completion of construction activities. Thereafter, these areas will be inspected every 6 months for a period of 2 years (subject to subsequent EPA approval of a different frequency). At a minimum, these inspections will include visual observations of the following: (a) erosion controls to verify their continued effectiveness until such time vegetation is sufficiently established; (b) any areas where excessive settlement has occurred relative to the surrounding areas; (c) any drainage or growth problems due to possible over-compaction of the backfill materials; and (d) other conditions that could jeopardize the completed remediation.

Inspections are anticipated to occur in May and October of each year to ensure that the vegetation is growing as anticipated and is providing the desired degree of erosion control.

GE will be responsible for maintenance and repair of site conditions and features as necessary to meet the requirements of the CD and SOW. Such activities will include addressing any conditions noted during the periodic inspections. Examples of maintenance/repair activities that may be identified and conducted as a result of the periodic inspections include, but are not limited to, placement of additional topsoil in areas of erosion or settlement and repair or replacement of any components of the backfilled/restored areas exhibiting deficiencies

or potential problems. If needed, additional planting or seeding will be performed to replace dead or dying vegetation.

Following each inspection described above, an inspection report will be prepared and submitted to EPA. Any conditions noted as a result of periodic inspections will be addressed as soon as practicable. The nature of the associated maintenance/repair will be documented in the subsequent inspection report. As required by Attachment J of the SOW, these reports will include the following information (as relevant):

- Description of the type and frequency of inspection and/or monitoring activities conducted;
- Description of any significant modifications to the inspection and/or monitoring program made since submittal of the preceding monitoring report;
- Description of any conditions or problems noted during the inspection and/or monitoring period which are affecting or may affect the completed remediation;
- Description of any measures taken to correct conditions affecting the performance of the response action;
- Results of any sampling analyses and screening conducted as part of the inspection and/or monitoring program; and
- Description of any measures that may need to be performed to correct any conditions affecting the completed response actions.

Contact Information

In accordance with Section 2.0 of Technical Attachment J of the SOW, provided below is the name and contact information for the person who will be responsible for conducting I/M activities at Former Oxbow Areas J and K. The individual shown below may change during the period that this PRSCP is in effect.

Name	Company/Entity	Telephone Number
Richard W. Gates	General Electric Company	(413) 448-5909