Harry Kim *Mayor* 

Wil Okabe Managing Director



William A. Kucharski
Director

Diane A. Noda

Deputy Director

# County of Hawai'i DEPARTMENT OF ENVIRONMENTAL MANAGEMENT

345 Kekūanāo'a Street, Suite 41 · Hilo, Hawai'i 96720 Ph: (808) 961-8083 • Fax: (808) 961-8086

Email: cohdem@hawaiicounty.gov

January 11, 2019

#### Via Email and U.S. Mail

Mr. Jelani Shareem EPA Region 9 Compliance Officer 75 Hawthorne Street San Francisco, California 94105-3901

Ms. Kate Rao EPA Region 9 LCC Project Coordinator 75 Hawthorne Street San Francisco, California 94105-3901

SUBJECT: FEDERAL ADMINISTRATIVE ORDER OF CONSENT

EPA DOCKET NO. SDWA-UIC-AOC-2017-0002

PĀHALA AND NĀ'ĀLEHU LARGE CAPACITY CESSPOOLS

JANUARY 1, 2018, THROUGH JUNE 30, 2018, SEMI-ANNUAL REPORT

Dear Mr. Shareem and Ms. Rao:

The County of Hawai'i Department of Environmental Management is submitting this report in accordance with Section VI, Reporting Requirements, of EPA Docket No. SDWA-UIC-AOC-2017-002, which requires that Semi-Annual Compliance Reports be submitted to the EPA Region 9 Compliance Officer and EPA Region 9 LCC Project Coordinator twice per year.

As per Item 55 of the Administrative Order of Consent, this report covers the period of July 1, 2018, through December 31, 2018.

Due to the separate facilities and multiple milestones, the report has been submitted in a tabular format for clarity and is provided as **Attachment 1**.

Should there be any comments or questions on the report, please contact Dora Beck, P.E., Wastewater Division Chief, at 808-961-8513 or <a href="mailto:dora.beck@hawaiicounty.gov">dora.beck@hawaiicounty.gov</a> or my office at 808-961-8083 or cohdem@hawaiicounty.gov.

Mr. Jelani Shareem Ms. Kate Rao January 11, 2019 Page 2

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, I certify that the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Sincerely,

William A. Kucharski

Director

WK/DB:mef

Enc: Attachment 1

cc: Harry Kim, Mayor

Wilfred M. Okabe, Managing Director

Diana Mellon-Lacey, Deputy Corporation Counsel

Diane Noda, DEM Deputy Director

Dora Beck, P.E., DEM Wastewater Division Chief

Tessa Berman, EPA Region 9 Counsel

Sina Pruder, P.E., DOH-WWB

Craig Lekven, P.E., Brown & Caldwell

#### NĀ'ĀLEHU AND PĀHALA LARGE CAPACITY CESSPOOLS

PĀHALA ELDERLY APARTMENTS CESSPOOL REPLACEMENT PROJECT					
<b>Compliance Date</b>	Milestone	Current Status	Pending Actions	Comments	
September 28, 2018	Replace Pāhala	1. A septic tank and leach field			
	Elderly Apartments	has been installed and is			
	with one or more	operating.			
	Individual	2. The LCC's have been closed.			
	Wastewater Systems	The backfill completion report			
	(IWS's) and close the	was received by the EPA on			
	existing LCC's	6/1/18.			

PĀHALA COMMUNITY CESSPOOL CLOSURE PROJECT					
Compliance Date	Milestone	Current Status	Pending Actions	Comments	
August 27, 2017	Complete Phase 1 Environmental Site Assessment (ESA) and Preliminary Engineering Report (PER)	1. Phase I ESA and PER were transmitted to EPA on 8/25/17.	None.	Phase I ESA indicated that no further assessment is recommended for the proposed WWTP property.	
December 15, 2017	Hold Initial Public Meeting with Affected Community	1. Workshops for C. Brewer and Newly Accessible property owners were conducted on 10/8/18 and 10/9/18, respectively. A public information meeting for the purpose of answering questions during the Draft EA 30-day public comment period was conducted on 10/10/18.	None.	In response to community member inquiries, an additional public meeting is currently under consideration.	

#### NĀ'ĀLEHU AND PĀHALA LARGE CAPACITY CESSPOOLS

PĀHALA COMMUNITY CESSPOOL CLOSURE PROJECT				
Compliance Date	Milestone	Current Status	Pending Actions	Comments
Revised Compliance Date of September 10, 2019, via EPA letter dated June 22, 2018	Acquire Land for Pāhala Wastewater Treatment Facility	<ol> <li>Initial Appraisal Report completed 3/16/17.</li> <li>Second Appraisal was completed on 7/19/17 due to concerns with the original appraisal.</li> <li>Conceptual layout approved by owner May 25, 2018.</li> <li>Boundary and topographic survey, geotechnical, and geophysical fieldwork has been scheduled for January 2019.</li> </ol>	<ol> <li>Complete HRS 343 EA and NEPA prior to acquiring land.</li> <li>Re-appraisal of property for new layout.</li> <li>Special Permit as per HAR 15-15 and HRS 205 for installation of WWTP on agricultural land</li> <li>Utility subdivision for portion to be utilized for WWTP.</li> <li>Acquire land from Kamehameha School via condemnation process.</li> </ol>	<ol> <li>County and EPA tasks to complete Item 1 of Pending Actions is in progress (see EID milestone below for additional information).</li> <li>Upon completion of the topographic survey, the County will be able to re-appraise the property and file for Final Condemnation and an Order of Possession, which allows pursuing the Special Permit.</li> </ol>
September 11, 2018	Complete Environmental Information Document (EID) and submit to EPA.	<ol> <li>Draft EA was published on 9/23/18 with a 30-day comment period end date of 10/23/18.</li> <li>At community request, the County submitted for another 30-day comment period with end date of 12/10/18.</li> </ol>	1. Responses to comments are being addressed by EPA and the County.  Completion is estimated to occur by March 2019 or earlier.	
May 24, 2019	Complete design of New Collection System	Consultant Contract scope of work has been finalized.	Prepare to route     contract through for     execution.	

### NĀ'ĀLEHU AND PĀHALA LARGE CAPACITY CESSPOOLS

	PĀ	HALA COMMUNITY CESSPOOL CLO	SURE PROJECT	
<b>Compliance Date</b>	Milestone	Current Status	Pending Actions	Comments
September 18, 2019	Complete design of Pāhala Wastewater Treatment Plant (WWTP)	<ol> <li>Design efforts have begun.</li> <li>Survey, geophysical, and geotechnical efforts are being coordinated and will begin in January 2019.</li> </ol>	1. Design tasks	
May 20, 2021	Complete construction of Pāhala WWTP	TBD	TBD	Pending WWTP Design Completion
June 30, 2021	Connect Existing Collection System to the New Pāhala WWTP and close existing LCC's.	TBD	TBD	Pending WWTP Construction Completion
December 16, 2021	Replace the Existing Collection System and connect the New Collection System to the New Pāhala WWTP	TBD	TBD	<ol> <li>Pending Construction         Completion of New         Collection System</li> <li>Work to include         connection of existing         properties currently         connected to the         former C. Brewer         system in order to         allow abandonment of         the existing collection         system.</li> </ol>

#### NĀ'ĀLEHU AND PĀHALA LARGE CAPACITY CESSPOOLS

NĀ'ĀLEHU COMMUNITY CESSPOOL CLOSURE PROJECT					
Compliance Date	Milestone	Current Status	Pending Actions	Comments	
January 4, 2018 (Original AOC)	Complete Phase 1 Environmental Site Assessment (ESA)	1. Phase I ESA of TMK 9-5- 011:003 and portion of TMK 9-5-012:002 was completed transmitted to EPA on 10/20/17.	None.	Phase I ESA indicated that no further assessment is recommended for the proposed WWTP property	
Revised Compliance Date of November 27, 2018, via EPA letter dated June 22, 2018.  May 28, 2018	Complete Phase 1 Environmental Site Assessment (ESA).  Hold Initial Public Meeting with Affected Community	<ol> <li>Phase 1 ESA for target property located SW of the intersection of Hawai'i Belt Road and Nā'ālehu Spur Road in Nā'ālehu was transmitted to the EPA on 11/27/18.</li> <li>In depth interviews of 20 individuals as well as evening "talk story" sessions were held during the week of April 9, 2018.</li> <li>While participants accepted the need for the project, there was opposition to the proposed site on a portion of TMKs 9-5-012:002 and 9-5-011:003</li> </ol>	Schedule workshops and a public information meeting.	No evidence of on-site or off-site recognizable environmental conditions were identified. No further assessment of the target property.  Tentative timeline is in first quarter of 2019.	

#### NĀ'ĀLEHU AND PĀHALA LARGE CAPACITY CESSPOOLS

NĀ'ĀLEHU COMMUNITY CESSPOOL CLOSURE PROJECT				
Compliance Date	Milestone	Current Status	Pending Actions	Comments
June 27, 2018 (Original AOC)	Acquire Land for Nā'ālehu Wastewater Treatment Facility	<ol> <li>Appraisal Report has been completed for TMK 9-5-011:003.</li> <li>Offer was made to owner of property planned for effluent disposal and was accepted by two of the owners; however, two other owners declined.</li> </ol>	Acquisition of DLNR property (portion of TMK 9-5-012:002) originally planned for the WWTP facility.	Based on community opposition to the proposed site east of Nā'ālehu as well as the County becoming aware of a change in ownership of properties and establishment of local property managers, the County investigated three (3) additional potential sites.
Revised Compliance Date of June 1, 2020, via EPA letter dated June 22, 2018.	Acquire Land for Nā'ālehu Wastewater Treatment Facility	<ol> <li>County and our consultants are currently evaluating additional sites and have had multiple discussions with the property manager and have conducted two site visits of the area.</li> <li>Twenty-nine (29) ± acres are to be excluded from TMK 9-5-007:016 (proposed conservation easement) for the proposed wastewater treatment plant site and disposal area.</li> </ol>	A metes and bounds survey of the excluded area is scheduled to take place in January 2019.	The EA will need to be completed before final site selection can be determined.

#### NĀ'ĀLEHU AND PĀHALA LARGE CAPACITY CESSPOOLS

	NĀ'ĀLEHU COMMUNITY CESSPOOL CLOSURE PROJECT				
Compliance Date	Milestone	Current Status	Pending Actions	Comments	
October 25, 2018	Complete Preliminary Engineering Report (PER)	<ol> <li>PER for original proposed site will need to be modified in the event that location of the WWTP moves.</li> <li>PER reflecting the proposed 29 ± acres was transmitted to the EPA on 10/25/18.</li> </ol>	None.		
October 5, 2019	Complete Environmental Assessment for Nā'ālehu Wastewater Treatment Plant (WWTP)	Preparing Consultant Contract to begin this scope of work.	None.	Pending confirmation of final proposed site location.	
June 28, 2020	Complete design of Nā'ālehu Wastewater Treatment Plant (WWTP)	TBD	TBD		
July 21, 2020	Complete design of New Collection System	Consultant preparing proposal for the work.	TBD	Relocation of the WWTP could result in a requirement for a Sewage Pump Station to convey wastewater to the new proposed site.	
February 28, 2022	Complete construction of the Nāʻālehu WWTP	TBD	TBD	Pending design completion	

#### NĀ'ĀLEHU AND PĀHALA LARGE CAPACITY CESSPOOLS

NĀ'ĀLEHU COMMUNITY CESSPOOL CLOSURE PROJECT				
Compliance Date	Milestone	Current Status	Pending Actions	Comments
April 17, 2022	Connect Existing	TBD	TBD	Pending WWTP
	Wastewater			construction completion
	Collection System to			
	the new WWTP and			
	close existing LCC's			
September 30, 2022	Replace the existing	TBD	TBD.	1. Pending completion of
	Collection System			new Collection System
	with a new Collection			design
	System and connect			2. Work to
	to the Nā'ālehu			include connection of
	WWTP			existing properties
				currently connected to
				the former C. Brewer
				system in order to allow
				abandonment of the
				existing collection system.