Beazer East, Inc.

Former Koppers Wood-Treating Site – Carbondale, Illinois Soil Removal and Surface Cover Remediation Project

Weekly Report #11: 12/28/20 - 1/3/21

Soil Removal and Surface Cover Former Koppers Wood-Treating Site Carbondale, IL

WEEKLY PROGRESS REPORT

Reporting Period: Monday, December 28th, 2020 to Sunday, January 3rd, 2021

Progress Meeting Date: None

1.0 Weather Conditions

Dat	te	Conditions	Wind	Precipitation (in)
Monday	12/28/20	Partly Cloudy, 25-44 °F	9.6/NNW	0
Tuesday	12/29/20	Partly Cloudy, 25-44 °F	8.7/ESE	0
Wednesday	12/30/20	Rain, 33-54 °F	9.4/SSW	1.25
Thursday	12/31/20	Overcast, 29-33 °F	6.9/NNE	Trace
Friday	1/1/21	Not On-Site		0.39
Saturday	1/2/21	Partly Cloudy, 33-40 °F	2.2/NW	0
Sunday	1/3/21	Sunny, 28-51°F	5.4/WNW	0
			Week Total	1.64
		S	ite Cumulative	10.63

2.0 Health & Safety

Manhours Completed this Period: 525.5

Manhours Completed to Date: 5913

Notes

Day	Tailgate Topic(s)
Monday	COVID-19 protocols and refamiliarization with job tasks
Tuesday	Stop work authority
Wednesday	Personal health and hygiene
Thursday	PPE requirements and inspections
Friday	-
Saturday	Inspection of small hand tools, electrical wires, and lifting straps
Sunday	Using the proper tool for each task

3.0 ENTACT Work Activities Summary

Monday - December 28, 2020

Completed excavation of the northwestern corner of Soil Removal Area 1 and stockpiled material for load out in Soil Removal Area 3. Continued placement of general fill/vegetative cover and fine grading in Surface Cover Areas 2 and 3. Began construction of an access road to Surface Cover Area 1.

Tuesday - December 29, 2020

Placed geotextile and general fill/vegetative cover in the remaining excavated portion of Soil Removal Area 1. Continued placement of general fill/vegetative cover and fine grading in Surface Cover Area 2, with additional fill being stockpiled for future placement.

Wednesday – December 30, 2020

The site was too saturated from rain for placement of general fill/vegetative cover soil. Continued construction of an access road to Surface Cover Area 1 and placed a mat road over wetland areas.

Thursday - December 31, 2020

The site was too saturated from the previous rain event for placement of general fill/vegetative cover soil. Non-contact surface rainwater was pumped to an on-site location outside of the work areas for infiltration. Began excavation of impacted soil in Soil Removal Area 3 and stockpiled material for load out.

Friday – January 1, 2021

Not On-Site

Saturday – January 2, 2021

Continued pumping non-contact surface rainwater to an on-site location outside of the work areas for infiltration. Began excavation of impacted soil in Soil Removal Area 4 and stockpiled material for load out.

Sunday – January 3, 2021

Continued pumping non-contact surface rainwater to an on-site location outside of the work areas for infiltration. Continued excavation of impacted soil in Soil Removal Area 3 and stockpiled material for load out.

4.0 ENTACT Subcontractors

Date	Subcontractor/Vendor/ Third Party	Work Activity
12/31/2020	Shawnee Professional	Surveyed Surface Cover Area 1 prepared
	Services	subgrade

5.0 ENTACT Deliveries

	Material Import Current Week	
Material Import – Current Week		
Date	Description	Quantity
12/28/2020	General Fill/Vegetative Cover	2035 tons
12/28/2020	Riprap-1	98.37 tons
12/29/2020	General Fill/Vegetative Cover	2288 tons
12/29/2020	CA-2	23.71 tons
12/30/2020	CA-2	300.51 tons

Material Import – To Date		
Description	Quantity	
General Fill	23887.60 tons	
General Fill/Vegetative Cover	17716.83 tons	
CA-2	2301.65 tons	
Demarcation Fabric	747000 SF	
Filter Sock	10230 LF	
RipRap-1	231.74 tons	

6.0 Material Export

No material export this week.

Material Export – To Date		
Description	Quantity	
Impacted Soils	22551.85 tons	

7.0 Construction Quality Control

See Attached Reports and Logs:

- Progress Photos
- Progress Map
- Current Project Schedule

8.0 Request for Information (RFIs)

- RFI 001 Stabilized Construction Entrance Aggregate (Approved)
- None pending

9.0 Change in Conditions

 Borrow material from Shawnee Sand and Gravel corresponding to samples GF-03 and GF-04 was approved for use as both General Fill and Vegetative Cover Soil (per Submittal 019A). Previously, borrow material from Shawnee Sand and Gravel corresponding to sample GF-02 was approved for use as General Fill only (per Submittal 011).

Picture Number	1
Date	12/28
Direction	NW

Description: Excavation of Soil Removal Area 1 in the North West corner.

	EAT	
TITITING TO THE STATE OF THE ST		

Picture Number	2
Date	12/29
Direction	SW

Description: Final Grade general fill/ vegatative cover soil placed in Surface Cover 2.



Picture Number	3
Date	12/31
Direction	S

Description: Access road constructed to northern end of Surface Cover Area


1.




Picture Number	4
Date	1/02
Direction	SW

Description: Excavation of Soil Removal Area 4.







Beazer East, Inc.
Soil Removal and Surface Cover Remedial Design
Former Koppers Wood-Treating Site
Carbondale, Illinois

