U.S. EPA's Update May 13, 2021


Amanda Cruz

415-972-3084

Cruz.Amanda@epa.gov




Trust Work Budget Overview






Trust Work Activities Overview









Decontamination & Deconstruction










Decontamination Only









Boarding Up







Operation & Maintenance

2022 - 2023

Jan - Dec

Continuation of Site Controls





Future of the Property



Potential sale of the property





New EPA Website

Website on EPA's role in overseeing the Trust work of decontamination and deconstruction at the former Exide facility.

- English and Spanish
- Latest updates
- Past presentations and memos
- Related contacts

Former Exide Battery Recycling Facility, Vernon, California


EPA's Role in Overseeing Decontamination and Deconstruction

English | En español

This website provides information about EPA's role at the former Exide facility in Vernon, California Information about the related effort by the California Department of Toxic Substances Control (DTS clean up the residential yards in the 1.7 mile radius from the Exide facility is available at the DTSC website.

On this page:

- Why is EPA Involved?
- What is the Decontamination and Deconstruction Process?
- How is Money Spent?
- · Trust Project Timeline
- Documents



Former Exide Facility at 2700 South Indiana Avenue, Vernon, CA. Click to Enlarge


Why is EPA Involved?







Smelter Buildings (Segments 1, 2 and 3)





Progress – Segment 2 Work Completed



October 2020




March 2021



May 2021

Progress – Segment 2 Work Completed

- Completed deconstruction of remaining building elements in Segment 2
- Repaired the Torit Baghouses for continued operation during Segment 3 work
- Decontaminated and paved the floor surface
- Encapsulated the surfaces in the kettle gallery basement
- Removed wastes and recyclable metals
- Decontaminated the interior of the Finished Lead Warehouse and sealed wall openings.
- Partially deconstructed and decontaminated the BESS building to allow for installation of electrical components required for the north yard transformer relocation.
- Decontaminated and removed Segment 2
 Full Enclosure Unit (FEU).





Progress – Waste Disposal and Recycling Summary

Waste Removed

- 215 tons of hazardous waste concrete
- 123 tons of hazardous waste debris
- 4 tons of asbestos containing wastes
- 35,700 gallons of sludge from Waste Water Treatment Plant WWTP

Scrap Metal Recycled

- Segment 2 and 3 113 tons
- Batteries 256 Tons





Progress – Segment 3 Corridor Building Completed



January 2021



March 2021



May 2021

Segment 3 Upcoming Work

- Baghouse stack removal
- Completion of asbestos abatement
- Decontamination and deconstruction of four baghouses inside building
- Building decontamination and deconstruction
- Floor paved with asphalt










Trust Spend to Date (through April 2021)

BUDGET FOR THE TRUST WORK AT THE FORMER EXIDE FACILITY






Site Controls for Community Protection

- Full Enclosure Units (FEUs)
 - Real time negative pressure monitoring
 - Daily drone inspections
 - Immediate response maintenance protocols









Site Controls for Community Protection

Site Water Control

- Site pavement washing three times a day
- Stormwater capture
- Wash water and storm water treatment
 - All site water is treated before being discharged to industrial sewer









Site Controls for Community Protection

Other Site Controls

- Daily Perimeter Ambient Air Sampling
 - Five stations
- Site Security
 - 24/7 coverage
- Daily DTSC oversight visits










Compliance – Daily Ambient Air Monitoring – Lead





Compliance – Daily Ambient Air Monitoring – Arsenic

