



Community Update #2

Pompton Lakes Study Area

Pompton Lakes, New Jersey

Upland Soil Areas Excavation/Dredging

Community Update

June 2016

EPA CLEANUP ACTIVITIES

Basic Site Information

Work is being performed by Severson Environmental Services, Inc., a contractor for The Chemours Company FC, LLC (Chemours) with EPA and NJDEP oversight.

For more information about the Pompton Lakes Works Site, go to: http://www3.epa.gov/region02/waste/dupont_pompton/index.html

Borough of Pompton Lakes

<http://www.pomptonlakesgov.com>

Questions? Please Contact:

Remedial Project Manager

Perry Katz
(212) 637-4426
katz.ira-perry@epa.gov

Community Involvement Coordinator

Pat Seppi
(646) 369-0068
seppi.pat@epa.gov

The U.S. Environmental Protection Agency (EPA) is issuing its second update to inform the community of the progress of activities related to that portion of the Pompton Lakes Study Area known as the Upland Soil Areas. The initial phase includes excavation of approximately 3,160 cubic yards of impacted soil containing mercury, lead and other metals. **There will be no contaminated soil excavation until the Lakeside Middle School is closed for the summer. Any work conducted before the Lakeside Middle School is closed for the summer is in preparation for the actual excavation activities.**

The project site for this phase includes Rotary Park, the woodlands adjacent to and west of Rotary Park that includes Acid Brook (south of Lakeside Ave) and, the area along the south side of Lakeside Avenue moving east to the Lakeside Avenue Park.

ACTIVITIES—WEEK OF MAY 30TH

- ◆ Installation of a temporary construction fence/signage
- ◆ Removal of Rotary Park amenities
- ◆ Initiation of clearing/tree trimming
- ◆ Installation of soil erosion measures, including a silt curtain in the Acid Brook Delta
- ◆ Land surveying
- ◆ Layout of traffic control measures, including sidewalk closure on south side of Lakeside Avenue
- ◆ Mobilized equipment to the site

UPCOMING ACTIVITIES—WEEK OF JUNE 6TH

- ◆ Mobilizing equipment/materials to the site
- ◆ Security fence installation may start late in the week
- ◆ Site clearing/Site preparation and staging area construction

ADDITIONAL NOTES:

- ◆ Expect an increase in truck traffic as well as the presence of construction personnel and equipment at the project site.
- ◆ Topsoil removal (needed for road/staging area construction) in Rotary Park will begin this week, but note that **this is soil is not contaminated.**
- ◆ If you notice construction personnel in white Tyvek suits (“moon suits”), they are currently being worn for tick protection and not due to excavation of contaminated soil/sediment.