



Community Update #8

Pompton Lakes Study Area

Pompton Lakes, New Jersey

Upland Soil Areas Excavation/Dredging

Community Update

July 2016

EPA CLEANUP ACTIVITIES

Basic Site Information

The initial phase of work includes excavation of approximately 3,160 cubic yards of impacted soil containing mercury, lead and other metals. Work is being performed by Seven-son Environmental Services, Inc., a contractor for The Chemours Company FC, LLC (Chemours) with EPA and NJDEP oversight.

For more information about the Pompton Lakes Works Site, go to: http://www.epa.gov/region02/waste/dupont_pompton/index.html

Borough of Pompton Lakes

<http://www.pomptonlakesgov.com>

Questions? Please Contact:

Remedial Project Manager

Perry Katz

(212) 637-4426

katz.ira-perry@epa.gov

Community Liaison

Pat Seppi

(646) 369-0068

seppi.pat@epa.gov

The U.S. Environmental Protection Agency (EPA) is issuing its eighth update to inform the community of the progress of activities related to that portion of the Pompton Lakes Study Area known as the Upland Soil Areas.

The project site for this phase includes Rotary Park, the woodlands adjacent to and west of Rotary Park that includes Acid Brook (south of Lakeside Ave) and, the area along the south side of Lakeside Avenue moving east to the Lakeside Avenue Park.

ACTIVITIES—WEEK OF JULY 11TH

- ◆ Completed construction of upper and lower staging pads
- ◆ Completed construction of dewatering system
- ◆ Waste profile for landfill disposal approved by waste disposal facility
- ◆ Load-out of 10 truckloads of impacted soil as of July 14th
- ◆ Excavation/staging of soil moving west to east continues
- ◆ Continued perimeter monitoring—data on website (see link: <http://www.pomptonlakesworks.com/pompton-lake-project/environmental-monitoring/>)
- ◆ No exceedances of dust or mercury levels during monitoring

UPCOMING ACTIVITIES—WEEK OF JULY 18TH

- ◆ Continued excavation of impacted soil/backfilling with clean soil moving west to east
- ◆ Load-out and off-site disposal of impacted soil continues
- ◆ Importing of clean backfill to the project site
- ◆ Continued perimeter monitoring of dust/mercury

ADDITIONAL NOTES:

- ◆ **Expect an increase in truck traffic coming /going from the site**
- ◆ **Project is on schedule**