NIAGARA RIVER TOXICS MANAGEMENT PLAN (NRTMP) ANNUAL WORK PLAN [1999]

The "Four Parties": EPA = U.S. Environmental Protection Agency

DEC = New York State Department of Environmental Conservation

EC = Environment Canada

MOE = Ontario Ministry of the Environment

	ACTIVITY	E P	D E	M O	1997-98 Commitment	Status/ Comments	1999 Commitment	Status/ Comments
		Α	С	E	Communicitient	Comments	Communicitient	Comments
I.	Controlling Point Sources							
A.	Report on U.S. Point Sources		*		Periodically		Periodically	See <i>Note A</i> (p. W-14)
В.	Report on Canadian Point Sources (1994/95)			*		Completed Nov 96 See <i>Note B</i> (p. W-14)		
II.	Controlling Non-Point Sources							
Α.	Waste sites/landfills							
1.	Update progress report on remediation of U.S. hazardous waste sites. [Progress at most significant sites summarized below.]	*	*		May 98	Completed Nov 98	Oct 99	See "Public Involvement" section (V.B).
2.	Remediate Occidental Chemical-Buffalo Ave site							
a.	Complete overburden groundwater collection system.		*		Jun 98	Completed Dec 98		See <i>Note C</i> (p. W-14)
b.	Enhance bedrock groundwater collection system.		*		Jun 98	Completed Dec 98		See <i>Note C</i> (p. W-14)
c.	Complete remediation of contaminated soils and off- site groundwater		*		Apr 99	>		See <i>Note C</i> (p. W-14)
d.	Issue Corrective Measures Implementation (CMI) Permit		*				Apr 99	See <i>Note C</i> (p. W-14)
e.	Biomonitor effectiveness of remediation using caged mussels			*	Jun 99	Final technical summary from the 1997 study.	2000	Next field survey

	ACTIVITY	E P A	D E C	M O E	1997-98 Commitment	Status/ Comments	1999 Commitment	Status/ Comments
3.	Remediate Niagara County Refuse Disposal							
a.	Approve design of remedial actions	*				Completed		
b.	Start construction of site remedy	*				Construction began in fall 98 following completion of requirements for state assistance.		
c.	Complete construction of site remedy.	*			Dec 98	Delayed>	Sep 00	
4.	Remediate DuPont, Necco Park site							
a.	Start designing site remediation	*			1998	Began Oct 98 following Sep 98 ROD		EPA amended the Record of Decision (ROD) in response to extensive
b.	Start construction of final site remedy	*			1998	Delayed>	Dec 99	public comment.
c.	Complete final remedy	*					Sep 01	
5.	Remediate Hyde Park site							
a.	Complete construction of additional remedial systems (includes installing 3 additional pumping wells and force main, and additional measures as necessary).	*					Sep 99	
b.	Optimize well pumping rates and evaluate the containment of contaminated groundwater. Monitor groundwater level and conduct chemical sampling	*			On-going		On-going	See Note D (p. W-15)
c.	Complete all remedial systems, including optimization.	*					Sep 00	
d.	Conduct annual survey of gorge-face seeps.	*			Jul 98	Completed	Jul 99	
e.	Biomonitor effectiveness of remediation using caged mussels			*	Jun 99	Final technical summary from the 1997 study.	2000	Next field survey

	ACTIVITY	E P A	D E C	M O E	1997-98 Commitment	Status/ Comments	1999 Commitment	Status/ Comments
6.	Remediate 102nd Street site							
a.	Complete containment system, including barrier wall, drainage system, landfill cap.	*				Completed		
b.	Complete leachate pumping system.	*			May 98	Completed Dec 98		Eliminates potential off- site loadings
c.	Complete site landscaping and optimization of the pump-and-treat system.	*					Jul 99	
d.	Monitor groundwater level and conduct chemical sampling.	*			On-going		On-going	To ensure effectiveness of remedial systems.
e.	Biomonitor effectiveness of remediation using caged mussels			*	Jun 99	Final technical summary from the 1997 study.	2000	Next field survey
7.	Remediate Occidental Chemical, S-Area site							
a.	Finish building new City of Niagara Falls Drinking Water Treatment Plant (DWTP)	*				Completed Mar 97		
b.	Demolish existing City of Niagara Falls DWTP	*				Completed Winter 98		
c.	Construct eastern barrier wall	*			Jul 98	Completed May 98		Other 3 sides of site already enclosed by barrier walls.
d.	Complete cap and overburden drain collection system for the old DWTP property.	*					Dec 98	Completed.
	Grout DWTP raw water intake.							
e.		*					2000	
f.	Install final landfill cap.	*			Sept 99	Delayed>	2000	See <i>Note E</i> (p. W-15)
g.	Optimize well pumping rates and make sure that contaminated groundwater is no longer flowing off site.	*			Dec 99	Delayed>	2000	See <i>Note E</i> (p. W-15)

	ACTIVITY	E P A	D E C	M O E	1997-98 Commitment	Status/ Comments	1999 Commitment	Status/ Comments
h.	Biomonitor effectiveness of remediation using caged mussels			*	Jun 99	Final technical summary from the 1997 study.	2000	Next field survey
8.	Remediate Solvent Chemical site							
a. b.	Complete remedial design Construct site remedy		*		 Dec 98	Underway since 1997 Construction began early 1998	Sep 99 On-going	Design for asbestos removal & demolition completed in 1998. Design for off-site hot spot and 18" sewer removal nearly complete. Design completion for on-site remedial systems anticipated Sep. 99. Asbestos removal and site demolition complete. Remedial system to include cap and groundwater pump-and-treat.
c.	Complete remedial action		*				Sep 00	
9.	Remediate Olin plant site							
a.	Monitor effectiveness of remedial systems.	*	*		On-going		On-going	Remedial system completed Oct 97
b.	Biomonitor effectiveness of remediation using caged mussels			*	Jun 99	Final technical summary from the 1997 study.	2000	Next field survey

	ACTIVITY	E P A	D E C	M O E	1997-98 Commitment	Status/ Comments	1999 Commitment	Status/ Comments
10.	Remediate Buffalo Color Corporation site							
a.	Complete site investigation		*				Mar 99	See <i>Note F</i> (p. W-15)
b.	Select site remedy		*		Jun 99	Delayed>	Aug 00	a N . H (W 45)
c.	Implement site remedy.		*		Dec 99	Delayed>	Jul 01	See <i>Note F</i> (p. W-15).
11.	Finish implementing site remedy at Buffalo Color, Area D		*		Dec 98	Completed Sep 98		Remedy included removal of river sediments, cap, groundwater collection and treatment system, barrier wall.
a.	Complete wetland restoration		*			On-going	Sep 99	
b.	Site monitoring		*			On-going		
12.	Remediate Bethlehem Steel site							
a.	Complete site investigation	*	*		Dec 98	Delayed>	Apr 00	See <i>Note G</i> (p. W-15)
b.	Select site remedy	*	*		Mar 00	Delayed>	Oct 01	
c.	Begin implementation of site remedy.	*	*		Dec 00	Delayed>	Dec 02	
13.	Remediate River Road and Niagara Mohawk Cherry Farm sites							
a.	Complete construction of on-site remedy (includes capping the site with clean soil, and stabilizing the shoreline).		*		Sept 98	Completed		See <i>Note H</i> (p. W-15)
b.	Remove contaminated sediment from Niagara River.		*		Nov 98	Completed		
c.	Complete capping of sediment disposal area and landscaping.		*		Dec 98	Underway	Jun 99	

	ACTIVITY	E P A	D E C		M O E	1997-98 Commitment	Status/ Comments	1999 Commitment	Status/ Comments
14.	Remediate Gratwick Riverside Park site								
a.	Start construction of site remedy.		*					mid 99	Bids due 3/31/99. See <i>Note J</i> (p. W-16)
b.	Complete construction of site remedy		*					Dec 00	
c.	Biomonitor effectiveness of remediation using caged mussels				*	Jun 99	Final technical summary from the 1997 study.	2000	Next field survey.
15.	Remediate Occidental Chemical Durez - North Tonawanda site		*						
a.	Complete construction of site remedy		*				Completed 1994. See <i>Note K</i> (p. W-16).		
b.	Biomonitor effectiveness of remediation using caged mussels				*	Jun 99	Final technical summary from the 1997 study.	2000	Next field survey.
16.	Determine whether trace amounts of contaminants of concern found at 5 landfills are moving to groundwater off-site.			*	*		Completed. See <i>Note L</i> (p. W-16)		
В.	Contaminated Sediments								
1.	Update NY Great Lakes Contaminated Sediments Inventory		*			Every 2 years	Data update completed Feb 98 and submitted to national database.	Annually	Inventory of data on contaminated sediments is used to prioritize sampling and remediation actions.

	ACTIVITY	E P A	D E C		M O E	1997-98 Commitment	Status/ Comments	1999 Commitment	Status/ Comments					
Ш.	III. Monitoring													
A.	Complete report on results of Upstream/Downstream sampling	*	*	*	*	Dec 98 (for 96- 97 report)	Draft report completed and reviewed. Final report in preparation	Dec 99	For 97-98 report.					
B.	Determine if Fort Erie sampling station is representative of toxic chemical concentrations coming from Lake Erie	*	*	*	*		Preliminary analysis completed by EC.	Sep 99	Statistical analysis and final report to be prepared by DEC.					
C.	Collect juvenile spottail shiners or other juvenile fish and analyze for toxic chemicals, according to Monitoring Plan. See $Note\ M$ (p. W-16)		*		*	MOE: Dec 98	MOE: No spottail shiners collected in 1997. Collected emerald shiners at three locations instead. Collected spottail, common and emerald shiners at various locations in 1998.	MOE Dec 99	Technical summary on 1997 and 1998 collections.					
						DEC: Dec 98	DEC: Final report on 1996 collections completed Dec 98.	DEC: Jun 99	Draft report on 1997 collections. Collections to follow on a five-year basis (next in 2002)					
D.	Track down toxic chemicals in tributaries and sewer systems to identify sources.		*			Periodically		Dec 99	Assessment of existing information and plan for next steps. See <i>Note N</i> (p. W-17)					

	ACTIVITY	E P A	D E C		M O E	1997-98 Commitment	Status/ Comments	1999 Commitment	Status/ Comments
E.	Sample groundwater seeps coming from Niagara River Gorge face and analyze for toxic chemicals.	*				Dec 98	Completed. Sampling was conducted in 1997. Results indicated no need for additional control or remediation of the seep areas.		
F.	Biomonitor using caged mussels and analyze for toxic chemicals, according to Monitoring Plan. See <i>Note O</i> (p. W-17)				*	Every 3 years	1997 field work and analysis complete. Technical summary June 99.	Every 3 years	Next field survey in 2000. 1997 summary to be completed June 1999.
G.	Study use of zebra and quagga mussels as biomonitors				*	Dec 98	>	Dec 99	Sampling and analysis completed. Report due Dec 99.
Н.	Assess sport fishery in Niagara River, with contaminant analysis.			*	*		Sport fish collected in Niagara River in 1997-1998.	MOE: Apr 99	1997-98 analyses and "Guide to Eating Ontario Fish".
IV.	Define Additional Actions to Reduce	To	xic	: CI	hen	nical Inputs t	o the Niagara Riv	/er	
A.	Develop additional materials relating information on Niagara River contamination and contaminant sources, and incorporate into NRTMP Progress Report and Work Plan.	*	*	*	*			Beginning May 00	See <i>Note P</i> (p. W-17)

	ACTIVITY	E P A	D E C		M O E	1997-98 Commitment	Status/ Comments	1999 Commitment	Status/ Comments
٧.	Public Involvement								
A.	Develop a reader-friendly brochure that gives an overview of the NRTMP and summarizes progress made on restoring the Niagara River.	*	*	*	*	Dec 98	In preparation>	Jun 99	
В.	Present progress made in the remediation of U.S. hazardous waste sites at a public meeting in Niagara Falls.	*	*			Jun 98	Public meeting held Dec 98	Nov 99	See "Controlling Non-Point Sources" section (II.A.1).
C.	 Make NRTMP information and reports available on the Internet. Develop a NRTMP web page 	*	*	*	*	Dec 98 	On-going. See <i>Note</i> Q (p. W-18)	As available Sep 99	NRTMP web page to be developed on EPA/GLNPO web site
D.	Produce a progress report on the condition of the Niagara River and NRTMP efforts to restore the river. Update annual work plan for future actions.	*	*	*	*	Feb 98	Completed.	May 99 May 00	Annually.
E.	Hold a public meeting to present above progress report and updated annual work plan.	*	*	*	*	Mar 98	Completed	Jun 99 Jun 00	Annually.