

JUNE 14, 2023



MUNICIPALITY OF TOA ALTA MAY 2023 MONTHLY REPORT
Civ. No. 3:21-01087-DRD



NIVIA I. AYALA, PE
TERRATEK ENGINEERING GROUP, PSC
P.O. Box 367445 San Juan, PR 00936

Contents

I.	DISTRIBUTION LIST	1
II.	REPORT ORGANIZATION	1
III.	Section 1: SUMMARY	2
IV.	SECTION 2: DETAIL INFORMATION OR SUPPORTING DOCUMENTATION OF EACH REQUIREMENT IN NEED OF COMPREHENSIVE DESCRIPTION OR STATUS DETAILS	4
A.	COMPLETED REQUIREMENTS	4
B.	ID 1: Intermediate Cover	6
C.	ID 2: Safety Barrier Fencing	8
D.	ID 3: Leachate Management	9
E.	DNER Meeting	10
V.	SECTION 3: PROJECTION OF NEXT MONTH'S ACTIVITIES	12
VI.	Section 4: Attachments	12



I. DISTRIBUTION LIST

DOJ: david.l.gordon@usdoj.gov

EPA: spielmann.lee@epa.gov

plossl.carl@epa.gov

gonzalez.eduardo@epa.gov

DNER: nildasanchez@drna.pr.gov

mariavrodriguez@drna.pr.gov

MTA: carmelovazquez@drna.pr.gov

carlos@cwlllegal.com

dbattle@cstlawpr.com

jramirez@amrclaw.com

cagosto674@gmail.com

II. REPORT ORGANIZATION

As part of the USA-MTA Civ. No. 3:21-01087-DRD Stipulation and Preliminary Injunction Order, MTA shall prepare and submit monthly reports regarding the performance of its obligations under this Order until completion of the requirements of Paragraphs 3 through 10 of this Order. Each report shall cover the period ending on the last day of each month. Each report must be sent to DOJ, EPA, and DNER on or before the 15th day of the month following the reporting period. Each monthly report shall include:

- i. description of compliance with each requirement of this Order;
- ii. the volume, acreage, and location of the Intermediate Cover that was applied;
- iii. the volume and disposition of leachate and leachate-contaminated stormwater collected;
- iv. results of any sampling analysis performed; and
- v. Notification of any noncompliance with this Order, including a statement describing the noncompliance and its underlying causes, proposed measures, and an implementation schedule to correct the noncompliance.

The monthly report is divided into four sections.

Section 1 presents a summary of the order requirements and the compliance status for each requirement. *Please note that Task IDs are not related to the order assigned paragraphs.*

Section 2 will include detailed information or supporting documentation regarding the compliance status of each requirement in need of a comprehensive description or status details.

Section 3 is a projection of next month's activities.

Section 4 includes all the attachments included with the report.

III. Section 1: SUMMARY

Municipality of Toa Alta Civ. No. 3:21-01087-DRD		
Reporting Period:	May 01 to May 31, 2023	
Reporting Number:	10	
Reporting Official:	Nivia Ayala, PE/TerraTek	
Reporting Date:	6/14/2023	
Description of Compliance with each requirement of the Order		
ID	Requirement	Compliance Status
1	Daily Cover	In Compliance
2	Cessation of Waste Disposal	In-Compliance
3	Posting of Signs	In Compliance
4	Intermediate Cover	Intermediate cover was scheduled to start by October 1, 2022. In a meeting with DNER, MTA agreed to start the intermediate cover task by August 2023, to the top deck and include stormwater runoff chutes. After DNER approves or approves with modifications or conditions, any MTA revised permanent closure plan, and if the approved plan includes a schedule for completion of Intermediate Cover, that schedule shall control. Please see Additional comment for ID 4 item.
5	Maintenance of Cover	In-Compliance
6	Slope Stability	In-Compliance with agreed Short Term Controls.
7	Leachate Management	The LTA Leachate tanks are full of "leachate". Please see additional comments for ID 3 item
8	Stormwater Management	
8a	Short Term Controls	Catch basins, ditches, swales, and channels were inspected weekly, when necessary, cleaned of accumulated debris, and eliminate any observed standing/stagnant water. When applicable, catch basins, ditches, swales, and channels were periodically mowed and cleaned. The diesel tank secondary containment is inspected weekly, when necessary, cleaned of accumulated debris, and eliminate any observed standing/stagnant water.
8b	Survey of Leachate Seeps	In-Compliance
8c	Stormwater Management Plan	The H-H Study was completed on December 15, 2022. Presently we are in the design phase. With the information of the H-H Study, a new set of structural controls will be designed to manage the stormwater regulatory requirements applicable to landfill facilities. A report will be completed by July 31, 2023, as we will incorporate EPA's Project Coordinator

		recommendations regarding maintaining natural flow at the northwest side of the site that flows to Quebrada Arena.
8d	Discharges of Stormwater Not from Pond	N/A
8e	Discharge/Disposal of Pond Liquid	N/A
Additional Requirements		
	The volume, acreage, and location of the Intermediate Cover that was applied.	N/A
	The volume and disposition of leachate contaminated stormwater collected.	None
	Results Of Any Sampling Analysis Performed	None
	Notification Of Noncompliance	MTA shall by January 1, 2023, submit for approval under Paragraph 11 a proposed Stormwater Management Plan. The required H-H study was completed and submitted within February 2023 monthly report. A report will be completed by July 31, 2023, as we will incorporate EPA's Project Coordinator recommendations regarding maintaining natural flow at the northwest side of the site that flows to Quebrada Arena.

IV. SECTION 2: DETAIL INFORMATION OR SUPPORTING DOCUMENTATION OF EACH REQUIREMENT IN NEED OF COMPREHENSIVE DESCRIPTION OR STATUS DETAILS

A. COMPLETED REQUIREMENTS

Access:

Access is granted to the United States and the Commonwealth of Puerto Rico, and their employees, representatives, and contractors, to conduct the necessary inspections and studies, including the review of the applicable record to evaluate existing conditions, following the agreed terms in the Stipulation.

Daily Cover:

Daily Cover at the facility was completed on April 30, 2022. All areas of exposed waste were covered by Daily Cover.



Figure 1 Daily Cover May 2023

Cessation of Waste Disposal:

The cessation of waste disposal at the facility was completed by March 30, 2022. However, as agreed in the Stipulation, the temporary storage of construction and

demolition (C&D) waste, bulk household waste (durable goods such as mattresses, furniture, and appliances), or yard waste (vegetation waste generated by land maintenance) for final disposal at a different landfill is active and been performed daily.



Figure 2 Transfer Area for C&D, Metals, and Bulk Materials.

Posting of Signs:

A sign with a size of four feet by five feet was installed at the landfill entrance. See the attached pictures.



Figure 4 Outside Gate



Figure 3 Inside of Gate

B. ID 1: Intermediate Cover

As has been explained numerous times throughout the process, the Municipality needs the funding to perform several of the required tasks, commencing with the Intermediate Cover Task, as it is one of the more costly initial tasks to be performed. The following is a chronological order of the Municipality performed steps to negotiate and acquire the funds to perform this task:

Rural Development:

1. On May 18, 2020, the Municipality submitted a Notice of Intent to Rural Development requesting the award of funds under the Disaster Mitigation Assistance Grant for the landfill.
2. On September 4, 2020, the Municipality amended its request to include the landfill closure, post-closure activities, and expansion.
3. On July 16, 2021, the Municipality received a Rural Development email confirming that all the required documents for the appropriate Disaster Mitigation Assistance Grant for the landfill were completed.
4. On August 22, 2022, the Municipality held a Public Hearing related to the grant funds requested.
5. USDA Rural Grant Program, MTA submitted a final Environmental Assessment to: Quiles, Danna - RD, San Juan, PR <danna.quiles@usda.gov>; Cabrera, Jose - RD, San Juan, PR <Jose.Cabrera@usda.gov>; Davila, Sandimary - RD, San Juan, PR <Sandimary.Davila@usda.gov>; Gonzalez, Melvin - RD, SAN JUAN, PR <Melvin.Gonzalez@usda.gov>. The document was submitted on September 30, 2022.
6. As of today, the Rural Development process is still ongoing but has not yet been completed.

Department of Natural and Environmental Resources (DNER)

1. The DNER, during the EPA Public Hearing held on February 23, 2022, stated publicly and during the hearing that they would make available to the Municipality the required funds for the appropriate landfill closure.
2. As a result of DNER's public comments, a meeting on March 24, 2022, between the Municipality, DNER, and La Fortaleza was held to discuss the details related to the funds' availability.
3. On March 31, 2022, the Municipality provided the required information by the DNER, including the schedule and cost estimate for said agency to prepare a Memorandum of Understanding (MOU) that would provide the necessary funds to the Municipality for the landfill's closure activities.

4. After continuous inquiries by the Municipality, the DNER on June 10, 2022, finally provided a draft MOU for the funds' access. The Municipality issued its comments to the MOU on July 12, 2022.
5. A meeting was held on November 2, 2022, with Puerto Rico Office of Management and Budget, the DNER, and MTA to discuss the extent of the DOJ requirements and DNER Closure Plan request. The purpose of the meeting also includes the addition of a transfer station located at the Landfill's existing site.
6. A conference call was held on November 29, 2022, where PROMB required an additional cost spreadsheet including the cost of a transfer station design and construction.
7. As of today, and after significant follow-up efforts with the DNER, they have not responded with the definitive version of the MOU and the availability of funds.
8. An email was sent on December 5, 2022, to Ms. Maria V. Rodriguez, Anais Rodriguez Vega, Elid Ortega Orozco, and Claribel Rivera following up regarding the MOU with the agency.
9. An email was sent on December 20, 2022, to Ms. Maria V. Rodriguez, Anais Rodriguez Vega, Elid Ortega Orozco, and Claribel Rivera following up regarding the MOU with the agency.
10. An email was sent on January 24, 2023, to Ms. Maria V. Rodriguez, Anais Rodriguez Vega, Elid Ortega Orozco, and Claribel Rivera following up regarding the MOU with the agency.
11. An email was received on January 27, 2023, from Ms. Maria V. Rodriguez (DNER) clarifying that any economic assistance to the Municipality was been handled by the Department of Budget and Management at the State level.
12. A letter dated, January 26, 2023, was directed to the MTA Mayor approving \$1.3M for planning and design of the closure activities. No disbursement has been received at this moment.
13. Currently, the Municipality is analyzing the different alternatives at its disposal to advance the execution of the required Intermediate Cover tasks.
14. Disbursement of the \$1.3M for planning and design was made in February 2023.
15. Additionally, MTA has already started the RFQ process for a Landfill Contractor.

Unfortunately, no contractor submitted a proposal for the RFQ.

A new drawing was developed to be used as project specifications for the RFP purpose and the Municipality prepared a new RFP that was circulated thru a major newspaper.

Please see Attachment 2 for a copy.

16. On January 2023, the MTA issued an RFQ process for the Landfill Contractor that resulted in no proponents presenting a proposal.
17. After developing a Intermediate Cover strategy to be implemented in the short term which included specific conceptual designs discussed with the EPA, the MTA issued an

RFP process notice in May 2023 for said intermediate cover work in 5.4 acres of the landfill. At this time, the RFP is under evaluation.

A Closure Conceptual Design has been submitted to DNER on February 8, 2023. We have agreed with DNER to start top deck intermediate cover by July-August, 2023, and submit a complete Preliminary Closure Plan by November 15, 2023.

C. ID 2: Safety Barrier Fencing

Completed on April 28, 2023.



D. ID 3: Leachate Management

The LTA Leachate tanks are full of “leachate”. After discussing this issue with DNER, on March 21, 2023, we had a conversation with Eng. Jose Zayas from LTA requesting two items:

- As the leachate comes from a project presently managed by LTA, have them coordinate emptying the tanks to the POTW they currently use for their Toa Baja facility. MTA agreed on paying for transportation and disposal.
 - However, LTA answered that “it was not possible to use Toa Baja POTW discharge permit”.
- We also requested a copy of the characterization of the leachate contained in the tanks.
 - Unfortunately, LTA supplied laboratory results for 2019 and 2020.
- A request for assistance was made to PRASA to follow up on MTA permit renewal.

Presently, we are in a very challenging situation regarding the leachate disposal that will require extensive additional time to renew the MTA Leachate discharge permit with PRASA. A new permit renewal application will be submitted by the end on July 2023.

In the meantime, we have to sample and analyzed the “leachate” stored in the tanks for the following parameters:

PARAMETRO	LIMITE DE DESCARGA (mg/l)
Aceites y Grasas	50.0
BOD ₅ ²	250
Cadmio	0.1
Cianuro	0.1
Cinc	0.5
Cobre	1.0
Cromo total	1.0
Fenoles ¹	1.0
Manganeso	4.0
Mercurio	0.05
Níquel	0.5
Plata	0.05
Plomo	0.2
SST ²	250.0
Selenio	0.20

LIMITES DE PRETRATAMIENTO ADICIONALES

pH (UE) ³	6.5-9.0
Temperatura (°C)	60
Temperatura inflamabilidad (°F)	>140
Arsénico	MS
Bario	MS
Boro	MS
Cromo Hexavalente	MS
Detergentes (MBAS)	MS
Fluoruro	MS
Molibdeno	MS
Nitrógeno (NO ₃ , NO ₂ , NH ₃)	MS
Sulfato	MS
Sulfuro	MS

E. DNER Meeting

As planned, we had a meeting on March 17, 2023, with DNER (Mr. Carmelo Vazquez). We discussed the following:

- Leachate stored at LTA Tanks with possible course of action.
- Closure Preliminary Design to be submitted by November 30, 2023
- H-H Report with structural control measures to be submitted by May 31, 2023.
- Geotechnical Study Report to be submitted by September 31, 2023.
- Intermediate Cover placement on the top deck with stormwater down chutes by July-August 2023.

We appreciate all the technical assistance received by DNER personnel during our meeting and their interest in keeping up-to-date with the insights of this project.

Photos from weekly inspections:



V. SECTION 3: PROJECTION OF NEXT MONTH'S ACTIVITIES

June 2, 2023

Weekly Inspection

June 9, 2023

Weekly Inspection

June 16, 2023

Weekly Inspection

June 23, 2023

Weekly Inspection

June 30, 2023

Weekly Inspection

Sample and analysis of leachate tanks

These dates are subject to change.

VI. Section 4: Attachments

Attachment 1: Weekly Inspections

Attachment 2: RFP Publication

ATTACHMENT 1



Friday, May 5, 2023

Approval Status

Approved

Nombre de la persona que hace la inspeccion

Christian Villalta Calderón

Email

cristhianvillalta@gmail.com

Fecha

Friday, May 5, 2023

Hora

03:40 PM

Condicion del Clima

Nublado

Esta la entrada limpia y libre de basura?

Si

Foto Entrada



Hay Personal en la caseta de seguridad?

SI

Cuantos camiones han llegado en el dia?

No hay información al respecto el dia de la visita.

Fecha de la ultima verificacion del sistema de manejo de lixiviados Celda Sur?

Friday, May 5, 2023

Horas de operacion de la planta electrica

8

Datos de eventos de lluvia

No hay pluviometro instalado para registro de precipitación en el vertedero de Toa Alta.

Estan las areas verdes limpias y se ha realizado mantenimiento?

SI

Incluir Foto



Estan los diques limpios y sus valvulas cerradas con candado?

SI

Condicion de Cubierta Talud Norte

Excelentes condiciones

Incluir foto



Condicion Operacion Recibo de Escombros

Necesita Limpieza

Tomar foto



Equipos Operando

Al momento de la inspección no hubo equipos operando.

Condicion de medidas de control de erosion y sedimentacion

Buena

Se pueden notar brotes de lixiviado?

SI

Añadir fotos deal area de brotes visibles



**Añadir fotos deal area de brotes
visibles**



Condicion de los caminos internos




Excelentes condiciones

Condicion de areas de desvio de materiales

Area completamente limpia.

Signature

Approval Activity History

Actor	Actions	Date
 Nivia Ayala nayala@terratekpr.com		Friday, May 5, 2023
 Notification	Email sent. (Your request has been approved.) cristhianvillalta@gmail.com	Friday, May 5, 2023



Friday, May 12, 2023

Approval Status

Approved

Nombre de la persona que hace la inspeccion

Christian Villalta Calderón

Email

cristhianvillalta@gmail.com

Fecha

Friday, May 12, 2023

Hora

11:58 PM

Condicion del Clima

Soleado

Esta la entrada limpia y libre de basura?

Si

Foto Entrada



Hay Personal en la caseta de seguridad?

SI

Cuantos camiones han llegado en el dia?

No hay datos disponibles

Fecha de la ultima verificacion del sistema de manejo de lixiviados Celda Sur?

Friday, May 12, 2023

Horas de operacion de la planta electrica

8

Datos de eventos de lluvia

No hay pluviometro para medicion de lluvia.

Estan las areas verdes limpias y se ha realizado mantenimiento?

SI

Incluir Foto



**Estan los diques limpios y sus
valvulas cerradas con candado?**

SI

Condicion de Cubierta Talud Norte

Excelentes condiciones

Incluir foto



Condicion Operacion Recibo de Escombros

Necesita Limpieza

Tomar foto



Equipos Operando

Ningun equipo operando

Condicion de medidas de control de erosion y sedimentacion

Buena

Se pueden notar brotes de lixiviado?

NO

Condicion de los caminos internos

Excelentes condiciones



Condicion de areas de desvio de materiales


Area completamente limpia.

Signature

A handwritten signature in blue ink, appearing to read "N. Ayala".

Approval Activity History

Actor	Actions	Date
 Nivia Ayala nayala@terratekpr.com	 Approve	Monday, May 15, 2023

Actor	Actions	Date
 Notification	Email sent. (Your request has been approved.) cristhianvillalta@gmail.com	Monday, May 15, 2023



Friday, May 19, 2023

Approval Status

Approved

Nombre de la persona que hace la inspeccion

Christian Villalta Calderón

Email

cristhianvillalta@gmail.com

Fecha

Friday, May 19, 2023

Hora

03:50 PM

Condicion del Clima

Lloviendo

Esta la entrada limpia y libre de basura?

Si

Foto Entrada



Hay Personal en la caseta de seguridad?

SI

Cuantos camiones han llegado en el dia?

4

Fecha de la ultima verificacion del sistema de manejo de lixiviados Celda Sur?

Friday, May 19, 2023

Horas de operacion de la planta electrica

8

Datos de eventos de lluvia

No hay pluviometros instalados para medición de lluvia.

Estan las areas verdes limpias y se ha realizado mantenimiento?

SI

Incluir Foto



**Estan los diques limpios y sus
valvulas cerradas con candado?**

SI

Condicion de Cubierta Talud Norte

Excelentes condiciones

Incluir foto



Condicion Operacion Recibo de Escombros

Necesita Limpieza

Tomar foto



Equipos Operando

Nungun equipo operando al momento de la inspección.

Condicion de medidas de control de erosion y sedimentacion

Buena

Se pueden notar brotes de lixiviado?

NO

Condicion de los caminos internos


Excelentes condiciones


Condicion de areas de desvio de materiales

Area completamente limpia.

Signature

Approval Activity History

Actor	Actions	Date
 Nivia Ayala nayala@terratekpr.com	<input type="button" value="Approve"/>	Friday, May 26, 2023

Actor	Actions	Date
 Notification	Email sent. (Your request has been approved.) cristhianvillalta@gmail.com	Friday, May 26, 2023



Friday, May 19, 2023

Approval Status

Approved

Nombre de la persona que hace la inspeccion

Christian Villalta Calderón

Email

cristhianvillalta@gmail.com

Fecha

Friday, May 19, 2023

Hora

03:50 PM

Condicion del Clima

Lloviendo

Esta la entrada limpia y libre de basura?

Si

Foto Entrada



Hay Personal en la caseta de seguridad?

SI

Cuantos camiones han llegado en el dia?

4

Fecha de la ultima verificacion del sistema de manejo de lixiviados Celda Sur?

Friday, May 19, 2023

Horas de operacion de la planta electrica

8

Datos de eventos de lluvia

No hay pluviómetros instalados para medición de lluvias.

Estan las areas verdes limpias y se ha realizado mantenimiento?

SI

Incluir Foto



**Estan los diques limpios y sus
valvulas cerradas con candado?**

SI

Condicion de Cubierta Talud Norte

Excelentes condiciones

Incluir foto



Condicion Operacion Recibo de Escombros

Necesita Limpieza

Tomar foto



Equipos Operando

Ningun equipo operando.

Condicion de medidas de control de erosion y sedimentacion

Buena

Se pueden notar brotes de lixiviado?

NO

Condicion de los caminos internos


Excelentes condiciones


Condicion de areas de desvio de materiales

Area completamente limpia.

Signature

Approval Activity History

Actor	Actions	Date
 Nivia Ayala nayala@terratekpr.com	<input type="button" value="Approve"/>	Friday, May 26, 2023

Actor	Actions	Date
 Notification	Email sent. (Your request has been approved.) cristhianvillalta@gmail.com	Friday, May 26, 2023



Friday, May 26, 2023

Approval Status

Approved

Nombre de la persona que hace la inspeccion

Christian Villalta Calderón

Email

cristhianvillalta@gmail.com

Fecha

Friday, May 26, 2023

Hora

03:10 PM

Condicion del Clima

Soleado

Esta la entrada limpia y libre de basura?

Si

Foto Entrada



Hay Personal en la caseta de seguridad?

SI

Cuantos camiones han llegado en el dia?

4

Fecha de la ultima verificacion del sistema de manejo de lixiviados Celda Sur?

Friday, May 26, 2023

Horas de operacion de la planta electrica

8

Datos de eventos de lluvia

No hay datos registrados de lluvia.

Estan las areas verdes limpias y se ha realizado mantenimiento?

SI

Incluir Foto



Estan los diques limpios y sus valvulas cerradas con candado?

SI

Condicion de Cubierta Talud Norte

Excelentes condiciones

Incluir foto



Condicion Operacion Recibo de Escombros

Necesita Limpieza

Tomar foto



Equipos Operando

No hay equipos operando.

Condicion de medidas de control de erosion y sedimentacion

Buena

Se pueden notar brotes de lixiviado?

NO

Condicion de los caminos internos

Excelentes condiciones


Condicion de areas de desvio de materiales


Area completamente limpia.

Signature

A handwritten signature in blue ink, appearing to be 'N. Ayala'.

Approval Activity History

Actor	Actions	Date
 Nivia Ayala nayala@terratekpr.com	<input type="button" value="Approve"/>	Friday, May 26, 2023

Actor	Actions	Date
 Notification	Email sent. (Your request has been approved.) cristhianvillalta@gmail.com	Friday, May 26, 2023

ATTACHMENT 2

— CIUDAD AUTÓNOMA —
TOA ALTA
Avanza

Hon. Clemente "Chito" Agosto Lugardo
Alcalde de la Ciudad

REQUEST FOR PROPOSAL 2023-006
Landfill Contractor Operations
Municipality of Toa Alta

This REQUEST FOR PROPOSAL ("RFP") from the Municipality of Toa Alta invites the submittal of a proposal from contractors interested in providing contractor work to implement the provided engineering design plans and measures for the Project described below. By submitting a Proposal, the contractor represents that it has carefully read the terms and conditions of this RFP and all attachments and Addenda and agree to be bound by them. After the selection of a proposal, the Municipality will enter into a contract with selected contractor for execution of the Project.

Owner

Municipality of Toa Alta
P O Box 82
Toa Alta, P.R. 00954

Project

Landfill pre-Closure Activities/Intermediate Cover
PR-165, Km. 8.2, Barrio Contorno
Toa Alta, Puerto Rico

Contact person

Mrs. Leslie A. Marrero Nieve
Secretaria Municipal
lamarrero@ciudadtoaalta.com
787-870-2100, Ext. 1821

Due Date and Time

The Proposals shall be submitted one hard copy and one electronic copy by email to the Contact person no later than June 15, 2023 @4pm. If mailed, the Proposal shall have been received by the required due date.

All Proposals must be submitted pursuant to the instructions and requirements below. It is the sole responsibility of the Landfill Contractor to ensure that the Proposal is delivered in the manner required by this RFP, specifically by the identified Due Date and Time. The Municipality of Toa Alta has the right to reject any Proposals not properly delivered and submitted for consideration.

In Toa Alta, Puerto Rico.


Victor M. Rosa Castillo
President Auction Board


Leslie A. Marrero Nieves
Secretary Auction Board



ACUDEN
DEL FUTURO



aviso público

Propuestas Child Care 2023-2024

La Administración para el Cuidado y Desarrollo Integral de la Niñez (ACUDEN) ofrece servicios de cuidado y desarrollo a niños a través del Programa para el Cuidado y Desarrollo del Niño (Programa Child Care). Estos servicios son subvencionados por fondos otorgados en virtud de la Ley Pública Federal "Child Care and Development Block Grant Act" (CCDBG) aprobado mediante el "Omnibus Budget Reconciliation Act" de 1990 (PL 101-508), según enmendado por el "Responsibility and Work Opportunity Reconciliation Act" de 1996 (PL 104-193), el "Balanced Budget Act" de 1997 (PL 105-33) y el "Child Care and Development Grant" 2014 (PL 113-186).

Aquellas organizaciones públicas y privadas de probada experiencia en el cuidado, educación y desarrollo del niño(a) podrán someter propuestas para proveer servicios a niños y familiares que sean elegibles o participen del programa. Las propuestas serán para ofrecer servicios a partir del año programa que comprende del 1 de octubre de 2023, al 30 de septiembre de 2024.

La guía para la redacción de propuesta, el formulario de solicitud y formularios de presupuesto estarán disponibles en la dirección web www.acuden.gov y www.childcarefamilia.gov a partir del viernes, 26 de mayo de 2023. Los interesados deberán someter su propuesta de forma digital accediendo a <https://acudespropuestas.familia.gov> que estará disponible a partir del 5 de junio de 2023. La fecha final para someter la propuesta será el día viernes, 23 de junio de 2023, hasta las 5:00pm. Luego de pasada la hora final de entrega del día estipulado, no podrá someter su propuesta.

Este aviso público es requisito de Ley Pública Federal "Child Care and Development Block Grant Act" (CCDBG) aprobado mediante el "Omnibus Budget Reconciliation Act" de 1990 (PL 101-508), según enmendado por el "Responsibility and Work Opportunity Reconciliation Act" de 1996 (PL 104-193), el "Balanced Budget Act" de 1997 (PL 105-33) y el "Child Care and Development Grant" 2014 (PL 113-186).



OFICINA DE REGLAMENTACIÓN Y CERTIFICACIÓN DE LOS PROFESIONALES DE LA SALUD Y LA JUNTA DE LICENCIAMIENTO Y DISCIPLINA MÉDICA
JUNTA EXAMINADORA DE ENFERMERÍA DE PUERTO RICO

aviso importante

CONVOCATORIA A EXAMEN DE REVÁLIDA PARA ENFERMERÍA

FECHA DE EXAMEN
1 DE SEPTIEMBRE DE 2023
SE ACEPTARÁN SOLICITUDES DESDE
EL 1 DE JUNIO HASTA EL 30 DE JUNIO DE 2023

El nuevo formulario para la solicitud del examen de reválida de Enfermería, aprobado por la Junta Examinadora de esta profesión, está disponible en la página "web" del Departamento de Salud <https://www.salud.gov/pr/enfermeria>.

Para información sobre la solicitud, fecha, costo u otro aspecto, puede comunicarse con la oficina de la Junta Examinadora, al teléfono 787-705-2929, extensiones 6533, 3464, 6532, 6582 y 6591, o visitar la oficina de la Junta, localizada en la siguiente dirección:

Edificio GM Group, en el tercer piso (frente al antiguo edificio La Electrónica), sub. Caribe, calle Peace de León #1500, carreteras n. 1, de Río Piedras a Caguas.

Se requiere que las visitas a la oficina de la Junta sean coordinadas a través de: profesionalesdelasalud.turmespr.com. Para recibir asistencia técnica, escriba a support@juntaexaminadora.salud.pr.gov.

El examen de reválida de enfermería es administrado por medio de un sistema computarizado a través de la compañía "Dedatus", el cual tiene un costo adicional por la administración del mismo.

La puntuación mínima requerida para la aprobación de examen de reválida para las categorías de:

- Enfermería Práctica, Asociado y Generalista será de 70%
- Práctica Avanzada (Anestesia) será de 78%

NO SE ACEPTARÁN SOLICITUDES INCOMPLETAS NI FUERA DE LA FECHA DE CIERRE DE ESTA CONVOCATORIA

DEPARTAMENTO DE SALUD

Alma Quiñones
Lcda. Dana Miró Medina
Directora Ejecutiva
ORLPS/LDM

Justine López Lebrón
Presidenta
Junta Examinadora de Enfermería de Puerto Rico



AVISO IMPORTANTE:

A clientes, pacientes y distinguidos miembros de la comunidad de **Farmacia Plaza #4:**

Luego de varias décadas de servicio a la comunidad de Riverview en Bayamón, anunciamos que estaremos cerrando operaciones permanentemente en **Farmacia Plaza #4**, efectivo al **viernes, 29 de junio de 2023 a las 5:00PM**, y consolidando las operaciones a Farmacias Plaza #6 ubicada en Plaza del Sol.

Todos los pacientes de **Farmacias Plaza #4** tendrán un término de 30 días a partir de la fecha de publicación de este anuncio para solicitar copia de su expediente farmacéutico. Al transcurrir el término de 30 días, se entenderá que desea continuar recibiendo el servicio de **Farmacias Plaza #6**.

Agradecemos todo su apoyo durante este proceso de consolidación. Confiamos en que les podremos brindar igual o mejor servicio en **Farmacia Plaza #6**, donde su **Lcda. Ruth Rodríguez**, equipo de técnicos y farmacéuticos les recibirá en una localidad mucho más cómoda. Para más información, comuníquese al 787-620-9600 o escribe a nvalles@alviiahealth.com

¡En Farmacias Plaza estamos a tu cuidado siempre!

Cordialmente,
Dra. Nabilia Vallés Ortiz
VP Alivia Retail Business
Farmacias Plaza

CIUDAD AUTÓNOMA
TOA ALTA
Avanza

Hon. Clemente "Chito" Agostí lugardo
Alcalde de la Ciudad

REQUEST FOR PROPOSAL 2023-006
Landfill Contractor Operation
Municipality of Toa Alta

This REQUEST FOR PROPOSAL ("RFP") from the Municipality of Toa Alta invites the submission of a proposal from contractors interested in providing contractor work to implement the provided engineering design plans and measures for the Project described below. By submitting a Proposal, the contractor represents that it has carefully read the terms and conditions of this RFP and all attached files and it agrees to be bound by them. After the selection of a proposal, the Municipality will enter into a contract with selected contractor for execution of the Project.

Owner:
Municipality of Toa Alta
P.O. Box 82
Toa Alta, PR 00954

Project:
Landfill pre-Closure Activities/Intermediate Cover
PR-105, Rta. R.Z. Barrio Caguana
Toa Alta, Puerto Rico

Contact person:
Mes. Leticia A. Morales Flores
Secretaría Municipal
leticiamoraless@toaalta.com
787-620-2700, Ext. 1521

Due Date and Time:
The Proposals shall be submitted in hard copy and in electronic copy by email to the Contact person no later than June 15, 2023 (4:00p. If mailed, the Proposal shall have been received by the required due date.

All Proposals must be submitted pursuant to the instructions and requirements below. It is the sole responsibility of the Landfill Contractor to ensure that the Proposals is delivered in the manner required by this RFP, specifically by the identified Due Date and Time. The Municipality of Toa Alta has the right to reject any Proposals not properly delivered and submitted for consideration.

In Toa Alta, Puerto Rico.

Ricardo A. Carrillo
President/Alcalde

Leticia A. Morales Flores
Secretary/Aldesa

P.O. Box 82 Toa Alta P.R. 00954 Tel: 787-670-2100 Fax: 787-670-7470