

United States Environmental Protection Agency



WELL REWORK RECORD, PLUGGING AND ABANDONMENT PLAN, OR PLUGGING AND ABANDONMENT AFFIDAVIT

Name and Address, Phone Number and/or Email of Permittee

Kendra Disposal LLC
5459 State Route 29
Springville PA 18844
(570) 737-3075

Permit or EPA ID Number

PAS2D020BLCE

API Number

37-033-27255-00-00

Full Well Name

Frank & Susan Zelman #1

State

Pennsylvania

County

Clearfield

Locate well in two directions from nearest lines of quarter section and drilling unit

Latitude 41.081944

Surface Location

1/4 of 1/4 of Section Township Range

Longitude -78.746931

ft. from (N/S) Line of quarter section

ft. from (E/W) Line of quarter section.

Well Class

Timing of Action (pick one)

Type of Action (pick one)

- Class I
- Class II
- Class III
- Class V

- Notice Prior to Work
Date Expected to Commence
- Report After Work
Date Work Ended March 2021

- Well Rework
- Plugging and Abandonment
- Conversion to a Non-Injection Well

Provide a narrative description of the work planned to be performed, or that was performed. Use additional pages as necessary. See instructions.

P&A plan for Zelman Injection Well

Pull packer and re-run tubing string to TD
Spot plug #1: 176 sx class A cement from 7388-5000'
Stand back tubing
Cut 4 1/2 casing at 5000' and gel hole
Lay down 4 1/2 casing
Run tubing 3300' and spot the following cement plugs w/ 6% gel plugs between each cement plug
Plug #2: 29 sx of cement from 3300-3200'
Plug #3: 29 sx of cement from 3000-2900
Plug #4: 29 sx of cement from 2600-2500
Plug #5: 60 sx of cement from 1050-950
Bail 8 5/8 casing from 950-surface

Certification

I certify under the penalty of law that I have personally examined and am familiar with the information submitted in this document and all attachments and that, based on my inquiry of those individuals immediately responsible for obtaining the information, I believe that the information is true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment. (Ref. 40 CFR § 144.32)

Name and Official Title (Please type or print)

Kenneth Scavone - Managing Member

Signature

Date Signed

08/17/2021

Attachment E. Plugging and Abandonment Plan (CFR 144.31, 144.51 & 146.24)

MULTI PRODUCTION SYSTEMS, INC.

OIL AND GAS PRODUCERS

134 MILL RUN DRIVE
INDIANA, PENNSYLVANIA 15701
(724) 465-6663 FAX (724) 465-7375

June 4, 2021

KENDRA DISPOSAL, LLC.
5459 STATE ROUTE 29
SPRINGVILLE, PA 18844

ESTIMATED COSTS FOR PLUGGING SERVICES

OPERATOR: Kendra Disposal LLC - OGO 69356
WELL NAME: Frank & Susan Zelman #1
LOCATION: Brady Twp. Clearfield County

DAY 1: Trip out and lay down packer. Trip back in hole to set bottom hole plugs.
DAY 2: Set plugs and pull tubing.
DAY 3: Lay down 4 ½" casing.
DAY 4: Bail 8 5/8" dry.

RIG TIME: 50 hours @ \$225.00/hr = \$11,250.00
TRUCKING: 20 hours @ \$125.00/hr = \$2,500.00
MISC LABOR: 50 hours @ \$50.00/hr = \$2,500.00
CEMENTING & PERFORATING: \$13,750.00

TOTAL ESTIMATED COSTS: \$30,000

ZELMAN POST PLUG & ABANDONMENT SCHEMATIC

Elevation 1697'

