Pipe # 91:	Approximately 10"diameter iron pipe in rock wall. Canal Street side. Across from Franklin Street. No flow.

Pipe # 92:	Approximately 8" diameter iron pipe. Extends approximately 3' from rock wall. Canal Street side. Located across from the Lawrence Plate and Window Glass company. No flow.

Pipe # 93:	Approximately 8" diameter iron pipe in rock wall. Canal Street side. Located across from the dock for Lawrence Plate and Window Glass company. No flow.

Pipe # 94:	Approximately 12" diameter iron pipe in rock wall. Canal Street side. Located across from the Verizon (formerly Bell Atlantic) Building. No flow.

Pipe # 95:	Approximately 10" diameter iron pipe in rock wall. Canal Street side. Located approximately 15' downstream of the pipe bridge in front of Cardinal Shoe. No flow.

Pipe # 96:	Approximately 10" diameter iron pipe on top of rock wall. Canal Street side. Located across from 599 Canal Street (Lorenzo Building). No flow.

Pipe # 97:	Approximately 10" diameter iron pipe on top of rock wall. Canal Street side. Located across from 599 Canal Street (Lorenzo Building) and ~15 downstream of an old bridge abutment (no bridge). No flow.
Pipe # 98:	Approximately 14" diameter iron pipe. Canal Street side. Located in an old bridge abutment (no bridge) across from 599 Canal Street (Lorenzo Building). No flow.
Pipe # 99:	Approximately 10" diameter iron pipe. Canal Street side. Located in an old bridge abutment (no bridge) across from 599 Canal Street (Lorenzo Building). No flow.

Pipe # 100:	Four (4) approximately 2' wide rectangular pipes with gate valves. Island side. Located in front of Cardinal Shoe. No flow.

Pipe # 101:	Approximately 8" diameter iron pipe in rock wall. Island side. Located in front of Cardinal Shoe, approximately 10' upstream of Pipe # 100. No flow.

Pipe # 102:	Four (4) approximately 18" diameter iron pipes with gate valves. Island side. Located in front of Cardinal Shoe. No flow.